

(様式1)

塩竈市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

塩竈市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	181,305	0
	H24	5,505,716	4,397,733
	H25	17,777,775	3,636,447
	H26	8,169,423	9,194,307
	H27	11,476,377	11,103,735
	H28	2,688,064	8,512,371
	H29	8,580	2,165,505
	H30	346,544	1,780,460
	H31	0	2,982,095
	H32	0	0
合計	46,153,784	43,772,653	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	6,147,751	46,153,784	23,084	39,896,377	132,740

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	120,939	0
	H24	427,566	233,509
	H25	2,958,159	253,300
	H26	235,023	1,214,508
	H27	1,762,686	984,282
	H28	0	1,928,212
	H29	0	124,807
	H30	146,397	392,169
	H31	238,647	608,391
	H32	597,838	0
合計	6,487,255	5,739,178	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	46,021,044	46,153,784	0	0	132,740
都道県交付分	5,967,720	5,889,417	81,468	0	3,165
合計	51,988,764	52,043,201	81,468	0	135,905

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

塩竈市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	～	～																					
1	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	塩竈市内	市	市	直接	完了	11,000	23	～	30	H23	750			750		
																	H24	7,500			7,500		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	8,250	0	0	8,250		
19	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	塩竈市全 域	県	県	直接	完了	8,213	24	～	29	H23				0	24年5月～25年3月 分布調査・試掘(一部成果品完成)	
																	H24	1,892		2,442	▲ 550		
																	H25	1,169	575	87	1,657		25年4月～26年3月 分布調査・試掘(一部成果品完成)
																	H26	2,523		246	2,277		26年4月～27年3月 分布調査・試掘(一部成果品完成)
																	H27			140	▲ 140		27年4月～28年3月 分布調査・試掘(一部成果品完成)
																	H28			76	▲ 76		28年4月～29年3月 分布調査・試掘(一部成果品完成)
																	H29			3	▲ 3		29年4月～30年3月 分布調査・試掘(一部成果品完成)
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	5,584	575	2,994	3,165		

(様式2A)

塩竈市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	750	0	0	750	
										H24	7,500	0	0	7,500	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								11,000	市町村交付分 計		8,250	0	0	8,250	
										H23	0	0	0	0	
										H24	1,892	0	2,442	▲ 550	
										H25	1,169	575	87	1,657	
										H26	2,523	0	246	2,277	
										H27	0	0	140	▲ 140	
										H28	0	0	76	▲ 76	
										H29	0	0	3	▲ 3	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								8,213	都道府県交付分 計		5,584	575	2,994	3,165	
										H23	750	0	0	750	
										H24	9,392	0	2,442	6,950	
										H25	1,169	575	87	1,657	
										H26	2,523	0	246	2,277	
										H27	0	0	140	▲ 140	
										H28	0	0	76	▲ 76	
										H29	0	0	3	▲ 3	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								19,213	合計		13,834	575	2,994	11,415	

(様式2B)

塩竈市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	～	～																						
80	B	-	3	-	1	-	子育て支援施設整備事業	海岸通地区	市	市	直接	継続	167,066	29	～	32	H23				0	29年7月、基本・実施設計業務委託発注。		
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29	8,580		1,386	7,194			
																	H30	116,719			116,719			
																	H31			99,000	▲ 99,000			
																	H32				0			
累計																	125,299	0	100,386	24,913				
84	◆	B	-	3	-	1	-	1	子育て支援施設敷地関連取得事業	海岸通地区	市	市	直接	継続	287,282	30	～	32	H23				0	元年6月、財産取得契約締結。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	229,825			229,825	
																			H31			217,969	▲ 217,969	
																			H32				0	
累計																	229,825	0	217,969	11,856				

(様式2B)

塩竈市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	8,580	0	1,386	7,194	
										H30	346,544	0	0	346,544	
										H31	0	0	316,969	▲ 316,969	
										H32	0	0	0	0	
								454,348	市町村交付分 計		355,124	0	318,355	36,769	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								0	都道府県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	8,580	0	1,386	7,194	
										H30	346,544	0	0	346,544	
										H31	0	0	316,969	▲ 316,969	
										H32	0	0	0	0	
								454,348	合計		355,124	0	318,355	36,769	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	C	-	7	-	1	塩竈市魚市場 整備事業	魚市場	市	市	直接	完了	1,091,208	24 ~ 29	H23				0	24年12月、荷さばき所補完施設基本構想作成業務発注。
														H24	45,750		1,102	44,648	25年6月、補完施設基本・実施設計業務発注。26年3月、地質調査業務発注。
														H25	585,000		9,832	575,168	26年12月、荷さばき所A・C棟新築工事発注。 27年2月、荷さばき所A・C棟電気設備工事発注。 27年2月、荷さばき所A・C棟機械設備工事発注。
														H26				0	
														H27	294,217		775,894	▲ 481,677	28年7月、荷さばき所C棟新築・電気設備・機械設備工事完成。
														H28			27,216	▲ 27,216	29年11月、荷さばき所A棟新築・電気設備・機械設備工事完
														H29		▲ 106,561		▲ 106,561	
														H30				0	
														H31				0	
														H32				0	
														累計	924,967	▲ 106,561	814,044	4,362	
3	C	-	7	-	2	塩竈市水産加 工業施設整備 等支援事業	新浜地 区、中の 島・港町・ 北浜地区	市	市	直接	完了	6,922,384	24 ~ 27	H23				0	24年6月、実施事業者3社を選定。(25年度完成予定。)
														H24	3,781,250		3,696,314	84,936	25年1月、実施事業者5社を選定。
														H25	1,031,250		1,031,250	0	25年9月、実施事業者1社を選定。26年1月、実施設計発注。
														H26				0	26年8月、本体工事発注。
														H27			▲ 3,300	3,300	
														H28				0	
														H29				0	
														H30		▲ 53,361		▲ 53,361	
														H31				0	
														H32				0	
														累計	4,812,500	▲ 53,361	4,724,264	34,875	
14	C	-	5	-	1	桂島地区漁業 集落防災機能 強化事業	浦戸桂島	県	市	間接	継続	241,500	23 ~ 32	H23	52,575		0	52,575	24年5月、測量調査業務・設計業務発注。25年3月、調査完了。
														H24	128,550		76,560	51,990	24年7月、基本・実施設計業務発注。
														H25			0	0	26年3月、基本・実施設計業務完了。
														H26			0	0	
														H27			0	0	
														H28			0	0	
														H29			2,187	▲ 2,187	
														H30			10,208	▲ 10,208	30年5月、詳細設計・資料作成支援発注。31年3月同業務完了
														H31			10,418	▲ 10,418	元年5月資料作成支援、10月用地測量発注。2年3月までに完
														H32				0	
														累計	181,125	0	99,373	81,752	
15	C	-	5	-	2	野々島地区漁業 集落防災機能 強化事業	浦戸野々 島	県	市	間接	継続	74,420	23 ~ 32	H23	15,877		0	15,877	24年5月、測量調査業務・設計業務発注。25年3月、調査完了。
														H24	39,937		22,824	17,113	24年7月、基本・実施設計業務発注。
														H25			5,285	▲ 5,285	26年3月、基本設計業務完了。
														H26			17,137	▲ 17,137	26年7月、実施設計業務発注。27年3月31日同業務完了。
														H27			0	0	
														H28			0	0	
														H29			5,022	▲ 5,022	
														H30			0	0	
														H31			3,217	▲ 3,217	31年4月、用地測量業務発注。10月同業務完了
														H32				0	
														累計	55,814	0	53,485	2,329	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
16	C	-	5	-	3	-	寒風沢地区漁業集落防災機能強化事業	浦戸寒風沢	県	市	間接	継続	127,700	23	~	32	H23	30,787	0	30,787	24年5月、測量調査業務・設計業務発注。25年3月、調査完了。 24年7月、基本・実施設計業務発注。 26年3月、基本・実施設計業務完了。 26年11月ポンプ施設詳細設計業務発注。 28年2月、設計完了																		
																	H24	64,987	65,253	▲ 266																			
																	H25		▲ 5,285	5,285																			
																	H26		10,732	▲ 10,732																			
																	H27		698	▲ 698																			
																	H28			0																			
																	H29			0																			
																	H30			0																			
																	H31			0																			
																	H32			0																			
																	累計	95,774	0	71,398		24,376																	
																	17	C	-	6		-	1	-	野々島地区漁港施設機能強化事業	浦戸野々島	県	市	間接	完了	27,000	24	~	31	H23		0	0	25年9月、嵩上げ工事発注。26年3月、嵩上げ工事完了。
																																			H24	20,925	0	20,925	
H25		11,801	▲ 11,801																																				
H26		0	0																																				
H27			0																																				
H28			0																																				
H29			0																																				
H30			0																																				
H31			0																																				
H32			0																																				
累計	20,925	0	11,801	9,124																																			
18	C	-	6	-	2	-	寒風沢地区漁港施設機能強化事業	浦戸寒風沢	県	市	間接	完了	41,000	24	~	31					H23															0	0	25年3月、嵩上げ工事発注。 25年7月、嵩上げ工事契約(変更)。25年12月、完了。	
																					H24														31,775	20,343	11,432		
																	H25		▲ 811	811																			
																	H26		0	0																			
																	H27			0																			
																	H28			0																			
																	H29			0																			
																	H30			0																			
																	H31			0																			
																	H32			0																			
																	累計	31,775	0	19,532	12,243																		
																	31	☆	F	-	1	-	1	漁業集落復興効果促進事業	市			継続	742,816	24	~	32	H23		0	0	24年10月、寒風沢漁港漁業集落復興効果促進事業仮設道路整備工事発注。(25年1月完成) 25年2月、その2工事発注。 25年11月、旧浦戸一・二小耐震診断及び浦戸地区集落再生 26年3月、浦戸地区集落再生促進施設実施設計業務委託発 魚市場展示スペース設計等。 魚市場展示スペース整備等。 野々島通学路整備 浦戸避難サイン整備等		
																																	H24	334,275	12,400	321,875			
H25		37,172	▲ 37,172																																				
H26		283,458	▲ 283,458																																				
H27	292,537		292,537																																				
H28		10,859	▲ 10,859																																				
H29	▲ 32,560	101,231	▲ 133,791																																				
H30		12,000	▲ 12,000																																				
H31		11,265	▲ 11,265																																				
H32			0																																				
累計	626,812	▲ 32,560	468,385	125,867																																			

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
33	C	5	4		桂島地区漁業 集落防災機能 強化事業(直 接補助分)	浦戸桂島	市	市	直接	継続	1,135,109	25	~	32	H23				0	26年3月、集落道整備工事発注。 26年6月、用地測量業務発注。 27年8月、集落道整備工事発注。 28年4月、集落道整備工事発注。 29年12月、集落道整備工事発注。 30年6月、集落道整備工事発注。 元年6月、地区内整備工事一括発注。
															H24				0	
															H25	327,150		15,359	311,791	
															H26			158,927	▲ 158,927	
															H27	431,070		93,043	338,027	
															H28			146,052	▲ 146,052	
															H29			35,539	▲ 35,539	
															H30		93,111	211,062	▲ 117,951	
															H31			185,893	▲ 185,893	
															H32				0	
															累計	758,220	93,111	845,875	5,456	
34	C	5	5		野々島地区漁業 集落防災機能 強化事業 (直接補助分)	浦戸野々 島	市	市	直接	継続	925,000	25	~	32	H23				0	26年3月、集落道整備工事発注。 26年11月、基盤整備工事発注。 28年11月、集落道整備及び宅地基盤嵩上げ工事発注。 土地売買契約、物件移転補償契約等 30年5月、集落道整備工事発注。 元年6月、地区内整備工事一括発注。
															H24				0	
															H25	340,050		4,826	335,224	
															H26			23,646	▲ 23,646	
															H27	353,700		▲ 4,339	358,039	
															H28			245,269	▲ 245,269	
															H29			148,751	▲ 148,751	
															H30			120,508	▲ 120,508	
															H31			124,351	▲ 124,351	
															H32				0	
															累計	693,750	0	663,012	30,738	
35	C	5	6		寒風沢地区漁業 集落防災機能 強化事業 (直接補助分)	浦戸寒風 沢	市	市	直接	継続	703,000	25	~	32	H23				0	26年3月、集落道整備工事発注。 26年11月、避難路整備工事発注。 27年10月、集落道整備工事発注。 28年4月、雨水ポンプ場整備工事発注。 29年9月、雨水ポンプ場付帯工事発注。 元年6月、地区内整備工事一括発注。
															H24				0	
															H25	567,000		28,279	538,721	
															H26			25,193	▲ 25,193	
															H27			98,195	▲ 98,195	
															H28			151,577	▲ 151,577	
															H29			5,134	▲ 5,134	
															H30		▲ 39,750		▲ 39,750	
															H31			88,940	▲ 88,940	
															H32				0	
															累計	567,000	▲ 39,750	397,318	129,932	
36	C	6	3		野々島地区漁 港施設機能強 化事業(直接 補助分)	浦戸野々 島	市	市	直接	継続	103,014	25	~	32	H23				0	26年5月、嵩上げ工事発注。 30年1月、嵩上げ工事発注。 31年3月、嵩上げ工事発注。 元年6月、地区内整備工事一括発注。
															H24				0	
															H25	47,275		0	47,275	
															H26			30,959	▲ 30,959	
															H27				0	
															H28				0	
															H29		32,560	5,859	26,701	
															H30			3,257	▲ 3,257	
															H31			31,732	▲ 31,732	
															H32				0	
															累計	47,275	32,560	71,807	8,028	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6								25	31							
37	C	-	6	-	4	-	寒風沢地区漁 港施設機能強 化事業(直接 補助分)	浦戸寒風 沢	市	市	直接	継続	166,000	25	~	32	H23				0	25年11月、嵩上げ工事発注。 27年3月、嵩上げ工事発注。 28年5月、嵩上げ工事発注。 元年6月、地区内整備工事一括発注。
																	H24				0	
																	H25	128,650		7,974	120,676	
																	H26			30,359	▲ 30,359	
																	H27			100	▲ 100	
																	H28			8,612	▲ 8,612	
																	H29				0	
																	H30				0	
																	H31			72,210	▲ 72,210	
																	H32				0	
																	累計	128,650	0	119,255	9,395	
																	61	☆	F	-	3	
H24				0																		
H25	33,427		25,920	7,507																		
H26				0																		
H27	12,736			12,736																		
H28			2,314	▲ 2,314																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	46,163	0	28,234	17,929																		
78	C	-	5	-	7	-	新浜地区漁業 集落防災機能 強化事業	新浜町地 区	市	市	直接	完了	924,082	27	~	31						H23
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	586,500		522,440	64,060	
																	H28			22,747	▲ 22,747	
																	H29		106,561	38,880	67,681	
																	H30			107,152	▲ 107,152	
																	H31			1,105	▲ 1,105	
																	H32				0	
																	累計	586,500	106,561	692,324	737	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	4,161,275	0	3,709,816	451,459	
										H25	3,026,375	0	1,134,692	1,891,683	
										H26	0	0	552,542	▲ 552,542	
										H27	1,958,024	0	1,482,033	475,991	
										H28	0	0	612,332	▲ 612,332	
										H29	0	0	335,394	▲ 335,394	
										H30	0	0	453,979	▲ 453,979	
										H31	0	0	515,496	▲ 515,496	
										H32	0	0	0	0	
								12,712,613	市町村交付分 計		9,145,674	0	8,796,284	349,390	
										H23	99,239	0	0	99,239	
										H24	286,174	0	184,980	101,194	
										H25	33,427	0	36,910	▲ 3,483	
										H26	0	0	27,869	▲ 27,869	
										H27	12,736	0	698	12,038	
										H28	0	0	2,314	▲ 2,314	
										H29	0	0	7,209	▲ 7,209	
										H30	0	0	10,208	▲ 10,208	
										H31	0	0	13,635	▲ 13,635	
										H32	0	0	0	0	
								569,325	都道府県交付分 計		431,576	0	283,823	147,753	
										H23	99,239	0	0	99,239	
										H24	4,447,449	0	3,894,796	552,653	
										H25	3,059,802	0	1,171,602	1,888,200	
										H26	0	0	580,411	▲ 580,411	
										H27	1,970,760	0	1,482,731	488,029	
										H28	0	0	614,646	▲ 614,646	
										H29	0	0	342,603	▲ 342,603	
										H30	0	0	464,187	▲ 464,187	
										H31	0	0	529,131	▲ 529,131	
										H32	0	0	0	0	
								13,281,938	合計		9,577,250	0	9,080,107	497,143	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
4	D	-	4	-	1	-	伊保石地区災害公営住宅整備事業	伊保石地区	市	市	直接	完了	1,096,121	25	～	28	H23				0	25年12月、URから一期31戸(二期4戸は26年9月)買取予定。 25年10月、UR基本検討契約。25年12月、URから一期31戸買取。 25年12月、造成測量設計契約。(二期4戸) 27年1月、二期土地売買契約。27年3月、二期基盤整備工事契約。 27年7月、二期実施設計委託契約。27年11月、二期4戸建設工事契約。27年11月、二期建設監理委託契約。その他。 28年12月、二期整備に係る水枯渴機能回復調査業務委託契約。29年3月、同回復工事契約。その他。
																	H24				0	
																	H25	1,218,962		843,155	375,807	
																	H26		▲ 31,342	30,668	▲ 62,010	
																	H27			79,490	▲ 79,490	
																	H28			5,672	▲ 5,672	
																	H29		▲ 48,167		▲ 48,167	
																	H30		▲ 180,347		▲ 180,347	
																	H31				0	
																	H32				0	
																	累計	1,218,962	▲ 259,856	958,985	121	
																	5	D	-	4	-	
H24				0																		
H25	1,035,125		1,331,481	1,035,125																		
H26		374,079	1,331,481	▲ 957,402																		
H27				0																		
H28				0																		
H29		▲ 21,364		▲ 21,364																		
H30		▲ 56,358		▲ 56,358																		
H31				0																		
H32				0																		
累計	1,035,125	296,357	1,331,481	1																		
6	D	-	9	-	1	-	朴島地区小規模住宅改良事業	浦戸朴島	市	市	直接	継続	157,100	23	～	32						H23
																	H24	15,075		14,989	86	
																	H25	33,279		1,091	32,188	
																	H26	51,591		28,478	23,113	
																	H27			7,051	▲ 7,051	
																	H28			4,860	▲ 4,860	
																	H29				0	
																	H30		14,166	14,430	▲ 264	
																	H31			45,069	▲ 45,069	
																	H32				0	
																	累計	103,657	14,166	115,968	1,855	
																	7	D	-	14	-	1
H24	228,000		209,421	18,579																		
H25			14,335	▲ 14,335																		
H26				0																		
H27				0																		
H28				0																		
H29		▲ 2,881		▲ 2,881																		
H30				0																		
H31				0																		
H32				0																		
累計	228,000	▲ 2,881	223,756	1,363																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～	～	～	～	～																
8	D	-	16	-	1	-	海岸通地区震災復興市街地再開発事業	海岸通地区	市	組合	直接	継続	2,474,174	24	～	32	H23				0	都市計画決定が未決定の為、契約未執行。 26年3月都市計画決定を受け、事業計画作成費を補助。 27年5月事業認可を受け、権利変換計画作成費を補助。 事業計画変更にあたり計画変更費を補助。 物件移転補償費等を補助。 1番地区施設建設工事等を補助。 1番地区施設建設工事、2番地区除却工事等を補助。
																	H24	4,800		0	4,800	
																	H25	55,200		59,967	▲ 4,767	
																	H26	181,531		▲ 351	181,882	
																	H27	437,441		122,588	314,853	
																	H28	363,999		31,045	332,954	
																	H29			152,038	▲ 152,038	
																	H30		144,048	67,557	76,491	
																	H31		81,925	659,196	▲ 577,271	
																	H32				0	
																	累計	1,042,971	225,973	1,092,040	176,904	
																	9	D	-	17	-	
H24	75,663	▲ 13,545	59,901	2,217																		
H25			13,171	▲ 13,171																		
H26				0																		
H27				0																		
H28				0																		
H29		▲ 6,012		▲ 6,012																		
H30				0																		
H31				0																		
H32				0																		
累計	93,840	▲ 19,557	73,072	1,211																		
10	D	-	17	-	2	-	北浜地区都市再生事業計画作成事業	北浜地区	市	市	直接	完了	95,836	23	～	25						H23
																	H24	49,593	13,545	56,409	6,729	
																	H25			15,466	▲ 15,466	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	58,332	13,545	71,875	2	
																	11	D	-	17	-	3
H24	74,435		52,531	21,904																		
H25			11,589	▲ 11,589																		
H26			9,274	▲ 9,274																		
H27			7,589	▲ 7,589																		
H28			947	▲ 947																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	82,475	0	81,930	545																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6								23	31								
12	D	-	20	-	1	-	復興まちづくり 総合支援事業	津波浸水 区域	市	市	直接	完了	157,814	23	~	31	H23	35,487		0	35,487	24年5月、復興まちづくり、事業監理、再開発都市計画図書作成業務等発注。 25年5月、復興まちづくり、事業監理、再開発都市計画図書作成 27年6月新浜町地区避難路検討業務委託完了 復興PR図書作成 復興PR図書作成	
																	H24	30,748		50,840	▲ 20,092		
																	H25	21,000		23,951	▲ 2,951		
																	H26	15,000		14,979	21		
																	H27	16,125		10,972	5,153		
																	H28			1,117	▲ 1,117		
																	H29			1,123	▲ 1,123		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	118,360	0	102,982	15,378		
																	13	◆	D	-	21		-
H24	136,000		139,539	▲ 3,539																			
H25			3,453	▲ 3,453																			
H26			49,190	▲ 49,190																			
H27			16,019	▲ 16,019																			
H28			0	0																			
H29			9,158	▲ 9,158																			
H30				0																			
H31				0																			
H32				0																			
累計	242,400	0	217,359	25,041																			
20	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路)	八幡築港 線(2)	県	県	直接	継続	7,061,236	23	~	32						H23	
																	H24	62,000		37,159	24,841		
																	H25	2,734,975		209,320	2,525,655		
																	H26			890,684	▲ 890,684		
																	H27	1,677,100		938,355	738,745		
																	H28			1,768,043	▲ 1,768,043		
																	H29			109,135	▲ 109,135		
																	H30	146,397		366,164	▲ 219,767		
																	H31	238,647		595,097	▲ 356,450		
																	H32	597,838			597,838		
																	累計	5,472,457	0	4,913,957	558,500		
																	21	D	-	1	-	2	-
H24	77,500		8,928	68,572																			
H25	148,800		1,823	146,977																			
H26	232,500		295,045	▲ 62,545																			
H27	72,850		34,289	38,561																			
H28			157,779	▲ 157,779																			
H29			8,460	▲ 8,460																			
H30			5,032	▲ 5,032																			
H31		▲ 26,494		▲ 26,494																			
H32				0																			
累計	537,850	▲ 26,494	511,356	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
22	D	-	4	-	3	-	石堂地区災害 公営住宅整備 事業	石堂地区	市	市	直接	廃止	0	25	~	25	H23			0	事業計画見直し中																		
																	H24			0																			
																	H25	342,737		342,737																			
																	H26		▲ 342,737	▲ 342,737																			
																	H27			0																			
																	H28			0																			
																	H29			0																			
																	H30			0																			
																	H31			0																			
																	H32			0																			
																	累計	342,737	▲ 342,737	0																			
																	23	D	-	4		-	4	-	桂島地区災害 公営住宅整備 事業	浦戸桂島 地区	市	市	直接	完了	526,118	25	~	28	H23			0	25年7月、用地取得予定。26年6月、URから一期10戸(二期8戸は12月)買取予定。 25年9月、用地取得。25年8月、造成工事契約。26年12月、UR 26年12月、URと一期8戸譲渡契約。26年3月二期5戸譲渡予約 27年3月、二期基盤整備工事契約。27年12月、URと二期5戸譲 28年10月、集会所太陽光発電設備設置工事契約。
																																			H24			0	
H25	511,700		46,843	464,857																																			
H26		▲ 50,779	411,718	▲ 462,497																																			
H27		12,249	▲ 5,336	17,585																																			
H28			7,125	▲ 7,125																																			
H29			0																																				
H30		▲ 12,816		▲ 12,816																																			
H31			0																																				
H32			0																																				
累計	511,700	▲ 51,346	460,350	4																																			
24	D	-	4	-	5	-	野々島地区災 害公営住宅整 備事業	浦戸野々 島地区	市	市	直接	完了	548,057	25	~	28					H23																0	25年7月、用地取得予定。26年6月、URから13戸買取予定。 25年9月、用地取得。25年8月、造成工事契約。 26年12月、URと15戸譲渡契約。 27年12月、基盤整備工事契約。27年11月、表題登記業務委託 28年10月、集会所太陽光発電設備設置工事契約。	
																					H24																0		
																	H25	330,225		41,771	288,454																		
																	H26	188,381	24,571	416,491	▲ 203,539																		
																	H27		▲ 63,627	15,045	▲ 78,672																		
																	H28			4,613	▲ 4,613																		
																	H29			0																			
																	H30			0																			
																	H31			0																			
																	H32			0																			
																	累計	518,606	▲ 39,056	477,920	1,630																		
																	25	D	-	4	-	6	-	寒風沢地区災 害公営住宅整 備事業	浦戸寒風 沢地区	市	市	直接	完了	408,126	25	~	28	H23			0		25年7月、用地取得予定。26年9月、URから9戸買取予定。 25年11月、用地取得。25年8月、造成工事契約。 26年12月、URと11戸譲渡予約契約。 27年10月、URと11戸譲渡契約。28年1月、表題登記業務委託 28年10月、集会所太陽光発電設備設置工事契約。
																																		H24			0		
H25	262,246		71,519	190,727																																			
H26	111,053	18,018	315,760	▲ 186,689																																			
H27		▲ 13,456	▲ 36,855	23,399																																			
H28			6,683	▲ 6,683																																			
H29		▲ 16,715		▲ 16,715																																			
H30		▲ 4,036		▲ 4,036																																			
H31			0																																				
H32			0																																				
累計	373,299	▲ 16,189	357,107	3																																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
26	D	-	21	-	1	-	藤倉二丁目地区 下水道事業	藤倉二丁目地区	市	市	直接	完了	1,123,826	24	~	31	H23				0	25年4月、雨水幹線築造工事発注 27年1月、雨水幹線築造工事発注 27年6月、雨水幹線・汚水枝線築造工事発注 他1件 28年9月、雨水幹線築造工事(変更)雨水幹線の管渠工事は 雨水管接続工工事 31.2月、附帯工事発注。同工事完了。 雨水幹線特殊人孔改造工事完了。																		
																	H24	54,000		11,844	42,156																			
																	H25	112,782		19,718	93,064																			
																	H26	271,500		72,789	198,711																			
																	H27	436,217		632,296	▲ 196,079																			
																	H28			5,120	▲ 5,120																			
																	H29			5,638	▲ 5,638																			
																	H30		▲ 31,630	13,982	▲ 45,612																			
																	H31			444	▲ 444																			
																	H32				0																			
																	累計	874,499	▲ 31,630	761,831	81,038																			
																	27	D	-	1	-		3	-	伊保石二号線 道路事業	伊保石地区	市	市	直接	完了	14,200	24	~	25	H23				0	25年12月、URから買取予定。 25年12月、URから買取。
																																			H24	11,005			11,005	
H25			10,147	▲ 10,147																																				
H26				0																																				
H27				0																																				
H28				0																																				
H29				0																																				
H30				0																																				
H31				0																																				
H32				0																																				
累計	11,005	0	10,147	858																																				
28	D	-	1	-	4	-	西塩竈駅東口 線道路事業	錦町地区	市	市	直接	完了	26,660	24	~	26	H23				0	26年6月、URから買取予定。 26年12月、URと40戸契約。																		
																	H24	20,661			20,661																			
																	H25			2,611	▲ 2,611																			
																	H26			17,928	▲ 17,928																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
累計	20,661	0	20,539	122																																				
29	D	-	23	-	1	-	桂島地区防災 集団移転促進 事業(事業計 画策定費)	浦戸桂島	市	市	直接	完了	20,222	24	~	25	H23				0	24年11月、計画作成業務発注。 24年12月、用地測量業務発注。 完了																		
																	H24	16,800	▲ 1,634	8,645	6,521																			
																	H25			▲ 1,702	1,702																			
																	H26				0																			
																	H27				0																			
																	H28				0																			
																	H29				0																			
																	H30				0																			
																	H31				0																			
																	H32				0																			
累計	16,800	▲ 1,634	6,943	8,223																																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
30	D	-	23	-	2	-	寒風沢地区防 災集団移転促 進事業(事業 計画策定費)	浦戸寒風 沢	市	市	直接	完了	9,578	24	~	25	H23				0	24年11月、計画作成業務発注。 24年12月、用地測量業務発注。 完了																	
																	H24	5,550	1,634	7,183	1																		
																	H25			▲ 86	86																		
																	H26				0																		
																	H27				0																		
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	5,550	1,634	7,097	87																		
																	32	★	F	-	2		-	1	市街地復興効 果促進事業	市	市		継続	4,353,185	24	~	32	H23				0	基幹事業から効果促進事業への見直しを行ったため(災害公 基幹事業から効果促進事業への見直しを行ったため(災害公
																																		H24	384,853			384,853	
H25	219,504		401,116	▲ 181,612																																			
H26			142,439	▲ 142,439																																			
H27	2,725,096		707,651	2,017,445																																			
H28	308,938		215,578	93,360																																			
H29			173,385	▲ 173,385																																			
H30		▲ 155,845	83,424	▲ 239,269																																			
H31		▲ 613,691	466,698	▲ 1,080,389																																			
H32				0																																			
累計	3,638,391	▲ 769,536	2,190,291	678,564																																			
38	D	-	1	-	5	-	港町地区復興 道路整備事業	港町地区	市	市	直接	完了	441,504	25	~	29						H23															0	港町都市再生事業計画案作成事業により実施設計完了 25年度より本工事に着手 25年8月、8路線のうち2路線工事完了(H25.8月~H26.6月) 3路線について、工事完了(H26.5月~H27.10月) 他事業との工程調整 他事業との工程調整 29年8月、道路整備工事発注	
																						H24															0		
																	H25	87,652		75,738	11,914																		
																	H26	271,947		159,968	111,979																		
																	H27			211	▲ 211																		
																	H28				0																		
																	H29			104,259	▲ 104,259																		
																	H30		▲ 17,434		▲ 17,434																		
																	H31				0																		
																	H32				0																		
																	累計	359,599	▲ 17,434	340,176	1,989																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	25	～	30																			
39	D	-	1	-	6	-	新浜町杉の下 線道路事業	藤倉地区	市	市	直接	完了	1,266,979	25	～	30	H23				0	都市計画決定(既決定済)。
																	H24				0	
																	H25	441,778		61,027	380,751	事業認可(H25.7月)、建物調査が完了、補償協議開始。
																	H26	437,296		446,479	▲ 9,183	建物補償を行い、用地が確保された箇所から工事着手(H26.11)
																	H27	102,833		206,172	▲ 103,339	建物補償を行い、用地が確保された箇所から工事实施。
																	H28			63,892	▲ 63,892	H28年度末で、全ての建物補償・用地買収が完了。
																	H29			130,769	▲ 130,769	29年5月、道路改良工事発注。
																	H30			56,538	▲ 56,538	30年4月、道路改良工事発注。11月同工事完了。
																	H31				0	
																	H32				0	
																	累計	981,907	0	964,877	17,030	
40	◆	D	-	4	-	1	伊保石地区災害 公営住宅関連 施設整備事業	伊保石地区	市	市	直接	完了	34,600	25	～	28	H23				0	26年9月、URから買取予定。
																	H24				0	
																	H25	27,680		840	26,840	25年8月、測量設計契約。
																	H26			26,840	▲ 26,840	27年1月、二期土地売買契約。27年3月、二期基盤整備工事契
																	H27			▲ 3,678	3,678	27年3月、関連施設整備工事契約。
																	H28			3,672	▲ 3,672	28年12月、関連施設整備工事契約。
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	27,680	0	27,674	6	
41	◆	D	-	4	-	2	錦町地区災害 公営住宅関連 施設整備事業	錦町地区	市	市	直接	完了	56,600	25	～	27	H23				0	26年6月、URから買取予定。
																	H24				0	
																	H25	45,280		37,536	7,744	26年12月、URから買取予定。
																	H26			6,649	▲ 6,649	26年12月、URと40戸譲渡契約。
																	H27			734	▲ 734	27年7月、区分地上権設定契約。
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	45,280	0	44,919	361	
42	D	-	4	-	7	-	朴島地区災害 公営住宅整備 事業	浦戸朴島	市	市	直接	完了	289,945	25	～	28	H23				0	25年7月、用地取得予定。
																	H24			2,635	▲ 2,635	26年6月、URから一期2戸(二期3戸は9月)買取予定。
																	H25	126,525		19,500	107,025	26年3月、用地取得。26年6月、造成工事契約。27年3月、URか
																	H26	54,152	8,190	13,814	48,528	26年12月、URと5戸譲渡予約契約。
																	H27		64,834	207,872	▲ 143,038	27年10月URと5戸譲渡契約。28年1月、表題登記業務委託契
																	H28			7,581	▲ 7,581	28年10月、集会所太陽光発電設備設置工事契約。
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	180,677	73,024	251,402	2,299	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
43	D	-	4	-	8	-	北浜地区災害 公営住宅整備 事業	北浜地区	市	市	直接	完了	1,178,200	25	~	30	H23				0	25年10月、用地取得予定。 27年6月、URから60戸買取予定。 25年11月、宮城県と設計業務施行協定締結。 27年3月、宮城県と一期31戸工事業務施行協定締結。 27年9月、用地契約。 28年8月、二期変更設計業務委託契約。29年2月、宮城県と一 30年2月、共同施設新築等工事契約。 30年8月、共同施設新築等工事完了。
																	H24				0	
																	H25	1,385,037		133,003	1,252,034	
																	H26	255,325		799,798	▲ 544,473	
																	H27			▲ 2,298	2,298	
																	H28		▲ 451,223	▲ 71,735	▲ 379,488	
																	H29			89,968	▲ 89,968	
																	H30		▲ 158,214	4,890	▲ 163,104	
																	H31		▲ 21,160		▲ 21,160	
																	H32				0	
																	累計	1,640,362	▲ 630,597	953,626	56,139	
																	44	D	-	5	-	
H24				0																		
H25	6,368		2,602	3,766																		
H26	84,542		39,827	44,715																		
H27	102,983		149,604	▲ 46,621																		
H28	281,031	418,576	228,068	471,539																		
H29		418,593	471,707	▲ 53,114																		
H30		573,918	518,789	55,129																		
H31		338,107	456,074	▲ 117,967																		
H32				0																		
累計	474,924	1,749,194	1,866,671	357,447																		
45	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	災害公営 住宅整備 地区	市	市	直接	継続	198,191	25	~	32						H23
																	H24				0	
																	H25	491		219	272	
																	H26	4,782		3,442	1,340	
																	H27	9,925		11,554	▲ 1,629	
																	H28	15,186	32,647	15,933	31,900	
																	H29		33,141	31,963	1,178	
																	H30		25,320	29,665	▲ 4,345	
																	H31		23,841	27,021	▲ 3,180	
																	H32				0	
																	累計	30,384	114,949	119,797	25,536	
																	46	D	-	9	-	2
H24				0																		
H25	37,343			37,343																		
H26				0																		
H27			37,343	▲ 37,343																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	37,343	0	37,343	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～																				
47	D	-	14	-	2	-	母子沢地区造 成宅地滑動崩 落緊急対策事 業	母子沢地 区	市	市	直接	完了	124,548	24	～	25	H23				0	24年12月、実施設計発注。 25年3月、本体工事発注。 26年1月、本体工事契約(変更)。26年2月、完成。
																	H24	144,000		73,980	70,020	
																	H25			19,430	▲ 19,430	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 50,589		▲ 50,589	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	144,000	▲ 50,589	93,410	1	
																	48	D	-	17	-	
H24				0																		
H25	431,712		57,805	373,907																		
H26	738,380		350,062	388,318																		
H27	77,212		432,569	▲ 355,357																		
H28			90,466	▲ 90,466																		
H29			254,505	▲ 254,505																		
H30		69,522	62,376	7,146																		
H31		39,682	82,130	▲ 42,448																		
H32				0																		
累計	1,247,304	109,204	1,329,913	26,595																		
49	D	-	17	-	5	-	藤倉地区被災 市街地復興土 地区画整理事 業	藤倉地区	市	市	直接	完了	653,865	25	～	30						H23
																	H24				0	
																	H25	59,524		78,485	▲ 18,961	
																	H26	421,373		142,056	279,317	
																	H27	75,703		213,116	▲ 137,413	
																	H28			4,785	▲ 4,785	
																	H29		▲ 30,975	19,738	▲ 50,713	
																	H30		▲ 35,228	21,507	▲ 56,735	
																	H31				0	
																	H32				0	
																	累計	556,600	▲ 66,203	479,687	10,710	
																	50	D	-	21	-	2
H24				0																		
H25	450,000			450,000																		
H26	523,500		83,336	440,164																		
H27	2,005,650	▲ 74,281	1,700,609	230,760																		
H28		▲ 190,866	350,284	▲ 541,150																		
H29			54,908	▲ 54,908																		
H30			103,636	▲ 103,636																		
H31			308,958	▲ 308,958																		
H32				0																		
累計	2,979,150	▲ 265,147	2,601,731	112,272																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	25	～	31																			
51	D	-	21	-	3	-	新浜町一丁目 地区下水道事業	新浜町地区	市	市	直接	完了	1,252,137	25	～	31	H23				0	25年9月、ポンプ場土木建築・電気設備・機械設備工事発注。 28年3月、ポンプ場土木建築・電気設備・機械設備工事完成 調停分
																	H24				0	
																	H25	300,000		939,102	300,000	
																	H26	450,000			450,000	
																	H27	182,436			182,436	
																	H28		6,666		▲ 932,436	
																	H29				0	
																	H30				0	
																	H31		4,930	4,929	1	
																	H32				0	
																	累計	932,436	11,596	944,031	1	
52	D	-	21	-	4	-	港町二丁目地区 下水道事業	港町地区	市	市	直接	完了	5,194,345	25	～	31	H23				0	25年12月、ポンプ場土木建築・電気設備・機械設備工事発注。 28年6月、雨水枝線築造工事発注 29年8月、貯留管工事変更契約 30年4月、監視設備工事発注。
																	H24				0	
																	H25	1,125,000		3,291,122	1,125,000	
																	H26	1,191,150			1,191,150	
																	H27	1,219,591	74,281		▲ 1,997,250	
																	H28	285,735		359,018	▲ 73,283	
																	H29			159,778	▲ 159,778	
																	H30			22,127	▲ 22,127	
																	H31		▲ 4,930		▲ 4,930	
																	H32				0	
																	累計	3,821,476	69,351	3,832,045	58,782	
53	D	-	21	-	5	-	中の島地区下 水道事業	中の島地区	市	市	直接	継続	1,310,000	25	～	31	H23				0	26年1月、放流渠工事発注。 27年3月、ガス補償工事発注 27年4月、光ケーブル他3件補償工事発注 29年2月、尾島橋道路本復旧工事 30年1月、ポンプ場用地買収 環境整備工事発注。
																	H24				0	
																	H25	150,000			150,000	
																	H26	150,000		3,577	146,423	
																	H27	498,300		766,675	▲ 268,375	
																	H28		184,200	153,898	30,302	
																	H29			3,959	▲ 3,959	
																	H30				0	
																	H31			8,910	▲ 8,910	
																	H32				0	
																	累計	798,300	184,200	937,019	45,481	
54	D	-	23	-	3	-	桂島地区防災 集団移転促進 事業(事業費)	浦戸桂島	市	市	直接	完了	190,036	24	～	29	H23				0	事業計画策定(H24.11月) 危険区域指定(H25.3月) H25.8月、工事着手(H26.3月) H26.6月、1工区完成。残り2工区はH27年度に宅地引渡しを行う H27年度をもって移転団地整備完了(H28.3月) 移転者支援に関する補助金
																	H24	27,490			27,490	
																	H25	88,689		31,549	57,140	
																	H26	50,101		85,135	▲ 35,034	
																	H27			20,699	▲ 20,699	
																	H28				0	
																	H29			575	▲ 575	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	166,280	0	137,958	28,322	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
55	D	-	23	-	4	-	寒風沢地区防 災集団移転促 進事業(事業 費)	浦戸寒風 沢	市	市	直接	完了	507,150	24	~	29	H23				0	事業計画策定(H24.11月)
																	H24	58,268			58,268	危険区域指定(H25.3月)
																	H25	387,674		268,166	119,508	H25.12月、工事着手(H25.3月)
																	H26	67,334		77,983	▲ 10,649	H27.1月、災害公営住宅へ引渡し。H27.4月、自主再建地の引渡
																	H27			62,380	▲ 62,380	H27年度をもって移転団地整備完了(H28.3月)
																	H28			17,890	▲ 17,890	移転元地の建物除却
																	H29				0	
																	H30		▲ 69,522		▲ 69,522	
																	H31				0	
																	H32				0	
																	累計	513,276	▲ 69,522	426,419	17,335	
																	56	D	-	4	-	9
H24				0																		
H25	5,170,550		34,719	5,135,831	25年10月、UR基本検討契約。25年12月、造成測量設計契約。																	
H26			718,591	▲ 718,591	26年12月、URと170戸譲渡予約契約。																	
H27			378,924	▲ 378,924	28年1月、開発変更設計業務委託契約。																	
H28	378,975		4,099,973	▲ 3,720,998	28年6月、URから東工区31戸買取。28年9月、URから西工区																	
H29		▲ 193,929	713	▲ 194,642	30年2月、建物表題登記業務委託契約。																	
H30		▲ 122,623		▲ 122,623																		
H31				0																		
H32				0																		
累計	5,549,525	▲ 316,552	5,232,920	53																		
57	D	-	13	-	1	-	がけ地近接等 危険住宅移転 事業	浦戸桂島 地区、寒 風沢地区	市	市	直接	完了	3,688	25	~	28						
																	H24				0	
																	H25	15,930		2,764	13,166	26年3月、自主再建にあわせ1件完了。
																	H26				0	権利者の再建時期との関係で実績なし。
																	H27				0	
																	H28				0	
																	H29		▲ 13,164		▲ 13,164	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	15,930	▲ 13,164	2,764	2	
																	58	D	-	15	-	1
H24				0	事業認可後(H25.10月)																	
H25	157,125		66,937	90,188	H25.12月、津波避難デッキ設計実施																	
H26	553,800		1,105,475	▲ 551,675	H26.12月、津波避難デッキ工事議会承認。H27.5月より現地着																	
H27	962,100		45,049	917,051	H27.6月津波防災拠点施設議会承認。9月より現地着工																	
H28	137,325		472,626	▲ 335,301																		
H29			106,647	▲ 106,647	29年9月、マリゲート塩釜周辺整備工事発注																	
H30		▲ 11,384		▲ 11,384																		
H31				0																		
H32				0																		
累計	1,810,350	▲ 11,384	1,796,734	2,232																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	25	31																				
59	D	-	21	-	6	-	北浜地区区画 整理関連下水 道事業(雨水)	北浜地区	市	市	直接	完了	445,253	25	~	31	H23				0	25年4月、事業認可 換地設計後、下水道調査設計を実施 25年8月、詳細設計業務発注 詳細設計業務(変更) 27年4月、区画整理関連雨水枝線築造工事他2件発注 28年5月、区画整理関連雨水枝線築造工事他1件発注 30年3月、区画整理関連管渠工事 30年10月、区画整理関連管渠工事 区画整理関連雨水枝線築造工事発注。同業務完了。
																	H24				0	
																	H25	17,023		5,931	11,092	
																	H26	98,355		2,058	96,297	
																	H27	213,945		172,408	41,537	
																	H28			55,584	▲ 55,584	
																	H29			5,057	▲ 5,057	
																	H30		4,616	75,280	▲ 70,664	
																	H31			16,393	▲ 16,393	
																	H32				0	
																	累計	329,323	4,616	332,711	1,228	
																	60	D	-	21	-	
H24				0																		
H25	4,462		3,807	655																		
H26	82,500		60,999	21,501																		
H27	250,050		182,338	67,712																		
H28			34,876	▲ 34,876																		
H29				0																		
H30		27,014	68,899	▲ 41,885																		
H31			12,741	▲ 12,741																		
H32				0																		
累計	337,012	27,014	363,660	366																		
62	★	F	-	4	-	1	市街地復興効 果促進事業 (県分)	塩竈市	県	県	直接	継続	183,970	25	~	32						H23
																	H24				0	
																	H25	39,788		5,160	34,628	
																	H26			664	▲ 664	
																	H27			10,800	▲ 10,800	
																	H28			0	0	
																	H29			0	0	
																	H30		107,387	10,765	96,622	
																	H31			▲ 341	341	
																	H32				0	
																	累計	39,788	107,387	27,048	120,127	
																	63	D	-	2	-	1
H24				0																		
H25	92,797		23,582	69,215																		
H26	187,521		189,608	▲ 2,087																		
H27	131,791		90,465	41,326																		
H28			32,010	▲ 32,010																		
H29		30,975	16,547	14,428																		
H30			82,520	▲ 82,520																		
H31			2,670	▲ 2,670																		
H32				0																		
累計	412,109	30,975	437,402	5,682																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	◆	D	-	21	-	6															-	1		
64	◆	D	-	21	-	6	-	1	北浜地区区画整理関連下水道排水効果促進事業	北浜地区	市	市	直接	継続	84,000	26	~	31	H23			0	31年3月、排水機能強化工事発注。 雨水排水機能強化工事完了。	
																			H24			0		
																			H25			0		
																			H26	67,200		67,200		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30		58,769	▲ 58,769		
																			H31		1,158	▲ 1,158		
																			H32			0		
																			累計	67,200	0	59,927		7,273
65	D	-	21	-	8	-	-	-	藤倉二丁目地区区画整理関連下水道事業(雨水)	藤倉地区	市	市	直接	完了	38,300	26	~	30	H23			0	26年12月、基盤整備事業発注 27年9月、基盤整備工事 28年7月、基盤整備工事 29年12月、基盤整備工事	
																			H24			0		
																			H25			0		
																			H26	57,527	▲ 28,802	4,741		23,984
																			H27			4,510		▲ 4,510
																			H28			6,299		▲ 6,299
																			H29			775		▲ 775
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	57,527	▲ 28,802	16,325		12,400
66	D	-	21	-	9	-	-	-	藤倉二丁目地区区画整理関連下水道事業(汚水)	藤倉地区	市	市	直接	完了	80,000	26	~	28	H23			0	26年5月、実施設計発注 27年2月、詳細設計発注(2路線) 27年6月、汚水枝線築造工事発注 28年10月、汚水枝線築造工事完成	
																			H24			0		
																			H25			0		
																			H26	31,198	28,802			60,000
																			H27			53,474		▲ 53,474
																			H28			▲ 4,518		4,518
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	31,198	28,802	48,956		11,044
67	D	-	4	-	10	-	-	-	錦町東地区災害公営住宅整備事業	錦町地区	市	市	直接	完了	2,392,654	26	~	29	H23			0	27年3月、URと70戸譲渡予約契約。 27年3月、基盤整備工事契約。その他。 29年3月、URから東工区70戸買取。 29年11月、関連道路補修工事契約。	
																			H24			0		
																			H25			0		
																			H26	1,388,012		1,387,784		228
																			H27			0		0
																			H28	885,871		695,188		190,683
																			H29		▲ 138,418	10,371		▲ 148,789
																			H30		▲ 41,893			▲ 41,893
																			H31			0		
																			H32			0		
																			累計	2,273,883	▲ 180,311	2,093,343		229

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
68	D	-	20	-	2	舟入二号線外 4路線避難路 整備事業(整 備費)	津波浸水 区域	市	市	直接	完了	91,385	26	~	28	H23				0	26年5月実施設計発注
																H24				0	27年2月詳細設計発注(2路線)
																H25				0	
																H26	24,525		7,264	17,261	27年8月実施設計完了
																H27	45,900		38,898	7,002	27年12月工事発注
																H28		6,000	22,375	▲ 16,375	28年12月工事完了
																H29				0	
																H30		▲ 7,886		▲ 7,886	
																H31				0	
																H32				0	
																累計	70,425	▲ 1,886	68,537	2	
																69	D	-	20	-	3
H24				0																	
H25				0																	
H26	26,200		12,775	13,425	28年3月、14権利者と用地買収契約済																
H27				0																	
H28		▲ 5,333	7,636	▲ 12,969	28年11月用地買収・移転補償契約済																
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	26,200	▲ 5,333	20,411	456																	
70	D	-	20	-	4	第一小学校周 辺地区耐震性 貯水槽整備事 業	第一小学 校周辺地 区	市	市	直接	完了	57,024	26	~	27						
																H24				0	
																H25				0	
																H26	42,768		42,525	243	平成27年1月27日契約
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	42,768	0	42,525	243	
																71	D	-	20	-	5
H24				0																	
H25				0																	
H26	7,125			7,125	平成27年度予算に計上																
H27				0																	
H28			2,952	▲ 2,952	平成29年3月2日契約																
H29		▲ 49		49																	
H30				0																	
H31				0																	
H32				0																	
累計	7,125	0	2,903	4,222																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
72	D	-	20	-	6	-	津波浸水区域 対象避難所備 蓄倉庫整備事 業	津波浸水 区域	市	市	直接	完了	14,110	26	~	26	H23			0	平成26年12月2日契約		
																	H24			0			
																	H25			0			
																	H26	11,250		2,084			
																	H27			0			
																	H28		▲ 667	▲ 667			
																	H29			0			
																	H30			0			
																	H31			0			
																	H32			0			
																	累計	11,250	▲ 667	1,417			
																	73	◆	D	-		20	-
H24			0																				
H25			0																				
H26	7,040		219																				
H27			0																				
H28			0																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	7,040	0	219																				
74	◆	D	-	21	-	2	-	1	越の浦地区下 水道事業排水 効果促進事業	越の浦地 区	市	市	直接	完了	54,756	26					~		
																	H24			0			
																	H25			0			
																	H26	12,800		12,800			
																	H27			0			
																	H28	31,004		▲ 2,522			
																	H29			0			
																	H30			0			
																	H31			0			
																	H32			0			
																	累計	43,804	0	10,278			
																	75	◆	D	-		4	-
H24			0																				
H25			0																				
H26	7,840		48																				
H27			0																				
H28			0																				
H29			0																				
H30			0																				
H31			0																				
H32			0																				
累計	7,840	0	48																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
76	◆	D	-	4	-	8	-	1		市	市	直接	完了	16,500	26	~	30	H23			0	27年3月、宮城県と一期31戸工事業務施行協定締結。 29年2月、宮城県と一期22台工事業務施行変更協定締結。 30年2月、共同施設新築等工事契約。 30年8月、共同施設新築等工事完了。	
																		H24			0		
																		H25			0		
																		H26	11,760		6,356		5,404
																		H27					0
																		H28			▲ 4,102		4,102
																		H29			1,348		▲ 1,348
																		H30			21		▲ 21
																		H31					0
																		H32					0
																		累計	11,760	0	3,623		8,137
																		77	◆	D	-		4
H24			0																				
H25			0																				
H26	33,064			33,064																			
H27			1,680	▲ 1,680																			
H28				0																			
H29			20,915	▲ 20,915																			
H30				0																			
H31				0																			
H32				0																			
累計	33,064	0	22,595	10,469																			
79		D	-	2	-	2	-			市	市	直接	継続	50,930	27	~	32					H23	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27	25,055		2,762	22,293	
																		H28				0	
																		H29			2,930	▲ 2,930	
																		H30			6,142	▲ 6,142	
																		H31			2,056	▲ 2,056	
																		H32				0	
																		累計	25,055	0	13,890	11,165	
																		81		D	-	20	-
H24			0																				
H25			0																				
H26			0																				
H27			0																				
H28			0																				
H29		27,624		27,624																			
H30		25,585		▲ 25,585																			
H31	11,097	8,630		2,467																			
H32				0																			
累計	0	38,721	34,215	4,506																			

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
82	D	-	20	-	8	避難道路本町 地区整備事業 (用地費)	本町地区	市	市	直接	完了	13,500	30	~	31	H23				0	
																H24				0	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29		9,000		9,000	
																H30			7,546	▲ 7,546	
																H31			70	▲ 70	
																H32				0	
																累計	0	9,000	7,616	1,384	
																83	D	-	5	-	
H24				0																	
H25				0																	
H26				0																	
H27				0																	
H28				0																	
H29		2,881		2,881																	
H30		46,612	2,798	43,814																	
H31		140,199	46,483	93,716																	
H32				0																	
累計	0	189,692	49,281	140,411																	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	180,555	0	0	180,555	
										H24	1,336,941	0	687,917	649,024	
										H25	14,751,400	0	2,501,755	12,249,645	
										H26	8,169,423	0	8,641,765	▲ 472,342	
										H27	9,518,353	0	9,621,702	▲ 103,349	
										H28	2,688,064	0	7,900,039	▲ 5,211,975	
										H29	0	0	1,828,725	▲ 1,828,725	
										H30	0	0	1,326,481	▲ 1,326,481	
										H31	0	0	2,149,630	▲ 2,149,630	
										H32	0	0	0	0	
								47,200,923	市町村交付分 計		36,644,736	0	34,658,014	1,986,722	
										H23	21,700	0	0	21,700	
										H24	139,500	0	46,087	93,413	
										H25	2,923,563	0	216,303	2,707,260	
										H26	232,500	0	1,186,393	▲ 953,893	
										H27	1,749,950	0	983,444	766,506	
										H28	0	0	1,925,822	▲ 1,925,822	
										H29	0	0	117,595	▲ 117,595	
										H30	146,397	107,387	381,961	▲ 128,177	
										H31	238,647	▲ 26,494	594,756	▲ 382,603	
										H32	597,838	0	0	597,838	
								7,905,021	都道府県交付分 計		6,050,095	80,893	5,452,361	678,627	
										H23	202,255	0	0	202,255	
										H24	1,476,441	0	734,004	742,437	
										H25	17,674,963	0	2,718,058	14,956,905	
										H26	8,401,923	0	9,828,158	▲ 1,426,235	
										H27	11,268,303	0	10,605,146	663,157	
										H28	2,688,064	0	9,825,861	▲ 7,137,797	
										H29	0	0	1,946,320	▲ 1,946,320	
										H30	146,397	107,387	1,708,442	▲ 1,454,658	
										H31	238,647	▲ 26,494	2,744,386	▲ 2,532,233	
										H32	597,838	0	0	597,838	
								55,105,944	合計		42,694,831	80,893	40,110,375	2,665,349	