

(様式1)

東松島市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

東松島市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,047,731	0
H24	28,652,895	27,936,236	
H25	40,375,608	21,352,358	
H26	22,875,733	13,166,824	
H27	30,715,485	28,258,520	
H28	10,381,813	13,639,794	
H29	2,628,091	8,552,499	
H30	34,123	7,070,823	
H31	474,302	5,348,808	
H32	432,283	0	
合計	137,618,064	125,325,862	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	8,060,947	137,618,064	38,458	125,203,555	4,392,020

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	37,500	0
H24	2,070,476	768,538	
H25	4,370,617	2,179,159	
H26	5,184,125	2,743,550	
H27	6,569,632	1,963,249	
H28	1,712,640	4,406,104	
H29	1,128,000	3,539,554	
H30	616,961	2,837,608	
H31	840,100	2,543,146	
H32	2,130,187	0	
合計	24,660,238	20,980,908	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	132,793,761	137,185,781	0	0	4,392,020
都道府県交付分	22,581,558	22,530,051	51,507	0	0
合計	155,375,319	159,715,832	51,507	0	4,392,020

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	野蒜地区 外市内遺跡	市	市	直接	継続	63,630	24 ~ 32	H23				0	24年4月～確認調査等実施中(H24年中、26件)	
															H24	16,310		5,316	10,994		
															H25	7,575		12,691	▲ 5,116		確認調査、調査整理実施中(H25年度中 19件調査)
															H26	10,052	9,451	8,909	10,594		確認調査、調査整理実施中(H26年度中 21件調査及び整理)
															H27			3,625	▲ 3,625		調査報告書刊行に向けた整理実施(H24～H26年度分整理)
															H28			5,950	▲ 5,950		調査報告書刊行に向けた整理実施(H27～28年度分整理)
															H29		583	1,996	▲ 1,413		調査報告書刊行に向けた整理実施(H29年度分整理)
															H30			1,210	▲ 1,210		
															H31	3,750		451	3,299		
															H32				0		
															累計	37,687	10,034	40,148	7,573		
12	A	-	4	-	1	-	埋蔵文化財発掘調査事業	東松島市 全域	県	県	直接	継続	8,703	24 ~ 32	H23				0	24年10月～26年3月 分布調査	
															H24	12,040		9	12,031		
															H25		▲ 5,513	0	▲ 5,513		
															H26			4	▲ 4		一部成果品完成
															H27			33	▲ 33		一部成果品完成
															H28			5	▲ 5		一部成果品完成
															H29			0	0		
															H30			0	0		
															H31			0	0		
															H32			0	0		
															累計	12,040	▲ 5,513	51	6,476		
37	A	-	1	-	1	-	公立学校施設整備費国庫負担事業(矢本第二中学校屋内運動場建替)	赤井南地区	市	市	直接	完了	171,754	24 ~ 25	H23				0	24年11月 工事発注。	
															H24	182,217		128,817	53,400		
															H25			0	0		26年3月 工事完成
															H26		▲ 39,607	0	▲ 39,607		
															H27		▲ 13,793		▲ 13,793		
															H28				0		
															H29				0		
															H30				0		
															H31				0		
															H32				0		
															累計	182,217	▲ 53,400	128,817	0		
38	◆ A	-	4	-	1	1	埋蔵文化財収蔵施設整備事業	宮戸地区 奥松島縄文村歴史資料館	市	市	直接	完了	56,285	24 ~ 25	H23				0	24年11月 実施設計契約済。25年3月実施設計完了。	
															H24	46,190		2,436	43,754		
															H25			42,591	▲ 42,591		26年3月事業完了。
															H26			0	0		
															H27		▲ 20		▲ 20		
															H28				0		
															H29		▲ 1,142		▲ 1,142		
															H30				0		
															H31		▲ 1		▲ 1		
															H32				0		
															累計	46,190	▲ 1,163	45,027	0		

(様式2A)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
85	A	-	1	-	2	-	公立学校施設整備費国庫負担事業(野蒜・宮戸統合小学校校舎等整備事業)	野蒜地区	市	市	直接	完了	105,440	26	~	28	H23			0	H26年5月契約済。平成27年3月完了。		
																	H24			0			
																	H25			0			
																	H26	23,393	30,156	22,116		31,433	
																	H27		25,530	30,156		▲ 4,626	
																	H28			26,807		▲ 26,807	
																	H29			0			
																	H30			0			
																	H31			0			
																	H32			0			
																	累計	23,393	55,686	79,079		0	
86	◆	A	-	1	-	2	1	学校就学環境整備事業(野蒜・宮戸統合小学校実施設計事業(造成))	野蒜地区	市	市	直接	完了	15,161	26	~	27	H23			0	H26年5月契約済み。平成27年3月完了。	
																		H24			0		
																		H25			0		
																		H26	12,828		12,128		700
																		H27			0		
																		H28			0		
																		H29		▲ 700			▲ 700
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	12,828	▲ 700	12,128		0
87	A	-	1	-	3	-	公立学校施設整備費国庫負担事業(鳴瀬未来中学校校舎等整備事業)	野蒜地区	市	市	直接	完了	405,538	26	~	29	H23			0	H26年5月契約済み。平成27年5月完了。 建築工事継続中。~H29.10月 H29年10月完了。		
																	H24			0			
																	H25			0			
																	H26	71,253		7,633		63,620	
																	H27	16,794		75,446		▲ 58,652	
																	H28	241,247		221,073		20,174	
																	H29			0			
																	H30		▲ 25,142			▲ 25,142	
																	H31			0			
																	H32			0			
																	累計	329,294	▲ 25,142	304,152		0	
88	◆	A	-	1	-	3	1	学校就学環境整備事業(鳴瀬未来中学校地質調査事業)	野蒜地区	市	市	直接	完了	22,335	26	~	26	H23			0	H26年5月契約済み。平成27年3月完了。	
																		H24			0		
																		H25			0		
																		H26	29,585		17,868		11,717
																		H27		▲ 11,717			▲ 11,717
																		H28			0		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	29,585	▲ 11,717	17,868		0

(様式2A)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
89	A	-	2	-	1	-	学校施設環境 改善事業(鳴 瀬未来中学校 武道館整備事 業)	野蒜地区	市	市	直接	完了	141,409	26 ~ 29	H23				0	H26年5月契約済み。平成27年5月完了。 建築工事継続中 ~ H29.10月
															H24				0	
															H25			0	0	
															H26	12,188		1,305	10,883	
															H27	13,657		21,632	▲ 7,975	
															H28	73,620		71,335	2,285	
															H29				0	
															H30		▲ 5,193		▲ 5,193	
															H31				0	
															H32				0	
															累計	99,465	▲ 5,193	94,272	0	
															96	◆ A	-	1	-	
H24				0																
H25				0																
H26	24,998		17,248	7,750																
H27				0																
H28				0																
H29		▲ 7,750		▲ 7,750																
H30				0																
H31				0																
H32				0																
累計	24,998	▲ 7,750	17,248	0																
97	◆ A	-	1	-	3	2	公立学校施設 整備費国庫負 担事業 (鳴瀬未来中 学校校舎等整 備事業(用地 取得))	野蒜地区	市	市	直接	完了	15,447	26 ~ 26						H23
															H24				0	
															H25				0	
															H26	12,722		12,357	365	
															H27				0	
															H28				0	
															H29		▲ 76		▲ 76	
															H30		▲ 289		▲ 289	
															H31				0	
															H32				0	
															累計	12,722	▲ 365	12,357	0	
															98	◆ A	-	1	-	3
H24				0																
H25				0																
H26	61,397		47,745	13,652																
H27	153,493		50,362	103,131																
H28		▲ 51,275		▲ 51,275																
H29		▲ 65,508		▲ 65,508																
H30				0																
H31				0																
H32				0																
累計	214,890	▲ 116,783	98,107	0																

(様式2A)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
120	A	-	1	-	4	-	公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校校舎整備事業)	小野地区	市	市	直接	継続	1,012,696	29 ~ 32	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28		33,988		33,988	
															H29			23,729	▲ 23,729	
															H30				0	
															H31	398,514		408,774	▲ 10,260	
															H32	327,018			327,018	
															累計	725,532	33,988	432,503	327,017	
121	A	-	1	-	5	-	公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校屋内運動場整備事業)	小野地区	市	市	直接	継続	133,437	29 ~ 32	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28		7,797		7,797	
															H29			5,444	▲ 5,444	
															H30				0	
															H31	50,220		52,574	▲ 2,354	
															H32	42,059			42,059	
															累計	92,279	7,797	58,018	42,058	
122	A	-	2	-	2	-	学校施設環境改善事業(鳴瀬未来中学校ネットワーク基盤整備事業)	野蒜地区	市	市	直接	完了	13,880	29 ~ 29	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28		9,490		9,490	
															H29			9,253	▲ 9,253	
															H30		▲ 237		▲ 237	
															H31				0	
															H32				0	
															累計	0	9,253	9,253	0	
124	◆ A	-	1	-	4	1	公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校校舎等整備事業(用地造成))	小野地区	市	市	直接	完了	201,747	29 ~ 31	H23				0	平成29年12月契約。継続中。
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29		74,593	26,236	48,357	
															H30	34,123	30,861		64,984	
															H31	21,818	1	135,160	▲ 113,341	
															H32				0	
															累計	55,941	105,455	161,396	0	

(様式2A)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況													
129	A	-	2	-	3	学校施設環境 改善事業(鳴 瀬桜華小学校 ネットワーク基 盤整備事業)	小野地区	市	市	直接	未着手	17,050	32 ~ 32	H23				0														
														H24				0														
														H25				0														
														H26				0														
														H27				0														
														H28				0														
														H29				0														
														H30				0														
														H31				0														
														H32	11,366				11,366													
														累計	11,366	0			0	11,366												
H24	244,717	0	136,569	108,148																												
H25	7,575	0	55,282	▲ 47,707																												
H26	258,416	0	147,309	111,107																												
H27	183,944	0	181,221	2,723																												
H28	314,867	0	325,165	▲ 10,298																												
H29	0	0	66,658	▲ 66,658																												
H30	34,123	0	1,210	32,913																												
H31	474,302	0	596,959	▲ 122,657																												
H32	380,443	0	0	380,443																												
2,520,005	市町村交付分 計	1,898,387	0	1,510,373	388,014																											
都道県 交付分	各年度 別合計	H23	0	0	0	0																										
		H24	12,040	0	9	12,031																										
		H25	0	▲ 5,513	0	▲ 5,513																										
		H26	0	0	4	▲ 4																										
		H27	0	0	33	▲ 33																										
		H28	0	0	5	▲ 5																										
		H29	0	0	0	0																										
		H30	0	0	0	0																										
		H31	0	0	0	0																										
		H32	0	0	0	0																										
8,703	都道県交付分 計	12,040	▲ 5,513	51	6,476																											
市町村 都道県 計	各年度 別合計	H23	0	0	0	0																										
		H24	256,757	0	136,578	120,179																										
		H25	7,575	▲ 5,513	55,282	▲ 53,220																										
		H26	258,416	0	147,313	111,103																										
		H27	183,944	0	181,254	2,690																										
		H28	314,867	0	325,170	▲ 10,303																										
		H29	0	0	66,658	▲ 66,658																										
		H30	34,123	0	1,210	32,913																										
		H31	474,302	0	596,959	▲ 122,657																										
		H32	380,443	0	0	380,443																										
2,528,708	合計	1,910,427	▲ 5,513	1,510,424	394,490																											

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
13	C	-	1	-	1	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	(東松島市)大曲地区	県	県	直接	完了	1,050	24 ~ 24	H23				0	24年12月、基本計画策定業務発注。25年3月、完成。
															H24	2,300		1,050	1,250	
															H25				0	
															H26		▲ 1,250		▲ 1,250	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	2,300	▲ 1,250	1,050	0	
14	C	-	1	-	2	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(東松島市)大曲地区	県	県	直接	継続	1,659,000	23 ~ 32	H23	37,500		0	37,500	24年6月、工事測量設計等業務発注。24年11月、高度化支援業務発注。25年8.10月区画整理工事発注。25年7.8月工事測量業務発注。26年11月、27年1月区画整理工事契約。26年7月測量設計業務契約。26年6月高度化支援契約。27年6月地下水等調査業務契約。28年8月暗渠排水工事発注。29年9月付帯工事発注。5月から換地計画書作成開始。30年6月区画整理付帯工事契約、30年6月高度化支援契約
															H24	301,425		202,041	99,384	
															H25	720,675		328,952	391,723	
															H26	296,925	▲ 156,737	289,910	▲ 149,722	
															H27			88,466	▲ 88,466	
															H28			217,320	▲ 217,320	
															H29			7,454	▲ 7,454	
															H30	36,050	8,412	21,136	23,326	
															H31			0	0	
															H32			0	0	
															累計	1,392,575	▲ 148,325	1,155,279	88,971	
15	C	-	1	-	3	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	(東松島市)西矢本地区	県	県	直接	完了	924	24 ~ 24	H23				0	24年6月、基本計画策定業務発注。24年8月、完成。
															H24	1,200		924	276	
															H25				0	
															H26		▲ 276		▲ 276	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	1,200	▲ 276	924	0	
16	C	-	1	-	4	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(東松島市)西矢本地区	県	県	直接	継続	3,576,064	24 ~ 32	H23				0	24年9月、測量設計・工事発注。25年6月、工事発注。26年7月、工事発注。27年10月、区画整理工事契約。28年2月、暗渠排水工事契約。28年9月、暗渠排水工事発注。29年4月、工事発注。30年8月、工事発注。元年5月、換地業務契約。
															H24	121,500		54,736	66,764	
															H25	966,000		920,958	45,042	
															H26	1,416,000	▲ 282,540	501,744	631,716	
															H27			262,070	▲ 262,070	
															H28	114,750		466,260	▲ 351,510	
															H29	442,500		6,285	436,215	
															H30			72,413	▲ 72,413	
															H31		▲ 96,162	75,100	▲ 171,262	
															H32			0	0	
															累計	3,060,750	▲ 378,702	2,359,566	322,482	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
17	C	-	1	5	-	農山漁村地域 復興基盤総合 整備事業(農 地防災事業)	(東松島 市) 洲崎地区	県	県	直接	完了	330,000	24 ~ 26	H23				0	24年10月、排水機場建屋工事発注。24年12月、排水機場機械 設備工事発注。 25年3月、排水機場機械設備完成・稼働開始 26年10月、排水機場付帯工事発注。
														H24	159,000		136,943	22,057	
														H25	82,500		69,655	12,845	
														H26	13,500	▲ 7,500	40,902	▲ 34,902	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	255,000	▲ 7,500	247,500	0	
														18	◆ C	-	9	1	
H24	24,000		1,416	22,584															
H25			20,790	▲ 20,790															
H26		▲ 1,794	0	▲ 1,794															
H27				0															
H28				0															
H29				0															
H30				0															
H31				0															
H32				0															
累計	24,000	▲ 1,794	22,206	0															
32	C	-	6	1	-	漁港施設機能 強化事業	宮戸・東 名地区漁 港施設用 地	県	市	間接	完了	96,732	24 ~ 25						H23
														H24	74,100		64,575	9,525	
														H25			7,973	▲ 7,973	
														H26			0	0	
														H27				0	
														H28				0	
														H29		▲ 1,551		▲ 1,551	
														H30				0	
														H31				0	
														H32				0	
														累計	74,100	▲ 1,551	72,548	1	
														51	◆ C	-	4	1	-
H24	1,960		0	1,960															
H25				0															
H26		▲ 1,960		▲ 1,960															
H27				0															
H28				0															
H29				0															
H30				0															
H31				0															
H32				0															
累計	1,960	▲ 1,960	0	0															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6							7	8										
52	◆	C	-	4	-	2	-	1	野蒜地区農業復興総合支援事業	野蒜地区	市	市	直接	廃止	0	24	～	24	H23			0		
																			H24	726		0	726	
																			H25				0	
																			H26		▲ 726		▲ 726	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	726	▲ 726	0	0	
53	C	-	6	-	2	-		漁港施設機能強化事業(直接補助分)	宮戸・東名・浜市地区漁港施設用地	市	市	直接	完了	256,624	25	～	28	H23			0			
																		H24				0		
																		H25	189,750		14,598	175,152	25年8月大浜・浜市地区測量設計・25年12月浜市地区工事発注。	
																		H26	109,380	▲ 13,826	87,629	7,925	26年5月大浜地区工事発注。26年9月室浜3地区工事発注。	
																		H27			90,240	▲ 90,240	28年1月、完了。	
																		H28		▲ 92,837		▲ 92,837		
																		H29				0		
																		H30				0		
																		H31				0		
																		H32				0		
																		累計	299,130	▲ 106,663	192,467	0		
65	C	-	4	-	1	-		大曲地区農業復興総合支援事業	大曲地区	県	市	間接	完了	922,034	24	～	27	H23			0	25年2月、農業用機械発注。25年3月、基本設計・実施設計発注。		
																		H24	176,592		31,893	144,699		
																		H25	653,621		565,380	88,241	25年9月～、造成工事・建設工事発注。25年5月～、測量業務	
																		H26			156,368	▲ 156,368	26年7月～、農業用機械発注。26年7月～、本体工事発注、26	
																		H27			▲ 27,389	27,389		
																		H28				0		
																		H29			▲ 34,728	34,728		
																		H30		▲ 102,099		▲ 102,099		
																		H31		▲ 36,589		▲ 36,589		
																		H32				0		
																		累計	830,213	▲ 138,688	691,524	1		
66	C	-	4	-	2	-		野蒜地区農業復興総合支援事業	野蒜地区	県	市	間接	完了	21,799	24	～	24	H23			0	25年2月、農業用機械発注。		
																		H24	21,069		16,349	4,720		
																		H25			0	0		
																		H26				0		
																		H27				0		
																		H28				0		
																		H29				0		
																		H30				0		
																		H31		▲ 4,720		▲ 4,720		
																		H32				0		
																		累計	21,069	▲ 4,720	16,349	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
67	C	-	1	-	6	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	中区地区	県	県	直接	廃止	0	25	~	25	H23		0	0	未執行。	
																	H24		0	0		
																	H25	4,000	0	4,000		
																	H26		▲ 4,000	▲ 4,000		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	4,000	▲ 4,000	0		0
																	68	C	-	1		-
H24		0	0																			
H25	11,000	10,368	632																			
H26		503	▲ 631																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
H31			0																			
H32			0																			
累計	11,000	▲ 128	10,871	1																		
69	C	-	5	-	1	-	漁業集落防災 機能強化事業	東松島地区	市	市	直接	完了	1,794,552	25	~	30					H23	
																	H24			0		
																	H25	998,250	142,632	855,618		
																	H26		452,238	▲ 452,238		
																	H27	28,240	404,705	▲ 376,465		
																	H28	232,743	48,772	255,540	25,975	
																	H29	25,528	12,379	89,519	▲ 51,612	
																	H30			1,278	▲ 1,278	
																	H31				0	
																	H32				0	
																	累計	1,284,761	61,151	1,345,912	0	
																	72	☆	F	-	-	1
H24			0																			
H25	212,960	20,798	192,162																			
H26		14,235	▲ 14,235																			
H27	6,024	3,886	2,138																			
H28	49,651	4,689	44,962																			
H29		40,669	▲ 40,669																			
H30		▲ 6,608	2,542	▲ 9,150																		
H31		▲ 175,208		▲ 175,208																		
H32				0																		
累計	268,635	▲ 181,816	86,819	0																		

東松島市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6	7																
73	☆	F	-	3	-	1	-	1	漁業集落復興効果促進事業(県分)	東松島市	県	県	直接	継続	26,620	25	~	32	H23			0	
																			H24			0	
																			H25	21,296		0	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	21,296	0	0	
78	C	-	4	-	3	-		西矢本地区農業復興総合支援事業	西矢本地区	県	市	間接	完了	1,215,436	25	~	30	H23			0	25年11月~、測量・調査設計発注。26年1月、農業用機械発注。26年5月~、農業用機械発注。26年9月~、造成工事発注・本	
																		H24			0		
																		H25	277,786		80,868		196,918
																		H26	787,078		795,672		▲ 8,594
																		H27			47,004		▲ 47,004
																		H28			16,233		▲ 16,233
																		H29			▲ 28,917		28,917
																		H30		▲ 112,563	715		▲ 113,278
																		H31		▲ 40,725			▲ 40,725
																		H32					0
																		累計	1,064,864	▲ 153,288	911,575		1
83	C	-	4	-	4	-		宮戸地区農業復興総合支援事業	宮戸地区	県	市	間接	完了	173,374	25	~	29	H23			0	26年1月、農業用機械発注。26年8月~、農業用機械発注。27年1月~、測量・地質調査・調	
																		H24			0		
																		H25	31,002		8,993		22,009
																		H26	10,238		17,666		▲ 7,428
																		H27	89,906		29,363		60,543
																		H28			67,883		▲ 67,883
																		H29			6,124		▲ 6,124
																		H30					0
																		H31		▲ 1,116			▲ 1,116
																		H32					0
																		累計	131,146	▲ 1,116	130,029		1
84	C	-	1	-	8	-		農山漁村地域復興基盤総合整備事業(農地整備事業)	奥松島地区	県	県	直接	継続	5,144,100	26	~	32	H23			0	26年11月、実施設計発注。27年7・8月、区画整理工事契約。28年9月9日、区画整理工事発注。29年9月、工事発注。30年9月、工事発注。元	
																		H24			0		
																		H25			0		
																		H26	761,250	452,431	53,082		1,160,599
																		H27			898,781		▲ 898,781
																		H28	1,180,059		751,867		428,192
																		H29	685,500	1,551	829,753		▲ 142,702
																		H30	120,624	303,750	331,885		92,489
																		H31		352,908	649,672		▲ 296,764
																		H32					0
																		累計	2,747,433	1,110,640	3,515,040		343,033

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
99	C	-	4	-	5	-	洲崎・東名地区農業復興総合支援事業	洲崎・東名地区	県	市	間接	完了	704,652	26 ~ 29	H23				0	27年1月～測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27 29年11月農業用施設新築工事完成。29年3月外構工事完成。	
															H24				0		
															H25				0		
															H26	19,359		19,051	308		
															H27	615,030		455,813	159,217		
															H28			44,121	▲ 44,121		
															H29			9,504	▲ 9,504		
															H30		▲ 97,500		▲ 97,500		
															H31		▲ 8,400		▲ 8,400		
															H32				0		
累計															634,389	▲ 105,900	528,489	0			
100	C	-	7	-	1	-	水産業共同利用施設復興整備事業	宮戸地区	市	市	直接	完了	96,632	26 ~ 28	H23				0	H26年12月調査測量設計発注 H27年6月工事発注、H28年6月完了。	
															H24				0		
															H25				0		
															H26	9,963	18,306	2,153	26,116		
															H27	50,652		70,320	▲ 19,668		
															H28		▲ 5,593		▲ 5,593		
															H29		▲ 855		▲ 855		
															H30				0		
															H31				0		
															H32				0		
累計															60,615	11,858	72,473	0			
109	◆C	-	6	-	2	-	1	浜市漁港状況調査事業	浜市地区	市	市	直接	完了	35,640	27 ~ 28	H23				0	H27年5月調査設計業務発注、H29年3月完了。
																H24				0	
																H25				0	
																H26				0	
																H27	29,359		28,512	847	
																H28				0	
																H29		▲ 847		▲ 847	
																H30				0	
																H31				0	
																H32				0	
累計															29,359	▲ 847	28,512	0			
111	C	-	2	-	1	-	農山漁村活性化プロジェクト支援(復興対策)事業	宮戸地区	市	市	直接	完了	375,886	27 ~ 28	H23				0	H28年3月10日実施設計業務完了(29,271千円)	
															H24				0		
															H25				0		
															H26				0		
															H27	124,754		270,574	▲ 145,820		
															H28	161,166		11,340	149,826		
															H29		▲ 4,006		▲ 4,006		
															H30				0		
															H31				0		
															H32				0		
累計															285,920	▲ 4,006	281,914	0			

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6	7																
114	◆	C	-	2	-	1	-	農山漁村活性化プロジェクト支援(復興対策)事業(農林水産体験施設)	宮戸地区	市	市	直接	完了	265,167	27	~	28	H23				0	H28年3月3日建築工事請負契約締結済
																		H24				0	
																		H25				0	
																		H26				0	
																		H27	85,228		210,118	▲ 124,890	
																		H28	127,842		2,014	125,828	
																		H29		▲ 938		▲ 938	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	213,070	▲ 938	212,132	0	
117	◆	C	-	6	-	2	-	大浜漁港静穏度対策検討調査事業	大浜地区	市	市	直接	完了	5,400	28	~	28	H23				0	H28年6月調査業務発注。H28年10月に完了。
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28	10,705	▲ 6,385	4,320	0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	10,705	▲ 6,385	4,320	0	
119		C	-	6	-	3	-	大浜漁港静穏度対策事業	大浜地区	市	市	直接	完了	141,155	28	~	29	H23				0	H28年12月詳細設計業務発注。H29年2月に完了。
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28		2,625	2,141	484	
																		H29	131,157	▲ 12,379	103,726	15,052	
																		H30		▲ 15,536		▲ 15,536	
																		H31				0	
																		H32				0	
																		累計	131,157	▲ 25,290	105,867	0	
123	◆	C	-	6	-	2	-	浜市漁港堆積土砂撤去事業	浜市地区	市	市	直接	完了	66,679	29	~	30	H23				0	平成29年8月契約。平成30年4月完了予定。
																		H24				0	
																		H25				0	
																		H26				0	
																		H27				0	
																		H28		53,418		53,418	
																		H29			46,500	▲ 46,500	
																		H30		▲ 74	6,843	▲ 6,917	
																		H31		▲ 1		▲ 1	
																		H32				0	
																		累計	0	53,343	53,343	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6							7	8								
126	C	-	2	-	2	-	奥松島船舶離 発着施設整備 事業	宮戸地区	市	市	直接	継続	128,734	29	～	32	H23			0	平成30年3月調査測量設計業務発注。平成30年12月完了予	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29	3,421	6,646	8,893		1,174
																	H30			789		▲ 789
																	H31		34,641			34,641
																	H32	51,840				51,840
																	累計	55,261	41,287	9,682		86,866
127	C	-	6	-	4	-	漁港施設地盤 隆起対策事業 (直接補助分)	東名地区、宮戸 地区	市	市	直接	継続	217,050	31	～	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30		22,218			22,218
																	H31		140,568	36,467		104,101
																	H32					0
																	累計	0	162,786	36,467		126,319

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	/
										H24	26,686	0	1,416	25,270	
										H25	1,400,960	0	198,818	1,202,142	
										H26	119,343	0	556,255	▲ 436,912	
										H27	324,257	0	1,078,355	▲ 754,098	
										H28	582,107	0	280,044	302,063	
										H29	160,106	0	289,307	▲ 129,201	
										H30	0	0	11,452	▲ 11,452	
										H31	0	0	36,467	▲ 36,467	
										H32	51,840	0	0	51,840	
								3,519,800	市町村交付分	計	2,665,299	0	2,452,114	213,185	
										H23	37,500	0	0	37,500	
										H24	857,186	0	508,511	348,675	
										H25	2,767,880	0	1,993,147	774,733	
										H26	3,304,350	0	1,874,898	1,429,452	
										H27	704,936	0	1,754,108	▲ 1,049,172	
										H28	1,294,809	0	1,563,684	▲ 268,875	
										H29	1,128,000	0	795,475	332,525	
										H30	156,674	0	426,149	▲ 269,475	
										H31	0	165,196	724,772	▲ 559,576	
										H32	0	0	0	0	
								13,882,657	都道県交付分	計	10,251,335	165,196	9,640,744	775,787	
										H23	37,500	0	0	37,500	
										H24	883,872	0	509,927	373,945	
										H25	4,168,840	0	2,191,965	1,976,875	
										H26	3,423,693	0	2,431,153	992,540	
										H27	1,029,193	0	2,832,463	▲ 1,803,270	
										H28	1,876,916	0	1,843,728	33,188	
										H29	1,288,106	0	1,084,782	203,324	
										H30	156,674	0	437,601	▲ 280,927	
										H31	0	165,196	761,239	▲ 596,043	
										H32	51,840	0	0	51,840	
								17,402,457	合計		12,916,634	165,196	12,092,858	988,972	

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	4	-	1	災害公営住宅整備事業(矢本東保育所移転跡地)	矢本東保育所移転跡地	市	市	直接	完了	472,104	24 ~ 26	H23				0	集合(RC造) 2階建 20戸 実施設計中(県委託:H24.9~H25.7まで)
														H24	30,808		413,089	▲ 382,281	H25.7まで)
														H25	315,039	54,119	0	369,158	H25.9建築工事着手(県委託事業:H25.9~H26.10まで)
														H26		13,123	0	13,123	H27.1 入居 管理開始
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	345,847	67,242	413,089	0	
3	D	-	4	-	2	災害公営住宅整備事業(鳴瀬給食センター跡地)	鳴瀬給食センター跡地	市	市	直接	完了	465,244	23 ~ 25	H23	28,481		0	28,481	集合(RC造) 3~5階建 21戸 実施設計(H24.2~H24.12)
														H24	311,338		407,088	▲ 95,750	建築工事着手(県委託:H24.12~H26.3まで)
														H25		68,655	0	68,655	H26.3.24 建築工事完了(県委託事業)
														H26			0	0	H26.4 入居 管理開始
														H27				0	
														H28		▲ 1,386		▲ 1,386	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	339,819	67,269	407,088	0	
4	D	-	4	-	3	災害公営住宅整備事業(小野駅前土地区画整理地内)	小野駅前土地区画整理地内	市	市	直接	完了	380,662	24 ~ 25	H23				0	H24.8用地取得済み、戸建23戸民間買取事業(H25.2協定締結:実施設計着手、H25.7工事着手)
														H24	85,173		333,078	▲ 247,905	H26.3.24 築工事完了(民間買取事業)
														H25	365,373		0	365,373	H26.4 入居 管理開始
														H26		▲ 117,468		▲ 117,468	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	450,546	▲ 117,468	333,078	0	
5	D	-	13	-	1	がけ地近接等危険住宅移転事業	野蒜地区、大曲浜地区、浜須賀地区、立沼地区、浜市・牛網地区、宮戸地区	市	市	直接	完了	924,700	24 ~ 30	H23				0	24年7月申請受付開始。
														H24	375,000		236,860	138,140	24年度の補助申請数 173件
														H25	150,000		200,277	▲ 50,277	25年度の補助申請数 127件
														H26	70,500		102,606	▲ 32,106	26年度の補助申請数 59件
														H27		28,500	59,520	▲ 31,020	27年度の補助申請数 44件
														H28	69,525		25,446	44,079	28年度の補助申請数 23件
														H29			35,647	▲ 35,647	29年度の補助申請数 13件
														H30			▲ 11,176	11,176	30年度の補助申請数 7件
														H31				0	
														H32				0	
														累計	665,025	28,500	649,180	44,345	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
6	D	-	17	-	1	-	野蒜北部丘陵地区都市再生事業計画作成事業	野蒜北部丘陵地区(新市街地)	市	市	直接	完了	486.510	23 ~ 25	H23	665.250		0	665.250	24年6月 調査測量設計業務発注。 H24より繰越。H25.12完成。																
															H24			364.883	▲ 364.883																	
															H25			0	0																	
															H26		▲ 300.367	0	▲ 300.367																	
															H27				0																	
															H28				0																	
															H29				0																	
															H30				0																	
															H31				0																	
															H32				0																	
															累計	665.250	▲ 300.367	364.883	0																	
															7	D	-	17	-		2	-	東矢本地区都市再生事業計画作成事業	東矢本地区(新市街地)	市	市	直接	完了	260.698	23 ~ 25	H23	257.250		0	257.250	24年6月 調査測量設計業務発注。
																															H24			195.523	▲ 195.523	
H25			0	0																																
H26		▲ 48.242	0	▲ 48.242																																
H27				0																																
H28		▲ 13.485		▲ 13.485																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	257.250	▲ 61.727	195.523	0																																
8	D	-	21	-	1	-	下水道事業(污水) 52.1ha	野蒜北部丘陵地区	市	市	直接	完了	116.619	24 ~ 28						H23														0	24年7月実施設計業務発注、3月完了。 26年7月工事発注。 29年3月工事完了	
																				H24											58.500		7.088	51.412		
															H25	1,049.625		0	1,049.625																	
															H26			80.375	▲ 80.375																	
															H27		▲ 946.163	0	▲ 946.163																	
															H28				0																	
															H29		▲ 74.499		▲ 74.499																	
															H30				0																	
															H31				0																	
															H32				0																	
															累計	1,108.125	▲ 1,020.662	87.463	0																	
															9	D	-	21	-	2	-	下水道事業(污水) 23.6ha	東矢本駅北地区	市	市	直接	完了	75.373	24 ~ 26	H23				0		24年7月実施設計業務発注、3月完了。 25年10月工事発注。 27年1月工事完了に伴い事業完了。
																														H24	36.000		8.269	27.731		
H25	367.500		41.632	325.868																																
H26		▲ 8.389	6.628	▲ 15.017																																
H27		▲ 28.500		▲ 28.500																																
H28		▲ 310.082		▲ 310.082																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	403.500	▲ 346.971	56.529	0																																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (契約相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	23	-	1	-	東松島市防災 集団移転促進 事業(計画策 定費)	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	完了	254,225	23	~	26	H23	96,750		0	96,750	24年5月調査測量設計業務発注。 25年7月被災土地及び物件等調査業務発注。
																	H24	96,750		165,468	▲ 68,718	
																	H25			25,200	▲ 25,200	
																	H26			0	0	
																	H27				0	
																	H28		▲ 2,832		▲ 2,832	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	193,500	▲ 2,832	190,668	0	
11	D	-	23	-	2	-	東松島市防災 集団移転促進 事業(事業費)	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	継続	33,097,687	24	~	32	H23			0	24年5月調査測量設計業務発注。25年1月造成工事発注。(工 事は25年度計画分も含む2ヶ年分を契約) 25年7月二次造成工事発注。 26年7月基礎整備工事発注。 27年6月公共施設整備工事発注。 28年5月公共施設整備工事発注。	
																	H24	4,561,375		6,123,467		▲ 1,562,092
																	H25	9,545,200		8,201,245		1,343,955
																	H26	9,289,437	730,713	5,099,483		4,920,667
																	H27	4,082,524		2,784,496		1,298,028
																	H28	751,224		2,140,742		▲ 1,389,518
																	H29			903,069		▲ 903,069
																	H30			760,629		▲ 760,629
																	H31			117,975		▲ 117,975
																	H32					0
																	累計	28,229,760	730,713	26,131,106		2,829,367
19	D	-	1	-	1	-	道路事業 石巻工業港線 整備事業	大曲地区	市	市	直接	完了	989,840	24	~	30	H23			0	24年7月 道路測量、道路詳細設計、地質調査契約。 H25.12 用地測量契約 H26.7土地売買契約 H26.11改良工事契約 H27.11舗装工事契約 H28.11付帯工事契約	
																	H24	59,200		19,413		39,787
																	H25	126,400		8,828		117,572
																	H26	598,504	69,600	649,652		18,452
																	H27			110,976		▲ 110,976
																	H28			2,999		▲ 2,999
																	H29		▲ 61,836			▲ 61,836
																	H30					0
																	H31					0
																	H32					0
																	累計	784,104	7,764	791,868		0
20	D	-	1	-	2	-	道路事業 立沼・浜市線 整備事業	矢本・浜 市地区	市	市	直接	完了	3,981,709	24	~	30	H23			0	24年7月 道路測量、道路詳細設計、地質調査契約。 H25.12 用地測量契約 H26.1 一部用地取得済 H26.12 用地買収契約(立沼工区) H27.3 暫定盛土工事(立沼工 H27.7用地買収契約(牛網工区・浜市工区) H27.11改良工事契 H28.用地買収契約(国有地・立沼工区・牛網工区・浜市工区)	
																	H24	145,600		55,782		89,818
																	H25	489,040		34,135		454,905
																	H26	923,040		307,083		615,957
																	H27	1,770,400		2,090,387		▲ 319,987
																	H28			41,856		▲ 41,856
																	H29			292,800		▲ 292,800
																	H30		▲ 142,712	198,348		▲ 341,060
																	H31					0
																	H32					0
																	累計	3,328,080	▲ 142,712	3,020,391		164,977

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
21	D	-	20	-	1	-	都市防災推進事業(防災備蓄施設整備)	大塩、赤井、大曲、矢本、小松、小野、牛網、浜市、野蒜、東名、宮戸地区	市	市	直接	継続	37,386	24	~	32	H23				0	24年10月実施設計契約、25年2月工事完了。
																	H24	5,400		4,518	882	
																	H25	18,900		18,090	810	25年6月実施設計契約、26年2月工事完了。
																	H26	5,463		5,431	32	26年6月実施設計契約、26年12月工事完了。
																	H27			0	0	
																	H28		▲ 1,724		▲ 1,724	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	29,763	▲ 1,724	28,039	0	
																	22	◆	D	-	20	-
H24	23,406		12,218	11,188																		
H25	67,390		43,834	23,556	25年6月購入契約、26年2月納品完了。																	
H26	23,724	▲ 13,578	20,506	▲ 10,360	26年11月購入契約、27年3月納品完了。																	
H27			6,324	▲ 6,324	27年12月購入契約、28年2月納品完了。																	
H28			6,506	▲ 6,506	28年12月購入契約、29年2月納品完了。																	
H29			320	▲ 320	29年12月購入契約、30年3月納品完了。																	
H30		▲ 7,608		▲ 7,608																		
H31				0																		
H32				0																		
累計	114,520	▲ 21,186	89,708	3,626																		
23	D	-	20	-	2	-	都市防災推進事業(復興まちづくり計画策定支援)	大塩、赤井、大曲、矢本、小松、小野、牛網、浜市、野蒜、東名、宮戸地区	市	市	直接	完了	169,561	24	~	25						
																	H24	66,827		78,633	▲ 11,806	(B)事業:24年9月~12月に事業化詳細調査の4業務を発注。25
																	H25	64,464		37,359	27,105	(B)事業:25年4月に事業化詳細調査の4業務を発注。26年3月
																	H26		▲ 4,121	11,178	▲ 15,299	(B)事業:26年4月に事業化詳細調査の2業務を発注。26年9月
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	131,291	▲ 4,121	127,170	0	
																	24	◆	D	-	20	-
H24	109,441		42,271	67,170	7月子局停電時電源確保工事実施設計契約、25年3月工事契																	
H25			40,425	▲ 40,425	戸別受信機ダイポールアンテナ等整備4件																	
H26		▲ 26,745	0	▲ 26,745																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	109,441	▲ 26,745	82,696	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
	1	2	3	4	5	6																																
25	◆	D	-	20	-	2	-	都市防災推進 事業(復興まち づくり支援施 設整備事業)	市	市	直接	完了	11,025	24	~	26	H23			0	野蒜北部丘陵地において公共施設用地を造成後に実施予定。																	
																	H24	24,000		0	24,000																	
																	H25			8,820	▲ 8,820	整備方針検討業務26年12月発注、26年3月完了																
																	H26			0	0																	
																	H27		▲ 15,180		▲ 15,180																	
																	H28			0	0																	
																	H29			0	0																	
																	H30			0	0																	
																	H31			0	0																	
																	H32			0	0																	
																	累計	24,000	▲ 15,180	8,820	0																	
																	26	◆	D	-	21	-	1	-	下水道事業	市	市	直接	完了	8,400	24	~	24	H23			0	24年10月業務継続計画策定業務発注、25年9月完了。
																																		H24	8,000		6,720	1,280
H25			0	0																																		
H26		▲ 1,280	0	▲ 1,280																																		
H27			0	0																																		
H28			0	0																																		
H29			0	0																																		
H30			0	0																																		
H31			0	0																																		
H32			0	0																																		
累計	8,000	▲ 1,280	6,720	0																																		
27		D	-	21	-	3	-	下水道事業 (雨水)	市	市	直接	継続	8,997,227	24	~	32																		H23			0	24年11月ポンプ場用地買収開始、25年2月完了。25年2月調整 池用地買収開始(赤井地区)、25年3月完了。25年4月1日赤
																																		H24	2,441,250		258,895	2,182,355
																	H25	1,725,000		1,309,393	415,607																	
																	H26			294,013	▲ 294,013																	
																	H27	2,459,559		1,343,475	1,116,084																	
																	H28			40,889	▲ 40,889																	
																	H29			2,556,296	▲ 2,556,296																	
																	H30		34,647		34,647																	
																	H31		87,463	784,289	▲ 696,826																	
																	H32				0																	
																	累計	6,625,809	122,110	6,587,250	160,669																	
																	28	◆	D	-	21	-	3	-	下水道事業 (雨水)	市	市	直接	完了	26,535	24	~	25	H23			0	24年7月効率的な事業計画策定業務発注、明許繰越により25年 度事業完了予定。
																																		H24	24,800		21,228	3,572
H25			0	0																																		
H26		▲ 3,572	0	▲ 3,572																																		
H27			0	0																																		
H28			0	0																																		
H29			0	0																																		
H30			0	0																																		
H31			0	0																																		
H32			0	0																																		
累計	24,800	▲ 3,572	21,228	0																																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
29	◆	D	-	21	-	3	-	2	災害対策事業 (雨水排水対策)	赤井、大 曲、矢本、 小野、牛 網、浜市、 野蒜、東 名、宮戸 地区	市	市	直接	継続	15,000	24	~	32	H23			0	24年6月19日の台風4号による大雨対応。	
																			H24	12,000		362	11,638	
																			H25			589	▲ 589	25年8月27日の大雨、同年9月15日の大雨、同年9月16日の台
																			H26			714	▲ 714	26年10月6日台風18号による大雨、10月13日台風19号による
																			H27			169	▲ 169	27年9月11日台風18号による大雨対応。
																			H28			246	▲ 246	8/23大雨対応、8/30大雨対応、9/9大雨対応
																			H29			156	▲ 156	
																			H30			95	▲ 95	
																			H31			470	▲ 470	
																			H32				0	
																			累計	12,000	0	2,801	9,199	
																			30	D	-	22	-	1
H24	10,788		10,473	315																				
H25			0	0	事業計画変更により完了。(☆D-23-2-22で引続き検討)																			
H26			0	0																				
H27			0	0																				
H28		▲ 315		▲ 315																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	10,788	▲ 315	10,473	0																				
33	D	-	1	-	1	-	-	道路事業(市 街地相互の接 続道路)	(主)奥松 島松島公 園線(洲 崎)	県	県	直接	継続	5,314,000	24	~	32	H23						
																		H24	549,475		14,029	535,446		
																		H25	387,500		49,612	337,888	25年11月軟弱地盤解析契約。25年12月用地測量契約。	
																		H26	688,975		403,061	285,914	26年10月道路改良工事契約。	
																		H27	1,034,625		▲ 220,310	1,254,935	-	
																		H28	0		717,794	▲ 717,794	債務工事を推進	
																		H29		4,713	988,056	▲ 983,343	債務工事を推進	
																		H30	460,287		1,148,320	▲ 688,033	債務工事を推進	
																		H31	387,500		195,371	192,129	改良工事の推進。	
																		H32	605,275			605,275		
																		累計	4,113,637	4,713	3,295,933	822,417		
																		34	D	-	1	-	2	-
H24	582,025		209,767	372,258	道路詳細設計、地質調査契約。24年10月仮橋設置工事契約。																			
H25	193,750		74,482	119,268	25年11月橋梁詳細設計契約。12月用地測量契約。																			
H26	82,150		309,274	▲ 227,124	27年3月橋梁下部工事契約及び軟弱地盤解析業務契約。																			
H27	1,670,125		21,400	1,648,725	27年12月改良工事契約。28年3月道路修正設計業務契約。																			
H28	0	558,000	778,329	▲ 220,329	道路改良工事を推進																			
H29			696,661	▲ 696,661	29年6月護岸修正設計業務委託契約。																			
H30			118,815	▲ 118,815	30年12月橋梁上部工事契約																			
H31	103,850		733,053	▲ 629,203	改良工事の推進。																			
H32	1,119,100			1,119,100																				
累計	3,751,000	558,000	2,941,781	1,367,219																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
35	D	-	1	-	3	-	道路事業(市 街地相互の接 続道路)	矢本流留 線	県	県	直接	継続	5,642,629	24	~	32	H23			0	25年2月、道路測量・道路詳細設計契約。	
																	H24	69,750		36,222	33,528	
																	H25	487,475		45,278	442,197	25年12月、道路用地測量・橋梁予備設計業務委託契約。
																	H26	1,046,250		104,792	941,458	26年4月、用地買収開始。
																	H27	2,573,000		314,407	2,258,593	27年6月、橋梁下部工工事契約。H28.2道路改良工事契約。
																	H28		▲ 558,000	1,092,786	▲ 1,650,786	用地買収及び工事継続施工中。
																	H29			610,245	▲ 610,245	用地買収及び工事継続施工中。
																	H30			875,771	▲ 875,771	工事継続施工中。
																	H31	348,750		736,365	▲ 387,615	工事継続施工中。
																	H32	405,812			405,812	
																	累計	4,931,037	▲ 558,000	3,815,866	557,171	
																	36	★	F	-	2	-
H24	5,180,128		408,019	4,772,109																		
H25	2,011,264		350,226	1,661,038																		
H26	27,616		552,304	▲ 524,688																		
H27	5,716,858		2,233,994	3,482,864																		
H28	642,816		1,425,520	▲ 782,704																		
H29		▲ 937,836	▲ 227,700	▲ 710,136																		
H30			1,213,249	▲ 1,213,249																		
H31		▲ 886,549	1,083,889	▲ 1,970,438																		
H32				0																		
累計	13,578,682	▲ 1,824,385	7,039,501	4,714,796																		
39	D	-	1	-	3	-	道路事業 東名・新東名 線整備事業	東名地区	市	市	直接	継続	1,284,391	24	~	32						
																	H24	57,600		17,809	39,791	
																	H25	112,000		5,820	106,180	H25.12 用地測量契約
																	H26	84,000		2,596	81,404	H26.6 用地測量契約
																	H27	189,600		184,558	5,042	H27.9橋梁下部工事契約。H27.10改良工事契約。
																	H28	441,600		298,987	142,613	H28.12橋梁下部工事契約。H29.1下部工及び改良工事契約。
																	H29			212,301	▲ 212,301	
																	H30		142,712		142,712	
																	H31			60,308	▲ 60,308	
																	H32				0	
																	累計	884,800	142,712	782,379	245,133	
																	40	D	-	2	-	1
H24	2,793,600		6,348,000	▲ 3,554,400	発注済。(H28年度分まで一括契約)																	
H25	4,418,400		3,031,600	1,386,800	設計施工(事業計画変更に伴う変更契約による増)																	
H26	2,069,648		701,248	1,368,400	設計施工(事業計画変更に伴う変更契約による増)																	
H27	2,116,640		1,035,520	1,081,120	設計施工(事業計画変更に伴う変更契約による増)																	
H28			0	0																		
H29		▲ 281,920		▲ 281,920																		
H30				0																		
H31				0																		
H32				0																		
累計	11,398,288	▲ 281,920	11,116,368	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
41	D	-	2	-	2	-	道路事業(東 矢本駅北地 区)	東矢本駅 北地区	市	市	直接	完了	354,375	24	~	28	H23				0	24年12月 URIに区画整理事業として設計から施工までを一体で 発注済。(H27年度分まで一括契約) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増)
																	H24	211,200		345,600	▲ 134,400	
																	H25	134,400		0	134,400	
																	H26			0	0	
																	H27			▲ 62,100	62,100	
																	H28		▲ 62,100		▲ 62,100	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	345,600	▲ 62,100	283,500	0	
																	42	D	-	4	-	
H24	3,445,526		0	3,445,526																		
H25		▲ 124,727	239,973	▲ 364,700																		
H26			748,300	▲ 748,300																		
H27		▲ 61,531	438,717	▲ 500,248																		
H28			988,249	▲ 988,249																		
H29		▲ 844,029		▲ 844,029																		
H30				0																		
H31				0																		
H32				0																		
累計	3,445,526	▲ 1,030,287	2,415,239	0																		
43	D	-	4	-	5	-	災害公営住宅 整備事業(赤 井地区)	赤井地区	市	市	直接	完了	3,153,200	24	~	27						H23
																	H24				0	
																	H25	1,564,074		1,028,752	535,322	
																	H26	1,439,075		0	1,439,075	
																	H27		24,107	1,998,504	▲ 1,974,397	
																	H28				0	
																	H29				0	
																	H30		▲ 268,207	▲ 268,207	0	
																	H31				0	
																	H32				0	
																	累計	3,003,149	▲ 244,100	2,759,049	0	
																	44	D	-	4	-	6
H24				0																		
H25	3,084,067		3,045,207	38,860																		
H26		▲ 3,714	0	▲ 3,714																		
H27		▲ 21,013		▲ 21,013																		
H28		▲ 14,133		▲ 14,133																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	3,084,067	▲ 38,860	3,045,207	0																		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
45	◆	D	-	4	-	2	-	1	災害公営住宅 駐車場整備事 業(鳴瀬給食 センター跡地)	鳴瀬給食 センター 跡地	市	市	直接	完了	5,142	24	~	25	H23			0	建築工事と一体に整備(県委託:H26.3まで) H26.3.24工事完了(県委託事業) H26.4 入居 管理開始	
																			H24	2,160		2,160		0
																			H25		1,953	1,953		0
																			H26			0		0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	2,160	1,953	4,113		0
																			46	D	-	17		-
H24	6,043,500		10,410,750	▲ 4,367,250																				
H25	3,770,250		2,234,775	1,535,475																				
H26	2,001,030		606,855	1,394,175																				
H27	3,169,425		636,374	2,533,051																				
H28			0	0																				
H29		▲ 1,095,451		▲ 1,095,451																				
H30				0																				
H31				0																				
H32				0																				
累計	14,984,205	▲ 1,095,451	13,888,754	0																				
47	D	-	17	-	4	-		被災市街地復 興土地区画整 理事業(東矢 本駅北地区)	東矢本駅 北地区	市	市	直接	完了	1,308,412	24	~	28	H23						
																		H24	1,260,750		1,165,500	95,250		
																		H25			0	0		
																		H26			0	0		
																		H27			▲ 184,191	184,191		
																		H28		▲ 279,441		▲ 279,441		
																		H29				0		
																		H30				0		
																		H31				0		
																		H32				0		
																		累計	1,260,750	▲ 279,441	981,309	0		
																		48	D	-	20	-	3	-
H24	147,000		84,074	62,926																				
H25			34,987	▲ 34,987																				
H26			11,446	▲ 11,446																				
H27			7,299	▲ 7,299																				
H28				0																				
H29		▲ 9,194		▲ 9,194																				
H30				0																				
H31				0																				
H32				0																				
累計	147,000	▲ 9,194	137,806	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
49	D	-	21	-	4	-	下水道事業 (雨水)	渋根、野 蒜地区	市	市	直接	継続	13,868,915	24	~	32	H23				0	25年3月基本設計発注。																	
																	H24	170,250		47,433	122,817																		
																	H25	3,376,500		0	3,376,500	26年3月末基本設計完了。																	
																	H26	0		572,251	▲ 572,251	26年4月ポンプ場実施設計発注。26年4月野蒜北部丘陵地区美																	
																	H27	4,633,921		1,056,971	3,576,950	野蒜排水区管渠工事H27年9月契約。野蒜・渋根排水区ポンプ																	
																	H28	2,887,251		2,247,526	639,725	野蒜第3ポンプ場工事をH29年3月に下水道事業団と協定締																	
																	H29			2,866,176	▲ 2,866,176																		
																	H30		▲ 666,237	710,403	▲ 1,376,640																		
																	H31			1,296,991	▲ 1,296,991																		
																	H32				0																		
																	累計	11,067,922	▲ 666,237	8,797,751	1,603,934																		
																	50	D	-	21	-	5	-	下水道事業 (汚水)	小松谷地 地区	市	市	直接	完了	33,357	24	~	25	H23				0	24年11月災害公営住宅への管渠工事を発注、3月完成、4月1
																																		H24	27,750		25,018	2,732	日供用開始したことから事業は完了。
H25			0	0																																			
H26		▲ 2,732	0	▲ 2,732																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	27,750	▲ 2,732	25,018	0																																			
54	D	-	1	-	4	-	道路事業 台前・亀岡線 整備事業	野蒜地区	市	市	直接	継続	1,177,000	24	~	32	H23				0	25年1月 道路測量、道路詳細設計契約。																	
																	H24	68,000		26,976	41,024																		
																	H25	192,000		6,961	185,039	H25.7 地質調査契約。																	
																	H26	114,400		7,560	106,840	H27.1 橋梁修正設計契約																	
																	H27	143,200		111,006	32,194	H27.9橋梁下部工事契約。																	
																	H28	314,400		307,136	7,264	H28.10橋梁下部工事契約。H28.11橋梁下部工事契約。H28.12																	
																	H29			162,658	▲ 162,658																		
																	H30			55,448	▲ 55,448																		
																	H31		109,600	41,446	68,154																		
																	H32				0																		
																	累計	832,000	109,600	719,191	222,409																		
																	55	◆	D	-	4	-	3	-	災害公営住宅 駐車場整備事 業(小野駅前 土地区画整理 地区)	小野駅前 土地区画 整理地区	市	市	直接	完了	4,420	25	~	25	H23			0	民間買取事業 H25.7建築工事着手と一体整備(H25. 2協定締
																																			H24			2,362	▲ 2,362
H25	3,536		1,174	2,362	H26.3.24工事完了(民間買取事業)																																		
H26			0	0	H26.4 入居 管理開始																																		
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	3,536	0	3,536	0																																			

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
56	◆	D	-	4	-	6	-	1			直接	完了	73,218	25	~	25	H23			0	0	民間買取事業 H25.3建築工事着手と一体整備(H24.12協定締結) H26.3.17工事完了(民間買取事業) H26.4 入居 管理開始
																	H24			43,756	▲ 43,756	
																	H25	73,522		14,818	58,704	
																	H26		▲ 14,948	0	▲ 14,948	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	73,522	▲ 14,948	58,574	0	
57		D	-	4	-	7	-			直接	完了	6,336,942	24	~	28	H23			0	0	計画273戸 H25.3.7URへ14条要請、H25.3.基本設計発注。 H25.9建築工事着手 第I期 H26.11入居 管理開始 第II期 H27.11入居 管理開始 第III期・第IV期一次H28.5入居 管理開始	
																H24	327,798		64,641	263,157		
																H25	1,510,031		744,206	765,825		
																H26	1,510,031		0	1,510,031		
																H27			1,815,238	▲ 1,815,238		
																H28	2,719,758	▲ 522,795	2,920,738	▲ 723,775		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	6,067,618	▲ 522,795	5,544,823	0		
58	◆	D	-	4	-	7	-	1		直接	完了	5,280	25	~	28	H23			0	0	URへ14条要請、基本設計中。 (第1期47戸の建築工事と一体整備) URへ14条要請、設計中 第I期 H26.11入居 管理開始	
																H24			0	0		
																H25	12,245		4,224	8,021		
																H26			0	0		
																H27				0		
																H28		▲ 8,021		▲ 8,021		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	12,245	▲ 8,021	4,224	0		
59		D	-	4	-	8	-			直接	完了	704,777	24	~	27	H23			0	0	設計委託調整中(H25.9予定) H26.3.20東松島市工務店協同組合と基本協定締結 H27.3 変更協定締結 H27.6 入居予定 管理開始	
																H24	14,875		0	14,875		
																H25	144,375		0	144,375		
																H26	461,420		0	461,420		
																H27			616,679	▲ 616,679		
																H28		▲ 3,991		▲ 3,991		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	620,670	▲ 3,991	616,679	0		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																			
60	D	-	4	-	9	-	災害公営住宅 整備事業(宮 戸地区)	宮戸地区	市	市	直接	完了	402,200	24	~	27	H23				0	設計委託調整中(H25.9予定)																	
																	H24	47,337			47,337																		
																	H25	504,000			504,000	H26.3.20東松島市工務店協同組合と基本協定締結																	
																	H26		▲ 199,412		▲ 199,412	H27.3 変更協定締結 H27.6 入居予定																	
																	H27			351,925	▲ 351,925	H27.6 入居予定 管理開始																	
																	H28				0																		
																	H29				0																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	551,337	▲ 199,412	351,925	0																		
																	61	D	-	4	-	10	-	災害公営住宅 整備事業(小 野駅前南地 区)	小野駅前 土地区画 整理地内	市	市	直接	完了	715,471	25	~	28	H23				0	H25.10設計発注予定
																																		H24				0	
H25	240,406		2,250	238,156	H25.12住宅実施設計業務委託																																		
H26	234,919		669,882	▲ 434,963	H27.3 建築工事発注(2工区)																																		
H27	284,576		2,551	282,025	H27.12 入居 管理開始																																		
H28		▲ 85,218		▲ 85,218																																			
H29				0																																			
H30				0																																			
H31		▲ 48,647	▲ 48,647	0																																			
H32				0																																			
累計	759,901	▲ 133,865	626,036	0																																			
62	D	-	4	-	11	-	災害公営住宅 整備事業(野 蒜北部丘陵 地区)	野蒜北部 丘陵地区	市	市	直接	完了	3,402,780	25	~	29																		H23				0	URと基本計画策定の検討中。(土地利用含む)
																																		H24				0	
																	H25	317,572		15,998	301,574	H25.12URと基本計画策定(H25.12~H26.7)																	
																	H26			35,144	▲ 35,144	H26.11基本設計発注(H26.11~H27.10)																	
																	H27			2,926,289	▲ 2,926,289	H28.1 URと仮譲渡契約締結																	
																	H28		1,809,979		1,809,979																		
																	H29	1,459,583	▲ 609,702		849,881																		
																	H30				0																		
																	H31				0																		
																	H32				0																		
																	累計	1,777,155	1,200,277	2,977,431	1																		
																	63	D	-	21	-	6	-	下水道事業 (污水)	矢本西地 区、小野 地区	市	市	直接	完了	51,906	24	~	26	H23				0	24年3月委託業務発注、完了。
																																		H24	15,750		10,001	5,749	
H25	145,500		28,929	116,571	25年度繰越工事 26年6月末工事完了、事業完了																																		
H26		▲ 122,320		▲ 122,320																																			
H27				0																																			
H28				0																																			
H29				0																																			
H30				0																																			
H31				0																																			
H32				0																																			
累計	161,250	▲ 122,320	38,930	0																																			

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
64	D	-	21	-	7	-	下水道事業 (雨水)	下街道地区、柳の目地区	市	市	直接	完了	3,270,613	24 ~ 31	H23				0	25年3月基本設計発注。
															H24	70,500		18,713	51,787	
															H25	1,669,500		0	1,669,500	26年3月末基本設計完了。
															H26			81,084	▲ 81,084	26年6月調整池用地買収開始、27年3月用地取得完了。26年9
															H27	202,745		1,425,294	▲ 1,222,549	下街道排水区管渠工事、調整池工事H28年2月契約。
															H28	114,477		5,584	108,893	
															H29		327,372	62,580	264,792	
															H30		68,364	311,192	▲ 242,828	
															H31			497,366	▲ 497,366	
															H32				0	
															累計	2,057,222	395,736	2,401,813	51,145	
															70	D	-	1	-	5
H24				0																
H25	124,160		42,606	81,554	H25.7 設計発注 H25.12用地測量 H26.3一部用地取得、物件補															
H26	149,840		18,042	131,798	H26.11 国交省共同施工分契約															
H27			83,081	▲ 83,081	H27.8 改良工事契約。															
H28			86,818	▲ 86,818	H28.11 舗装工事契約。															
H29			1,175	▲ 1,175																
H30				0																
H31				0																
H32				0																
累計	274,000	0	231,722	42,278																
71	◆	D	-	22	-	1	防災公園事業 基本計画策定費	矢本海浜緑地地区	県	県	直接	完了	14,109	25 ~ 27						
															H24				0	
															H25	16,000		8,280	7,720	25年6月公園基本設計契約。
															H26			3,007	▲ 3,007	
															H27			0	0	27年2月公園基本設計完了
															H28			0	0	
															H29		▲ 4,713		▲ 4,713	
															H30				0	
															H31				0	
															H32				0	
															累計	16,000	▲ 4,713	11,287	0	
															74	★	F	-	4	-
H24				0																
H25	518,012		8,360	509,652																
H26			664	▲ 664																
H27			27,743	▲ 27,743																
H28			87,951	▲ 87,951																
H29			2,223	▲ 2,223																
H30		0	80,179	▲ 80,179																
H31		▲ 108,176	949	▲ 109,125																
H32				0																
累計	518,012	▲ 108,176	208,069	201,767																

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
75	D	-	1	-	6	-	道路事業 大茂倉線整備 事業	新東名・ 中下地区	市	市	直接	完了	571,900	25 ~ 30	H23				0	
															H24				0	
															H25	272,400		29,390	243,010	H25.10 調査測量設計業務契約
															H26	180,800	4,320	103,956	81,164	H26.10 改良工事契約 H27.1 改良舗装工事契約
															H27			122,998	▲ 122,998	H28.2 舗装工事(北工区)契約
															H28			75,640	▲ 75,640	H29.12改良舗装工事(南工区)契約 H29.1用地買収契約 H29.3
															H29			1,364	▲ 1,364	
															H30			441	▲ 441	
															H31				0	
															H32				0	
															累計	453,200	4,320	333,789	123,731	
															76	D	-	4	-	12
H24				0																
H25	19,250		0	19,250	H26.3.20東松島市工務店協同組合と基本協定締結															
H26	404,250		0	404,250	H27.3 変更協定締結 H27.6 入居予定															
H27	31,587		453,149	▲ 421,562	H27.6 入居予定 管理開始															
H28		▲ 1,938		▲ 1,938																
H29				0																
H30				0																
H31				0																
H32				0																
累計	455,087	▲ 1,938	453,149	0																
77	D	-	15	-	1	-	東松島市津波 復興拠点事業 (東矢本駅北 地区)	東矢本駅 北地区	市	市	直接	完了	1,768,880	25 ~ 28						
															H24				0	
															H25	26,250		9,136	17,114	■土木基本設計等策定業務発注済。委託期間26年3月~27年
															H26	396,876	3,000	203,364	196,512	■実施設計発注済。委託期間26年12月~28年2月。
															H27	1,312,988		936,467	376,521	■H27.7契約、H28.12完了予定
															H28		▲ 204,284	177,692	▲ 381,976	H29.3 事業完了
															H29		▲ 208,171		▲ 208,171	
															H30				0	
															H31				0	
															H32				0	
															累計	1,736,114	▲ 409,455	1,326,659	0	
															79	D	-	4	-	13
H24				0																
H25			0	0																
H26	1,043,000		0	1,043,000	H26.8セキスイハイム東北(株)と基本協定締結															
H27			935,180	▲ 935,180	H28.3 入居 管理開始															
H28		▲ 107,821		▲ 107,821																
H29				0																
H30		▲ 61,789	▲ 61,790	1																
H31				0																
H32				0																
累計	1,043,000	▲ 169,610	873,390	0																

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5	6														
80	D	-	15	-	2	-	東松島市津波復興拠点事業	野蒜地区	市	市	直接	完了	1,932,247	25 ~ 28	H23				0	基本設計等策定業務発注済。委託期間26年3月~26年12月。 ■実施設計発注済。委託期間26年12月~27年11月。 ■H27.9契約、H28.12完了予定 H29.3 事業完了
															H24				0	
															H25	45,000		19,220	25,780	
															H26	81,000		54,521	26,479	
															H27	1,672,617		1,184,151	488,466	
															H28		▲ 98,233	191,293	▲ 289,526	
															H29		▲ 251,199		▲ 251,199	
															H30				0	
															H31				0	
															H32				0	
															累計	1,798,617	▲ 349,432	1,449,185	0	
															81	◆	D	-	23	
H24				0																
H25	133,600		324	133,276																
H26	849,600		728,102	121,498																
H27			73,023	▲ 73,023																
H28			23,605	▲ 23,605																
H29			75,252	▲ 75,252																
H30			18,352	▲ 18,352																
H31				0																
H32				0																
累計	983,200	0	918,658	64,542																
82	◆	D	-	23	-	2	東松島市防災集団移転促進事業(移転元土地利用促進)	大曲地区、浜須賀地区、牛網・浜市地区、野蒜地区	市	市	直接	完了	824,572	25 ~ 27						H23
															H24				0	
															H25	750,400		210,919	539,481	
															H26			356,210	▲ 356,210	
															H27			82,685	▲ 82,685	
															H28		▲ 90,744	9,842	▲ 100,586	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	750,400	▲ 90,744	659,656	0	
															90	◆	D	-	4	-
H24				0																
H25			0	0																
H26	2,702	1,120	3,822	0																
H27				0																
H28				0																
H29				0																
H30				0																
H31				0																
H32				0																
累計	2,702	1,120	3,822	0																

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
91	◆	D	-	4	-	5	1	災害公営住宅 駐車場整備事 業(赤井地区)	赤井地区	市	市	直接	完了	9,150	25	~	27	H23				0	H26.3.17川前二完成、H26.3.24川前四番完成(民間買取事業) H26.4入居 川前二、川前四番駐車場供用開始
																		H24				0	
																		H25	9,600		7,320	2,280	
																		H26		▲ 2,280	0	▲ 2,280	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	9,600	▲ 2,280	7,320	0	
92	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	東松島市	市	市	直接	継続	4,439,608	26	~	32	H23				0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11 管理開始(H28.5東矢本駅北第三期・第四期一次、H28.6東矢本	
																	H24				0		
																	H25				0		
																	H26	242,035		170,364	71,671		
																	H27	292,384		357,871	▲ 65,487		
																	H28	638,989		641,471	▲ 2,482		
																	H29	798,437	775,453	762,111	811,779		
																	H30		662,225	797,685	▲ 135,460		
																	H31		475,129	662,225	▲ 187,096		
																	H32				0		
																	累計	1,971,845	1,912,807	3,391,727	492,925		
93	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	東松島市	市	市	直接	継続	593,872	26	~	32	H23				0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11 管理開始(H28.5東矢本駅北第三期・第四期一次、H28.6東矢本	
																	H24				0		
																	H25				0		
																	H26	31,186	48,242	28,500	50,928		
																	H27	1,690		49,668	▲ 47,978		
																	H28	84,739		74,284	10,455		
																	H29	78,897	76,428	82,098	73,227		
																	H30		67,944	77,317	▲ 9,373		
																	H31		56,274	67,944	▲ 11,670		
																	H32				0		
																	累計	196,512	248,888	379,811	65,589		
94	D	-	17	-	5	-	大曲浜地区都 市再生事業計 画作成事業	大曲浜地 区	市	市	直接	完了	196,586	26	~	27	H23				0	26年4月調査設計業務発注。	
																	H24				0		
																	H25				0		
																	H26	148,875		147,439	1,436		
																	H27				0		
																	H28		▲ 1,436		▲ 1,436		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	148,875	▲ 1,436	147,439	0		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
95	◆	D	-	20	-	2	-	3	震災遺構保存 活用可能性調 査事業業	野蒜、浜 市地区	市	市	直接	完了	21,060	26	~	26	H23			0	26年9月保存活用可能性調査発注。27年3月完了。	
																			H24			0		
																			H25			0		
																			H26	17,798	▲ 950	16,848		0
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	17,798	▲ 950	16,848		0
																			101	◆	D	-		4
H24			0																					
H25			0																					
H26	3,200		0	3,200																				
H27	3,200		6,400	▲ 3,200																				
H28			0																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	6,400	0	6,400	0																				
102	◆	D	-	4	-	9	-	1	災害公営住宅 駐車場整備事 業 (宮戸地区)	宮戸地区	市	市	直接	完了	4,400	26	~	27					H23	
																			H24			0		
																			H25			0		
																			H26	800		0	800	
																			H27	2,720		3,520	▲ 800	
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	3,520	0	3,520	0	
																			103	◆	D	-	4	-
H24			0																					
H25			0																					
H26			0																					
H27	2,880		2,880	0																				
H28			0																					
H29			0																					
H30			0																					
H31			0																					
H32			0																					
累計	2,880	0	2,880	0																				

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
104	◆	D	-	4	-	12	-	1	災害公営住宅 駐車場整備事 業 (牛網地区)	牛網地区	市	市	直接	完了	5,800	26	~	27	H23			0	H27.3 変更協定締結 H27.6 入居 管理開始	
																			H24			0		
																			H25			0		
																			H26	1,600		0		1,600
																			H27	3,040		4,640		▲ 1,600
																			H28					0
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	4,640	0	4,640		0
																			105	D	-	17		-
H24			0																					
H25			0																					
H26	84,150		58,320	25,830																				
H27	728,534		612,354	116,180																				
H28	681,981		461,788	220,193																				
H29	33,915	132,444	272,518	▲ 106,159																				
H30			159,530	▲ 159,530																				
H31			8,224	▲ 8,224																				
H32				0																				
累計	1,528,580	132,444	1,572,734	88,290																				
106	D	-	21	-	8	-		下水道事業 (マンホール嵩 上げ)	野蒜地区	市	市	直接	完了	167,280	27	~	30	H23						
																		H24			0			
																		H25			0			
																		H26			0			
																		H27	125,460		5,062	120,398		
																		H28			0	0		
																		H29			7,915	▲ 7,915		
																		H30			6,185	▲ 6,185		
																		H31				0		
																		H32				0		
																		累計	125,460	0	19,162	106,298		
																		107	D	-	22	-	1	-
H24			0																					
H25			0																					
H26	24,000		18,403	5,597																				
H27	180,895		▲ 567	181,462																				
H28	146,056		87,582	58,474																				
H29			170,949	▲ 170,949																				
H30			73,765	▲ 73,765																				
H31			819	▲ 819																				
H32				0																				
累計	350,951	0	350,951	0																				

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
108	◆	D	-	22	-	1	-	2	広場整備事業	矢本海浜 緑地地区	県	県	直接	完了	818,217	26	~	31	H23		0	0	27年3月公園実施設計契約。 28年2月公園造成工事契約。	
																			H24		0	0		
																			H25		0	0		
																			H26	38,400		29,447		8,953
																			H27	344,398		4,782		339,616
																			H28	271,775		77,973		193,802
																			H29			275,945		▲ 275,945
																			H30			114,609		▲ 114,609
																			H31			151,817		▲ 151,817
																			H32					0
																			累計	654,573	0	654,573		0
110	D	-	21	-	9	-			下水道事業 (汚水)	野蒜処理 分区	市	市	直接	完了	212,806	27	~	29	H23			0	実施設計業務を発注し、H27年10月に業務完了。 28年7月下水道管渠工事契約。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	21,525		6,980		14,545
																			H28	138,079		148,342		▲ 10,263
																			H29			3,898		▲ 3,898
																			H30					0
																			H31					0
																			H32					0
																			累計	159,604	0	159,220		384
112	D	-	2	-	3	-			道路事業(大 曲浜地区)	大曲浜地 区	市	市	直接	完了	932,000	27	~	31	H23			0	27年7月造成工事発注。 28年5月造成工事発注。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	192,860	411,124	125,869		478,115
																			H28			404,072		▲ 404,072
																			H29	54,246	87,369	58,030		83,585
																			H30			86,830		▲ 86,830
																			H31			10,180		▲ 10,180
																			H32					0
																			累計	247,106	498,493	684,981		60,618
113	◆	D	-	17	-	6	-	1	大曲浜地区雨 水排水対策事 業	大曲浜地 区	市	市	直接	完了	2,113,074	27	~	31	H23			0	27年7月造成工事発注。 28年5月造成工事発注。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	1,038,896	608,656	958,953		688,599
																			H28			287,314		▲ 287,314
																			H29	42,907		67,870		▲ 24,963
																			H30			71,812		▲ 71,812
																			H31			▲ 1,184		1,184
																			H32					0
																			累計	1,081,803	608,656	1,384,765		305,694

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
115	D	-	22	-	2	都市公園整備 事業(防災公 園:用地費)	矢本海浜 緑地地区	県	県	直接	完了	827	27 ~ 28	H23				0	H28.1 用地買収開始	
														H24				0		
														H25				0		
														H26				0		
														H27	551		551	0		
														H28			0	0		
														H29			0	0		
														H30				0		
														H31				0		
														H32				0		
														累計	551	0	551	0		
116	◆ D	-	22	-	1	3	広場整備事業 (用地費)	矢本海浜 緑地地区	県	県	直接	完了	76,378	27 ~ 28	H23				0	H28.1 用地買収開始
															H24				0	
															H25				0	
															H26				0	
															H27	61,102		61,102	0	
															H28			0	0	
															H29			0	0	
															H30				0	
															H31				0	
															H32				0	
															累計	61,102	0	61,102	0	
118	D	-	4	-	14	災害公営住宅 整備事業(柳 の目西・野蒜 高台西地区)	柳の目 西・野蒜 高台西地 区	市	市	直接	完了	3,390,825	28 ~ 30	H23				0	H31.3完成。入居開始	
														H24				0		
														H25				0		
														H26				0		
														H27				0		
														H28				0		
														H29	2,966,971		2,966,971	2,966,971		
														H30			2,929,235	▲ 2,929,235		
														H31				0		
														H32				0		
														累計	0	2,966,971	2,929,235	37,736		
125	D	-	21	-	10	下水道事業 (污水)鳴瀬桜 華小学校	小野地区	市	市	直接	完了	20,544	30 ~ 31	H23				0	▲ 11,131	
														H24				0		
														H25				0		
														H26				0		
														H27				0		
														H28				0		
														H29	7,800		7,800	7,800		
														H30	7,608		2,583	5,025		
														H31			11,131	▲ 11,131		
														H32				0		
														累計	0	15,408	13,714	1,694		

(様式2D)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

省庁名 国土交通省

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
128	D	-	5	-	2	-	災害公営住宅 家賃低廉化事業 (補助率変更分)	東松島市	市	市	直接	継続	443,741	31 ~ 32	H23				0																
															H24				0																
															H25				0																
															H26				0																
															H27				0																
															H28				0																
															H29				0																
															H30		163,053		163,053																
															H31		206,730	122,775	83,955																
															H32				0																
															累計		0	369,783	122,775	247,008															
																														H23	1,047,731	0	0	1,047,731	
																														H24	28,369,380	0	27,786,138	583,242	
																														H25	38,948,233	0	21,080,595	17,867,638	
															H26	22,490,519	0	12,455,827	10,034,692																
															H27	30,199,829	0	26,994,906	3,204,923																
															H28	9,484,839	0	13,034,585	▲ 3,549,746																
															H29	2,467,985	0	8,196,534	▲ 5,728,549																
															H30	0	0	7,058,161	▲ 7,058,161																
															H31	0	0	4,715,382	▲ 4,715,382																
															H32	0	0	0	0																
															163,654,801	市町村交付分 計	133,008,516	0	121,322,128	11,686,388															
															H23	0	0	0	0																
															H24	1,201,250	0	260,018	941,232																
															H25	1,602,737	0	186,012	1,416,725																
															H26	1,879,775	0	868,648	1,011,127																
															H27	5,864,696	0	209,108	5,655,588																
															H28	417,831	0	2,842,415	▲ 2,424,584																
															H29	0	0	2,744,079	▲ 2,744,079																
															H30	460,287	0	2,411,459	▲ 1,951,172																
															H31	840,100	▲ 108,176	1,818,374	▲ 1,086,450																
															H32	2,130,187	0	0	2,130,187																
															18,406,392	都道府県交付分 計	14,396,863	▲ 108,176	11,340,113	2,948,574															
															H23	1,047,731	0	0	1,047,731																
															H24	29,570,630	0	28,046,156	1,524,474																
															H25	40,550,970	0	21,266,607	19,284,363																
															H26	24,370,294	0	13,324,475	11,045,819																
															H27	36,064,525	0	27,204,014	8,860,511																
															H28	9,902,670	0	15,877,000	▲ 5,974,330																
															H29	2,467,985	0	10,940,613	▲ 8,472,628																
															H30	460,287	0	9,469,620	▲ 9,009,333																
															H31	840,100	▲ 108,176	6,533,756	▲ 5,801,832																
															H32	2,130,187	0	0	2,130,187																
															182,061,193	合計	147,405,379	▲ 108,176	132,662,241	14,634,962															

(様式2E)

東松島市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況							
31	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業	赤井、大 曲、矢本、 小松、大 塩、小野、 牛網・浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	61,150	24 ~ 27	H23					0	24年度分交付完了。人槽区分により交付額が異なり、設置基 数の集計の結果、国費分が不足し単独費で補てんしたこと から 25年度60基設置完了 25年度25基設置完了 27年度14基設置完了、事業完了						
										H24	12,112		12,113	▲1								
										H25	18,840		17,663	1,177								
										H26	7,455		7,433	22								
										H27	7,455		4,038	3,417								
										H28				0								
										H29				0								
										H30				0								
										H31				0								
										H32				0								
										累計	45,862	0	41,247	4,615								
												市町村 交付分	各年度 別合計				H23	0	0	0	0	
										H24	12,112			0	12,113		▲1					
H25	18,840	0	17,663	1,177																		
H26	7,455	0	7,433	22																		
H27	7,455	0	4,038	3,417																		
H28	0	0	0	0																		
H29	0	0	0	0																		
H30	0	0	0	0																		
H31	0	0	0	0																		
H32	0	0	0	0																		
61,150	市町村交付分 計	45,862	0	41,247	4,615																	
		都道府 県交付分	各年度 別合計			H23	0	0	0	0												
H24	0			0	0	0																
H25	0			0	0	0																
H26	0			0	0	0																
H27	0			0	0	0																
H28	0			0	0	0																
H29	0			0	0	0																
H30	0			0	0	0																
H31	0			0	0	0																
H32	0			0	0	0																
0	都道府県交付分 計			0	0	0	0															
				市町村 都道府 県計	各年度 別合計			H23	0	0	0	0										
H24	12,112					0	12,113	▲1														
H25	18,840	0	17,663			1,177																
H26	7,455	0	7,433			22																
H27	7,455	0	4,038			3,417																
H28	0	0	0			0																
H29	0	0	0			0																
H30	0	0	0			0																
H31	0	0	0			0																
H32	0	0	0			0																
61,150	合計	45,862	0			41,247	4,615															