

(様式1)

岩沼市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

岩沼市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,006,932	0
	H24	13,352,636	8,642,651
	H25	21,077,917	12,867,173
	H26	8,897,864	9,388,969
	H27	10,784,045	15,335,756
	H28	543,288	1,727,742
	H29	94,208	358,593
	H30	149,916	488,981
	H31	0	355,745
	H32	0	575,102
	合計	55,906,806	49,740,712

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	55,906,806	0	49,660,223	6,246,583

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	43,000	0
	H24	1,567,891	503,492
	H25	4,246,450	2,575,482
	H26	5,695,806	3,479,974
	H27	2,078,202	3,555,948
	H28	1,142,906	1,714,491
	H29	689,929	748,352
	H30	0	759,298
	H31	0	547,357
	H32	65,250	532,993
	合計	15,529,434	14,417,387

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	49,660,223	55,906,806	0	0	6,246,583
都道府県交付分	14,802,396	15,529,434	▲ 691,533	0	35,505
合計	64,462,619	71,436,240	▲ 691,533	0	6,282,088

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

岩沼市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況											
1	A-4-1-	埋蔵文化財発掘調査事業	東部地域	市	市	直接	完了	136,300	24 ~ 32	H23				0	0	案件毎に個別調査。24年度 調査件数3件。										
										H24	102,225		1,800	100,425												
										H25			4,669	▲ 4,669	調査件数5件。											
										H26			3,924	▲ 3,924												
										H27			1,128	▲ 1,128												
										H28			490	▲ 490												
										H29			0	0												
										H30			0	0												
										H31			0	0												
										H32			0	0												
										累計	102,225	0	12,011	90,214												
										18	A-4-1-	埋蔵文化財発掘調査事業	岩沼市全域	県	県	直接	完了	746	24 ~ 32	H23				0	0	一部成果品完成
																				H24	559		1	558		
H25			0	0																						
H26			1	▲ 1	一部成果品完成																					
H27			0	0																						
H28			0	0																						
H29			1	▲ 1	一部成果品完成																					
H30			0	0																						
H31			0	0																						
H32			0	0																						
累計	559	0	3	556																						
		市町村 交付分	各年度 別合計	H23	0	0	0	0	0																	
				H24	102,225	0	1,800	100,425																		
				H25	0	0	4,669	▲ 4,669																		
				H26	0	0	3,924	▲ 3,924																		
				H27	0	0	1,128	▲ 1,128																		
				H28	0	0	490	▲ 490																		
				H29	0	0	0	0																		
				H30	0	0	0	0																		
				H31	0	0	0	0																		
				H32	0	0	0	0																		
		136,300	市町村交付分 計	102,225	0	12,011	90,214																			
		都道県 交付分	各年度 別合計	H23	0	0	0	0																		
				H24	559	0	1	558																		
				H25	0	0	0	0																		
				H26	0	0	1	▲ 1																		
				H27	0	0	0	0																		
				H28	0	0	0	0																		
				H29	0	0	1	▲ 1																		
				H30	0	0	0	0																		
				H31	0	0	0	0																		
				H32	0	0	0	0																		
		746	都道県交付分 計	559	0	3	556																			
		市町村 都道県 計	各年度 別合計	H23	0	0	0	0																		
				H24	102,784	0	1,801	100,983																		
				H25	0	0	4,669	▲ 4,669																		
				H26	0	0	3,925	▲ 3,925																		
				H27	0	0	1,128	▲ 1,128																		
				H28	0	0	490	▲ 490																		
				H29	0	0	1	▲ 1																		
				H30	0	0	0	0																		
				H31	0	0	0	0																		
				H32	0	0	0	0																		
		137,046	合計	102,784	0	12,014	90,770																			

(様式2B)

岩沼市

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
49	B - 3 - 1 -	東部地区子育て拠点整備事業	玉浦西地区	市	市	直接	完了	257,484	28 ~ 30	H23				0	
										H24				0	
										H25				0	
										H26				0	
										H27				0	
										H28			6,266	▲ 6,266	
										H29	54,208		186,846	▲ 132,638	
										H30	138,904		0	138,904	H31.3工事完了
										H31				0	
										H32				0	
										累計	193,112	0	193,112	0	
										52	◆ B - 3 - 1 -	東部地区子育て拠点駐車場整備事業	玉浦西地区	市	市
H24				0											
H25				0											
H26				0											
H27				0											
H28				0											
H29				0											
H30	11,012		11,012	0	H31.3工事完了										
H31				0											
H32				0											
累計	11,012	0	11,012	0											
		市町村 交付分	各年度 別合計	H23	0	0	0	0							
H24	0			0	0	0									
H25	0			0	0	0									
H26	0			0	0	0									
H27	0			0	0	0									
H28	0			0	6,266	▲ 6,266									
H29	54,208			0	186,846	▲ 132,638									
H30	149,916			0	11,012	138,904									
H31	0			0	0	0									
H32	0			0	0	0									
271,250	市町村交付分 計			204,124	0	204,124	0								
				都道府 県交付分	各年度 別合計	H23	0	0	0	0					
H24	0	0	0			0									
H25	0	0	0			0									
H26	0	0	0			0									
H27	0	0	0			0									
H28	0	0	0			0									
H29	0	0	0			0									
H30	0	0	0			0									
H31	0	0	0			0									
H32	0	0	0			0									
0	都道府県交付分 計	0	0			0	0								

市町村 都道県 計	各年度 別合計	H23	0	0	0	0
		H24	0	0	0	0
		H25	0	0	0	0
		H26	0	0	0	0
		H27	0	0	0	0
		H28	0	0	6,266	▲ 6,266
		H29	54,208	0	186,846	▲ 132,638
		H30	149,916	0	11,012	138,904
		H31	0	0	0	0
		H32	0	0	0	0
		271,250	合計	204,124	0	204,124

(様式2C)

岩沼市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
19	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	岩沼地区	県	県	直接	完了	43,714	23 ~ 27	H23	43,000		0	43,000	24年4月、基本計画策定業務発注。24年6月、計画概要書作成業務発注。 25年4月塩分モニタリング業務発注 26年5月塩分モニタリング業務発注 27年12月塩分モニタリング業務発注。28年3月業務完了。																
															H24	9,000		38,454	▲ 29,454																	
															H25			2,560	▲ 2,560																	
															H26			1,291	▲ 1,291																	
															H27			1,407	▲ 1,407																	
															H28				0																	
															H29				0																	
															H30		▲ 8,286		▲ 8,286																	
															H31				0																	
															H32				0																	
															累計	52,000	▲ 8,286	43,712	2																	
															20	C	-	1	-		2	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	岩沼地区	県	県	直接	継続	12,156,397	24 ~ 33	H23			0	0	25年3月、実施設計発注。 25年5月、工事発注。 26年4月、工事発注。 27年12月、暗渠排水工事契約。28年1月、区画整理工事契約。 28年9月、暗渠排水工事契約 29年9月、工事発注。 30年5月、工事発注。 元年10月、工事発注 R2年7月工事発注。R2年6月換地業務発注。
																															H24	97,500		89,289	8,211	
H25	1,022,250		814,273	207,977																																
H26	4,819,500		1,873,379	2,946,121																																
H27	1,253,836		3,021,635	▲ 1,767,799																																
H28	1,128,546		891,291	237,255																																
H29	689,022		754,082	▲ 65,060																																
H30		33,750	750,456	▲ 716,706																																
H31		25,443	473,755	▲ 448,312																																
H32	65,250	▲ 17,801	340,521	▲ 293,072																																
累計	9,075,904	41,392	9,008,681	108,615																																
21	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	玉浦中部 地区	県	県	直接	完了	416,262	24 ~ 28						H23													0	0	24年6月、電柱移設。24年6月、工事測量業務発注。24年11月、高度化支援業務発注。 25年7月区画整理、暗渠排水工事工事発注。 26年8月区画整理付帯工事契約。26年6月高度化支援契約。 28年2月区画整理付帯工事契約。	
																				H24											132,043		132,043	0		
															H25	102,450		107,906	▲ 5,456																	
															H26	88,425		38,700	49,725																	
															H27			33,547	▲ 33,547																	
															H28				0																	
															H29				0																	
															H30		▲ 10,722		▲ 10,722																	
															H31				0																	
															H32				0																	
															累計	322,918	▲ 10,722	312,196	0																	
															28	◆ C	-	4	-	1	-	岩沼市農業機 械施設導入検 討支援調査事 業	東部地域	市	市	直接	完了	24,035	24 ~ 24	H23			0	0		24年7月、調査設計業務発注。
																														H24	19,228		18,228	1,000		
H25				0																																
H26				0																																
H27				0																																
H28				0																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	19,228	0	18,228	1,000																																
29	◆ C	-	1	-	2	-	農地整備推進 支援事業	岩沼地区	県	県	直接	完了	14,278	24 ~ 25																H23			0	0	24年9月、ワークショップ企画運営業務発注。 25年4月課題検討業務発注。7月ワークショップ企画運営業務発注	
																														H24	16,640		6,787	9,853		
															H25	10,080		4,473	5,607																	
															H26				0																	
															H27				0																	
															H28				0																	
															H29				0																	
															H30		▲ 15,297		▲ 15,297																	
															H31				0																	
															H32				0																	
															累計	26,720	▲ 15,297	11,260	163																	
															33	C	-	4	-	1	-	被災地域農業 復興総合支援 事業	東部地域	県	市	間接	完了	3,010,021	24 ~ 26	H23			0	0		25年1月、調査測量業務発注。25年2月、農業用機械発注。 25年5月RC造成工事発注。25年6月、RC(3地区)発注。 26年5月、施設造成工事発注。7月、建築工事発注。
																														H24	1,166,899		165,823	1,001,076		
H25	1,932,786		1,329,969	602,817																																
H26	53,706		898,034	▲ 844,328																																
H27			▲ 160,203	160,203																																
H28				0																																
H29		▲ 982	▲ 2	▲ 980																																
H30		▲ 752,475		▲ 752,475																																
H31		▲ 142,165		▲ 142,165																																
H32		▲ 254		▲ 254																																
累計	3,153,391	▲ 895,876	2,233,621	23,894																																

34	◆	C	-	4	-	1	-	2	被災地域農業復興総合支援事業(効果促進)	東部地域	市	市	直接	完了	80,582	24	~	25	H23				0	25年2月、農業用機械発注。		
																			H24	22,968		6,929	16,039			
																			H25	9,264		1,579	7,685		26年2月、農業用機械発注	
																			H26				0			
																			H27				0			
																			H28				0			
																			H29				0			
																			H30				0			
																			H31				0			
																			H32				0			
																			累計	32,232	0	8,508	23,724			
																			H23				0			
																			H24				0			
H25	12,776		12,432	344	25年5月、農業復興支援業務発注																					
H26				0																						
H27				0																						
H28				0																						
H29				0																						
H30				0																						
H31				0																						
H32				0																						
累計	12,776	0	12,432	344																						
50	C	-	1	-		4	-	-	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	名取地区	県	県	直接	継続	5,680	28	~	33	H23				0	28年9月、暗渠排水工事契約 29年4月、工事発注。 30年8月、工事発注。 元年8月、工事発注。 R2年7月工事発注。R2年6月換地業務発注。	
																				H24				0		
																				H25				0		
					H26																		0			
					H27																		0			
					H28															1,560		1,591	▲ 31			
					H29															907	982	845	1,044			
					H30																555	956	▲ 401			
					H31																255	482	▲ 227			
					H32																	334	▲ 334			
					累計															2,467	1,792	4,208	51			
					市町村 交付分															各年度 別合計	H23	0	0	0		0
																					H24	42,196	0	25,157		17,039
H25	22,040	0	14,011	8,029																						
H26	0	0	0	0																						
H27	0	0	0	0																						
H28	0	0	0	0																						
H29	0	0	0	0																						
H30	0	0	0	0																						
H31	0	0	0	0																						
H32	0	0	0	0																						
120,588	市町村交付分 計	64,236	0	39,168		25,068																				
都道県 交付分	各年度 別合計	H23	43,000	0		0	43,000																			
		H24	1,422,082	0		432,396	989,686																			
		H25	3,067,566	0	2,259,181	808,385																				
		H26	4,961,631	0	2,811,404	2,150,227																				
		H27	1,253,836	0	2,896,386	▲ 1,642,550																				
		H28	1,130,106	0	892,882	237,224																				
		H29	689,929	0	754,925	▲ 64,996																				
		H30	0	▲ 752,475	751,412	▲ 1,503,887																				
		H31	0	▲ 116,467	474,237	▲ 590,704																				
		H32	65,250	▲ 18,055	340,855	▲ 293,660																				
		15,646,352	都道県交付分 計	12,633,400	▲ 886,997	11,613,678	132,725																			
		市町村 都道県 計	各年度 別合計	H23	43,000	0	0	43,000																		
				H24	1,464,278	0	457,553	1,006,725																		
H25	3,089,606			0	2,273,192	816,414																				
H26	4,961,631			0	2,811,404	2,150,227																				
H27	1,253,836			0	2,896,386	▲ 1,642,550																				
H28	1,130,106			0	892,882	237,224																				
H29	689,929			0	754,925	▲ 64,996																				
H30	0			▲ 752,475	751,412	▲ 1,503,887																				
H31	0			▲ 116,467	474,237	▲ 590,704																				
H32	65,250			▲ 18,055	340,855	▲ 293,660																				
15,766,940	合計			12,697,636	▲ 886,997	11,652,846	157,793																			

(様式2D)

岩沼市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	1	-	1	-	市道寺島海岸 線整備事業	寺島海岸 線	市	市	直接	完了	1,631,320	23 ~ 30	H23	10,656		0	10,656	24年7月調査測量設計契約。 26年1月用地買収開始。26年3月工事発注。 進捗率18.4% 28年3月工事変更契約。進捗率約53% 工事完了
															H24	148,909		27,225	121,684	
															H25	648,447		34,089	614,358	
															H26	387,648		161,499	226,149	
															H27	68,610		846,429	▲ 777,819	
															H28			45,190	▲ 45,190	
															H29			▲ 111,019	111,019	
															H30			91,577	▲ 91,577	
															H31				0	
															H32				0	
															累計	1,264,270	0	1,094,990	169,280	
															3	D	-	1	-	
H24	96,626		12,004	84,622																
H25	351,331		37,534	313,797																
H26	191,809		170,874	20,935																
H27	100,357		527,133	▲ 426,776																
H28			▲ 4,427	4,427																
H29		24,800	9,402	15,398																
H30				0																
H31				0																
H32				0																
累計	747,873	24,800	752,520	20,153																
4	D	-	4	-	1	-	玉浦西地区災 害公営住宅事 業	玉浦西地 区	市	市	直接	完了	5,223,400	23 ~ 26						H23
															H24	729,262		876,786	▲ 147,524	
															H25	3,476,511		3,483,885	▲ 7,374	
															H26	183,750		135,036	48,714	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	4,570,473	0	4,495,707	74,766	
															5	D	-	20	-	1
H24	75,000		22,684	52,316																
H25			4,238	▲ 4,238																
H26			3,218	▲ 3,218																
H27			3,240	▲ 3,240																
H28			2,673	▲ 2,673																
H29			2,430	▲ 2,430																
H30				0																
H31				0																
H32				0																
累計	75,000	0	38,483	36,517																
6	D	-	21	-	1	-	二野倉排水路 整備事業	二野倉地 区	市	市	直接	完了	5,294,710	23 ~ 29						
															H24			25,995	▲ 25,995	
															H25	924,000		1,337,502	▲ 413,502	
															H26	1,170,750		592,573	578,177	
															H27	1,777,500		1,867,901	▲ 90,401	
															H28		34,282	106,933	▲ 72,651	
															H29			▲ 5,080	5,080	
															H30				0	
															H31				0	
															H32				0	
															累計	3,936,750	34,282	3,925,824	45,208	

7	D	-	21	-	2	-	二野倉排水機場新設整備事業	二野倉地区	市	市	直接	完了	5,419,000	23	~	29	H23	56,250	0	56,250	24年5月施設計画策定業務契約。24年12月調査測量設計業務契約。 25年7月本体工事発注(協定締結) 26年7月協定変更	
																	H24		101,367	▲ 101,367		
																	H25	990,000	944,876	45,124		
																	H26	1,302,750	348,225	1,106,820		544,155
																	H27	1,291,500		1,819,476		▲ 527,976
																	H28	75,525		89,203		▲ 13,678
																	H29			▲ 156,276		156,276
																	H30					0
																	H31					0
																	H32					0
																	累計	3,716,025	348,225	3,905,466		158,784
																	工事完了					
																	8	D	-	21		-
H24		11,276	▲ 11,276																			
H25	87,000		87,546	▲ 546																		
H26	64,500		114,855	▲ 50,355																		
H27	266,250		149,472	116,778																		
H28			57,041	▲ 57,041																		
H29				0																		
H30		102,000	116,807	▲ 14,807																		
H31				0																		
H32				0																		
累計	435,000	102,000	536,997	3																		
工事完了																						
9	D	-	21	-	4	-	二野倉2号排水機場新設整備事業	二野倉地区	市	市	直接	完了	2,574,113	23	~	31					H23	
																	H24		77,271	▲ 77,271		
																	H25	690,000		655,845	34,155	
																	H26	373,762	182,962	585,757	▲ 29,033	
																	H27	373,500		148,398	225,102	
																	H28		3,234	198,683	▲ 195,449	
																	H29				0	
																	H30		217,500	52,500	165,000	
																	H31		46,500	133,599	▲ 87,099	
																	H32				0	
																	累計	1,480,387	450,196	1,852,053	78,530	
																	工事完了					
																	10	D	-	21	-	5
H24	69,000	10,880	58,120																			
H25	927,000		1,351,336	▲ 424,336																		
H26	1,003,125		230,096	773,029																		
H27	1,003,125		1,350,481	▲ 347,356																		
H28	135,750	96,780	186,515	46,015																		
H29			13,562	▲ 13,562																		
H30			▲ 29,684	29,684																		
H31				0																		
H32				0																		
累計	3,138,000	96,780	3,113,186	121,594																		
工事完了																						
11	D	-	21	-	6	-	矢野目排水機場新設整備事業	矢野目地区	市	市	直接	完了	6,062,320	24	~	29						
																	H24	50,625	53,799	▲ 3,174		
																	H25	1,410,000		1,392,643	17,357	
																	H26	1,346,190	329,475	1,838,990	▲ 163,325	
																	H27	1,340,625		1,190,084	150,541	
																	H28	69,825		67,760	2,065	
																	H29			▲ 114,383	114,383	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,217,265	329,475	4,428,893	117,847	
																	工事完了					
																	12	D	-	21	-	7
H24	69,000	10,880	58,120																			
H25		4,951	▲ 4,951																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
H31			0																			
H32			0																			
累計	69,000	0	15,831	53,169																		
工事完了																						



13	D	-	21	-	8	-	矢野目2号排水機場新設整備事業	矢野目地区	市	市	直接	完了	67,500	24	~	24	H23		0	0	24年5月施設計画策定業務契約。24年12月調査測量設計業務契約。	
																	H24	50,625		53,799		▲ 3,174
																	H25					0
																	H26					0
																	H27			▲ 3,175		3,175
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	50,625	0	50,624		1
																	H23	22,500		0		22,500
																	H24	99,375		38,981		60,394
H25	391,125		▲ 14,042	405,167																		
H26		▲ 472,500	0	▲ 472,500																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	513,000	▲ 472,500	24,939	15,561																		
H23	510,095		0	510,095																		
H24	7,202,489		6,855,827	346,662																		
H25	5,597,730		2,360,697	3,237,033																		
H26	2,502		1,090,046	▲ 1,087,544																		
H27			498,423	▲ 498,423																		
H28		▲ 332,508	72,237	▲ 404,745																		
H29		▲ 192,640	30,280	▲ 222,920																		
H30				0																		
H31				0																		
H32				0																		
累計	13,312,816	▲ 525,148	10,907,510	1,880,158																		
H23	93,856		0	93,856																		
H24	199,878		168,009	31,869																		
H25	50,250		91,007	▲ 40,757																		
H26			55,504	▲ 55,504																		
H27			2,713	▲ 2,713																		
H28			11,687	▲ 11,687																		
H29			1,539	▲ 1,539																		
H30				0																		
H31				0																		
H32			321	▲ 321																		
累計	343,984	0	330,780	13,204																		
H23			0	0																		
H24	175,040		50,291	124,749																		
H25			47,773	▲ 47,773																		
H26			2,384	▲ 2,384																		
H27			0	0																		
H28			0	0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	175,040	0	100,448	74,592																		
H23			0	0																		
H24	46,500		42,150	4,350																		
H25	498,325	18,600	232,919	284,006																		
H26	423,925	85,250	517,154	▲ 7,979																		
H27	310,000		209,275	100,725																		
H28			306,152	▲ 306,152																		
H29			▲ 36,894	36,894																		
H30		▲ 111,844		▲ 111,844																		
H31				0																		
H32				0																		
累計	1,278,750	▲ 7,994	1,270,756	0																		

23	D	-	1	-	3	-	市道空港三軒茶屋線整備事業	三軒茶屋線	市	市	直接	完了	4,414,781	24	~	28	H23			0	0	24年7月調査測量設計契約。
																	H24	490,879		87,148	403,731	
																	H25	2,052,819		293,297	1,759,522	25年11月用地買収開始。26年1月本体工事発注。
																	H26	784,840		1,009,657	▲ 224,817	
																	H27	92,916		1,244,382	▲ 1,151,466	28年3月工事変更契約。進捗率約86%。
																	H28			13,389	▲ 13,389	工事完了
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	3,421,454	0	2,647,873	773,581	
																	24	D	-	1	-	4
H24	94,102		4,154	89,948																		
H25	553,331		17,983	535,348																		
H26	270,101		51,080	219,021	26年11月用地買収開始。12月工事発注。進捗率3.0%																	
H27	286,825		706,863	▲ 420,038	28年3月工事変更契約。進捗率約51%																	
H28			74,813	▲ 74,813	工事完了																	
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	1,204,359	0	854,893	349,466																		
25	D	-	1	-	5	-	市道相野釜線整備事業	相野釜線	市	市	直接	完了	5,722,479	24	~	29						
																	H24	339,626		34,828	304,798	
																	H25	1,710,286		170,797	1,539,489	26年1月用地買収開始。26年3月工事発注。
																	H26	873,108		1,040,941	▲ 167,833	
																	H27	1,511,899		2,260,492	▲ 748,593	27年8月、28年3月工事変更契約。進捗率約66%
																	H28			440,184	▲ 440,184	
																	H29			248,567	▲ 248,567	工事完了
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,434,919	0	4,195,809	239,110	
																	26	D	-	1	-	6
H24	232,380		30,670	201,710																		
H25	126,158		4,293	121,865	26年1月用地買収開始。26年3月工事発注。																	
H26	55,782		99,077	▲ 43,295																		
H27	53,778		280,128	▲ 226,350	28年3月工事変更契約。進捗率約70%。																	
H28			30,713	▲ 30,713	工事完了																	
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	468,098	0	444,881	23,217																		
27	D	-	13	-	1	-	住宅・建築物安全ストック形成事業(がけ地近接等危険住宅移転事業)	東部地域	市	市	直接	完了	127,580	24	~	28						
																	H24	554,130		0	554,130	
																	H25			0	0	
																	H26		▲ 388,162	0	▲ 388,162	
																	H27		▲ 41,177	0	▲ 41,177	
																	H28		▲ 16,402	0	▲ 16,402	
																	H29		▲ 12,702	0	▲ 12,702	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	554,130	▲ 458,443	0	95,687	
																	30	D	-	1	-	2
H24	38,750		16,497	22,253																		
H25	201,500	▲ 18,600	54,857	128,043	25年7月用地買収開始。25年11月工事契約。																	
H26	85,250	▲ 85,250	111,667	▲ 111,667	26年11月道路改良工事契約。																	
H27			▲ 44,626	44,626																		
H28			48,642	▲ 48,642	28年10月工事完成。28年12月供用開始。																	
H29			▲ 1	1																		
H30		▲ 34,614		▲ 34,614																		
H31				0																		
H32				0																		
累計	325,500	▲ 138,464	187,036	0																		

31	D	-	22	-	1	-	都市公園事業 (防災公園) (整備事業)	岩沼海浜 緑地	県	県	直接	完了	1,344,121	24	~	30	H23			0	24年9月公園基本設計契約。		
																	H24	60,000		12,448	47,552		
																	H25	225,000		23,365	201,635	25年9月公園詳細設計契約。	
																	H26	225,000		27,884	197,116	26年9月避難路詳細設計契約	
																	H27	511,500	▲ 1,292	487,422	22,786	27年6月、28年3月 公園整備契約、27年9月避難路整備契約	
																	H28			428,761	▲ 428,761	避難道路工事完了、公園整備概成、H29.3月末 供用開始	
																	H29			28,211	▲ 28,211	一部植栽工契約	
																	H30			0	0	植栽工完了	
																	H31		▲ 12,117		▲ 12,117		
																	H32				0		
																	累計	1,021,500	▲ 13,409	1,008,091	0		
																	32	★	F	-	2	-	1
H24	2,507,269		40,400	2,466,869	年1月住宅再建相談業務契約。																		
H25			77,889	▲ 77,889	25年4月造成工事施工監理業務(H25年度分)発注。26年2月農																		
H26	457		129,424	▲ 128,967	道付替工事発注																		
H27	877,909		392,138	485,771																			
H28	9,876		37,280	▲ 27,404																			
H29		▲ 24,800	23,848	▲ 48,648																			
H30		▲ 569,845		▲ 569,845																			
H31		▲ 258,622	3,974	▲ 262,596																			
H32			368,168	▲ 368,168																			
累計	3,395,511	▲ 853,267	1,073,121	1,469,123																			
35	◆	D	-	23	-	1	-	玉浦西地区周 辺環境整備事 業	玉浦西地 区	市	市	直接	完了	42,000	24	~							
																	H24	24,000		21,420	2,580		
																	H25	9,600		1,309	8,291		
																	H26			6,326	▲ 6,326	26年6月完成。	
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	33,600	0	29,055	4,545		
																	36	D	-	22	-	2	-
H24				0																			
H25	3,333		0	3,333																			
H26			0	0																			
H27	2,866	1,292	7,491	▲ 3,333	27年8月用地契約																		
H28			0	0																			
H29				0																			
H30				0																			
H31				0																			
H32				0																			
累計	6,199	1,292	7,491	0																			
38	◆	D	-	1	-	1	-	道路整備促進 事業(工事監 督支援業務)	東部地域	市	市	直接	完了	183,000	25	~							
																	H24				0		
																	H25	36,800		13,776	23,024	25年10月工事監督支援業務発注。	
																	H26	33,600		33,264	336	約5割完了。	
																	H27	36,000		59,180	▲ 23,180	道路の整備状況に合わせ事業期間を延長。	
																	H28			▲ 11,525	11,525		
																	H29	40,000		21,083	18,917		
																	H30			3,119	▲ 3,119		
																	H31				0		
																	H32				0		
																	累計	146,400	0	118,897	27,503		
																	39	D	-	22	-	3	-
H24				0																			
H25	840,000		356,556	483,444	25年7月設計業務発注。25年11月本体工事発注。																		
H26	422,250		811,156	▲ 388,906	26年12月二野倉地区工事発注。																		
H27	1,117,950	38,550	1,107,989	48,511	27年6月長谷釜地区、27年9月新浜地区、28年2月蒲崎地区、28																		
H28			112,098	▲ 112,098	年3月藤倉根地区工事発注。																		
H29			▲ 21,638	21,638																			
H30			2,593	▲ 2,593	工事完了																		
H31				0																			
H32				0																			
累計	2,380,200	38,550	2,368,754	49,996																			

40	D	-	22	-	4	-	千年希望の丘 防災公園整備 事業(用地買 収)	沿岸地域	市	市	直接	完了	407,000	25	~	30	H23				0	26年2月用地買収開始。	
																	H24				0		
																	H25	93,333		36,629	56,704		
																	H26	133,333		64,219	69,114		
																	H27	44,666		118,254	▲ 73,588		
																	H28			2,556	▲ 2,556		
																	H29			0	0		
																	H30			18,768	▲ 18,768		
																	H31				0		
																	H32				0		
累計	271,332	0	240,426	30,906	買収完了																		
41	★	F	-	4	-	1	-	市街地復興効 果促進事業 (県分)	岩沼市	県	県	直接	継続	756,292	25	~	33	H23				0	
																		H24				0	
																		H25	250,726		5,160	245,566	
																		H26			11,864	▲ 11,864	
																		H27				0	
																		H28			27,630	▲ 27,630	
																		H29				0	
																		H30		▲ 88,000	7,886	▲ 95,886	
																		H31		367,009	73,120	293,889	
																		H32		75,296	192,138	▲ 116,842	
累計	250,726	354,305	317,798	287,233																			
42	D	-	1	-	7	-	市道藤曾根線 延伸部整備事 業	岩沼市	市	市	直接	完了	431,099	25	~	28	H23				0	25年12月調査測量設計業務契約。 26年9月工事発注。進捗率18.4% 28年3月工事変更契約。進捗率約90% 工事完了	
																	H24				0		
																	H25	52,316		18,244	34,072		
																	H26	222,221		45,291	176,930		
																	H27	59,564		270,185	▲ 210,621		
																	H28			▲ 5,764	5,764		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
累計	334,101	0	327,956	6,145																			
43	◆	D	-	4	-	1	-	玉浦西地区災 害公営住宅駐 車場整備事業	玉浦西地 区	市	市	直接	完了	47,300	25	~	26	H23				0	25年12月本体工事発注(協定締結) 27年3月工事完了
																		H24				0	
																		H25	37,840		37,840	0	
																		H26			▲ 1,438	1,438	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	37,840	0	36,402	1,438																			
44	◆	D	-	22	-	3	-	千年希望の丘 防災公園整備 事業(工事監 督支援業務)	沿岸地域	市	市	直接	完了	13,230	26	~	28	H23				0	27年1月施工監理委託。 業務完了
																		H24				0	
																		H25				0	
																		H26	2,600		2,478	122	
																		H27	5,356	2,627	7,984	▲ 1	
																		H28			▲ 1	1	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
累計	7,956	2,627	10,461	122																			
45	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	玉浦西地 区	市	市	直接	完了	1,129,021	26	~	31	H23				0	27年4月より開始	
																	H24				0		
																	H25				0		
																	H26	61,331		0	61,331		
																	H27	150,276		175,969	▲ 25,693		
																	H28	188,510	198,212	207,473	179,249		
																	H29		192,640	211,905	▲ 19,265		
																	H30		196,921	206,754	▲ 9,833		
																	H31			171,596	▲ 171,596		
																	H32				0		
累計	400,117	587,773	973,697	14,193																			

46	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	玉浦西地 区	市	市	直接	完了	122,931	26	~	32	H23				0	27年4月より開始		
																	H24				0			
																	H25				0			
																	H26	5,235		0	5,235			
																	H27	13,098		15,908	▲ 2,810			
																	H28	17,503	16,402	17,732	16,173			
																	H29		12,702	17,527	▲ 4,825			
																	H30		18,036	15,535	2,501			
																	H31		9,219	13,893	▲ 4,674			
																	H32			10,553	▲ 10,553			
累計	35,836	56,359	91,148	1,047																				
47	◆	D	-	22	-	3	-	2	千年希望の丘 防災公園整備 事業(農道機 能回復)	沿岸地域	市	市	直接	完了	151,128	26	~	28	H23				0	27年2月測量設計委託。 27年12月用地買収開始、工事発注。 工事完了
																			H24				0	
																			H25				0	
																			H26	6,220		5,918	302	
																			H27	114,681		65,429	49,252	
																			H28			9,991	▲ 9,991	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計	120,901	0	81,338	39,563																				
48	D	-	17	-	1	-	西原地区被災 市街地復興土 地区画整理事 業	西原地区	市	市	直接	完了	325,280	27	~	28	H23				0	27年8月調査設計契約、12月造成工事発注。 工事完了		
																	H24				0			
																	H25				0			
																	H26				0			
																	H27	197,660		229,152	▲ 31,492			
																	H28	46,299		▲ 41,448	87,747			
																	H29				0			
																	H30				0			
																	H31				0			
																	H32				0			
累計	243,959	0	187,704	56,255																				
51	◆	D	-	22	-	1	-	1	避難誘導標識 整備事業	岩沼海浜 緑地	県	県	直接	完了	15,668	28	~	29	H23				0	契約済。 30年3月工事完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	12,800	0	10,424	2,376	
																			H29			2,110	▲ 2,110	
																			H30				0	
																			H31		▲ 266		▲ 266	
																			H32				0	
累計	12,800	▲ 266	12,534	0																				
53	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	玉浦西地 区	市	市	直接	完了	285,950	31	~	32	H23				0			
																	H24				0			
																	H25				0			
																	H26				0			
																	H27				0			
																	H28				0			
																	H29				0			
																	H30		35,388		35,388			
																	H31		202,903	32,683	170,220			
																	H32			196,060	▲ 196,060			
累計	0	238,291	228,743	9,548																				

市町村 交付分	各年度 別合計	H23	1,006,932	0	0	1,006,932
		H24	13,208,215	0	8,615,694	4,592,521
		H25	21,055,877	0	12,848,493	8,207,384
		H26	8,897,864	0	9,385,045	▲ 487,181
		H27	10,784,045	0	15,334,628	▲ 4,550,583
		H28	543,288	0	1,720,986	▲ 1,177,698
		H29	40,000	0	171,747	▲ 131,747
		H30	0	0	477,969	▲ 477,969
		H31	0	0	355,745	▲ 355,745
		H32	0	0	575,102	▲ 575,102
69,799,931	市町村交付分 計	55,536,221	0	49,485,409	6,050,812	
都道県 交付分	各年度 別合計	H23	0	0	0	0
		H24	145,250	0	71,095	74,155
		H25	1,178,884	0	316,301	862,583
		H26	734,175	0	668,569	65,606
		H27	824,366	0	659,562	164,804
		H28	12,800	0	821,609	▲ 808,809
		H29	0	0	▲ 6,574	6,574
		H30	0	▲ 234,458	7,886	▲ 242,344
		H31	0	354,626	73,120	281,506
		H32	0	75,296	192,138	▲ 116,842
4,008,343	都道県交付分 計	2,895,475	195,464	2,803,706	287,233	
市町村 都道県 計	各年度 別合計	H23	1,006,932	0	0	1,006,932
		H24	13,353,465	0	8,686,789	4,666,676
		H25	22,234,761	0	13,164,794	9,069,967
		H26	9,632,039	0	10,053,614	▲ 421,575
		H27	11,608,411	0	15,994,190	▲ 4,385,779
		H28	556,088	0	2,542,595	▲ 1,986,507
		H29	40,000	0	165,173	▲ 125,173
		H30	0	▲ 234,458	485,855	▲ 720,313
		H31	0	354,626	428,865	▲ 74,239
		H32	0	75,296	767,240	▲ 691,944
73,808,274	合計	58,431,696	195,464	52,289,115	6,338,045	