

(様式1)

塩竈市 復興交付金事業計画 令和4年度進捗状況報告 総括表

令和5年3月末時点

(単位:千円)

塩竈市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	181,305	0
H24	5,505,716	4,397,733	
H25	17,777,775	3,635,721	
H26	8,169,423	9,194,306	
H27	11,476,377	11,103,734	
H28	2,688,064	8,512,363	
H29	8,580	2,165,495	
H30	346,544	1,778,345	
R1	0	2,666,387	
R2	0	1,103,383	
R3	0	▲ 102,380	
R4	0	0	
合計	46,153,784	44,455,087	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	46,153,784	0	44,455,108	1,698,676

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	120,939	0
H24	427,566	233,509	
H25	2,958,159	253,300	
H26	235,023	1,210,536	
H27	1,762,686	984,282	
H28	0	1,928,212	
H29	0	124,807	
H30	146,397	392,170	
R1	238,647	631,359	
R2	597,838	712,710	
R3	0	183,139	
R4	0	0	
合計	6,487,255	6,654,024	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和4年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	44,455,108	46,153,784	0	0	1,698,676
都道府県交付分	6,654,024	6,487,255	298,832	0	132,063
合計	51,109,132	52,641,039	298,832	0	1,830,739

※令和2年度までの交付額、令和4年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

塩竈市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	塩竈市内	市	市	直接	完了	11,000	H23 ~ H30	H23	750			750	
															H24	7,500			7,500	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	8,250	0	0	8,250	
															19	A	-	4	-	1
H24	1,892		2,442	▲ 550																
H25	1,169	575	87	1,657	25年4月~26年3月 分布調査・試掘(一部成果品完成)															
H26	2,523		246	2,277	26年4月~27年3月 分布調査・試掘(一部成果品完成)															
H27			140	▲ 140	27年4月~28年3月 分布調査・試掘(一部成果品完成)															
H28			76	▲ 76	28年4月~29年3月 分布調査・試掘(一部成果品完成)															
H29			3	▲ 3	29年4月~30年3月 分布調査・試掘(一部成果品完成)															
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	5,584	575	2,994	3,165																

(様式2A)

塩竈市 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	750	0	0	750	
										H24	7,500	0	0	7,500	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								11,000	市町村交付分 計		8,250	0	0	8,250	
										H23	0	0	0	0	
										H24	1,892	0	2,442	▲ 550	
										H25	1,169	575	87	1,657	
										H26	2,523	0	246	2,277	
										H27	0	0	140	▲ 140	
										H28	0	0	76	▲ 76	
										H29	0	0	3	▲ 3	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								8,213	都道府県交付分 計		5,584	575	2,994	3,165	
										H23	750	0	0	750	
										H24	9,392	0	2,442	6,950	
										H25	1,169	575	87	1,657	
										H26	2,523	0	246	2,277	
										H27	0	0	140	▲ 140	
										H28	0	0	76	▲ 76	
										H29	0	0	3	▲ 3	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								19,213	合計		13,834	575	2,994	11,415	

(様式2B)

塩竈市 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 厚生労働省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
80	B	-	3	-	1	-	子育て支援施設整備事業	海岸通地区	市	市	直接	完了	167,066	H29	～	R2	H23			0	29年7月、基本・実施設計業務委託発注。		
																	H24			0			
																	H25			0			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29	8,580	1,386	7,194			
																	H30	116,719		116,719			
																	R1		104,610	▲ 104,610			
																	R2		8,753	▲ 8,753			
																	R3			0			
																	R4			0			
累計															125,299	0	114,749	10,550					
84	◆	B	-	3	-	1	-	1	子育て支援施設敷地関連取得事業	海岸通地区	市	市	直接	完了	287,282	H30	～	R2	H23			0	元年6月、財産取得契約締結。
																			H24			0	
																			H25			0	
																			H26			0	
																			H27			0	
																			H28			0	
																			H29			0	
																			H30	229,825		229,825	
																			R1		226,516	▲ 226,516	
																			R2			0	
																			R3			0	
																			R4			0	
累計															229,825	0	226,516	3,309					

(様式2B)

塩竈市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 厚生労働省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	8,580	0	1,386	7,194	
										H30	346,544	0	0	346,544	
										R1	0	0	331,126	▲ 331,126	
										R2	0	0	8,753	▲ 8,753	
										R3	0	0	0	0	
										R4	0	0	0	0	
								454,348	市町村交付分 計		355,124	0	341,265	13,859	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								0	都道県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	8,580	0	1,386	7,194	
										H30	346,544	0	0	346,544	
										R1	0	0	331,126	▲ 331,126	
										R2	0	0	8,753	▲ 8,753	
										R3	0	0	0	0	
										R4	0	0	0	0	
								454,348	合計		355,124	0	341,265	13,859	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	C	-	7	-	1	-	塩竈市魚市場 整備事業	魚市場	市	市	直接	完了	1,091,208	H24 ~ H29	H23				0	24年12月、荷さばき所補完施設基本構想作成業務発注。
															H24	45,750		1,102	44,648	
															H25	585,000		9,832	575,168	25年6月、補完施設基本・実施設計業務発注。26年3月、地質調査業務発注。
															H26				0	26年12月、荷さばき所A・C棟新築工事発注。 27年2月、荷さばき所A・C棟電気設備工事発注。 27年2月、荷さばき所A・C棟機械設備工事発注。
															H27	294,217		775,894	▲ 481,677	
															H28			27,215	▲ 27,215	28年7月、荷さばき所C棟新築・電気設備・機械設備工事完成。
															H29		▲ 106,561		▲ 106,561	29年11月、荷さばき所A棟新築・電気設備・機械設備工事完
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	924,967	▲ 106,561	814,043	4,363	
3	C	-	7	-	2	-	塩竈市水産加 工業施設整備 等支援事業	新浜地区、中の 島・港町・ 北浜地区	市	市	直接	完了	6,922,384	H24 ~ H27	H23				0	24年6月、実施事業者3社を選定。(25年度完成予定。)
															H24	3,781,250		3,696,314	84,936	25年1月、実施事業者5社を選定。
															H25	1,031,250		1,031,250	0	25年9月、実施事業者1社を選定。26年1月、実施設計発注。
															H26				0	26年8月、本体工事発注。
															H27			▲ 3,300	3,300	
															H28				0	
															H29				0	
															H30		▲ 53,361		▲ 53,361	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	4,812,500	▲ 53,361	4,724,264	34,875	
14	C	-	5	-	1	-	桂島地区漁業 集落防災機能 強化事業	浦戸桂島	県	市	間接	完了	241,500	H23 ~ R2	H23	52,575		0	52,575	24年5月、測量調査業務・設計業務発注。25年3月、調査完了。
															H24	128,550		76,560	51,990	24年7月、基本・実施設計業務発注。
															H25			0	0	26年3月、基本・実施設計業務完了。
															H26			0	0	
															H27				0	
															H28				0	
															H29			2,187	▲ 2,187	
															H30			10,209	▲ 10,209	30年5月、詳細設計・資料作成支援発注。31年3月同業務完了
															R1			22,776	▲ 22,776	元年5月資料作成支援、10月用地測量発注。2年3月までに完
															R2			6,122	▲ 6,122	2年10月、用地測量発注。3年3月までに完了。
															R3				0	
															R4				0	
															累計	181,125	0	117,854	63,271	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
15	C-5-2-	野々島地区漁業集落防災機能強化事業	浦野々島	県	市	間接	完了	74,420	H23～R2	H23	15,877		0	15,877	24年5月、測量調査業務・設計業務発注。25年3月、調査完了。
										H24	39,937		22,824	17,113	24年7月、基本・実施設計業務発注。
										H25			5,285	▲ 5,285	26年3月、基本設計業務完了。
										H26			17,137	▲ 17,137	26年7月、実施設計業務発注。27年3月31日同業務完了。
										H27				0	
										H28				0	
										H29			5,022	▲ 5,022	
										H30				0	
										R1			3,217	▲ 3,217	31年4月、用地測量業務発注。10月同業務完了
										R2			580	▲ 580	2年10月、用地測量発注。3年3月までに完了。
										R3				0	
										R4				0	
										累計	55,814	0	54,065	1,749	
										16	C-5-3-	寒風沢地区漁業集落防災機能強化事業	浦寒風沢	県	市
H24	64,987		65,253	▲ 266	24年7月、基本・実施設計業務発注。										
H25			▲ 5,285	5,285	26年3月、基本・実施設計業務完了。										
H26			10,732	▲ 10,732	26年11月ポンプ施設詳細設計業務発注。										
H27			698	▲ 698	28年2月、設計完了										
H28				0											
H29				0											
H30				0											
R1			10,610	▲ 10,610											
R2			3,963	▲ 3,963	2年4月発注者支援、10月用地測量発注。3年3月までに完了。										
R3				0											
R4				0											
累計	95,774	0	85,971	9,803											
17	C-6-1-	野々島地区漁港施設機能強化事業	浦野々島	県	市	間接	完了	27,000	H24～R1						
										H24	20,925		0	20,925	
										H25			11,801	▲ 11,801	25年9月、嵩上げ工事発注。26年3月、嵩上げ工事完了。
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	20,925	0	11,801	9,124	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
18	C	-	6	-	2	-	寒風沢地区漁港施設機能強化事業	浦戸寒風沢	県	市	間接	完了	41,000	H24 ~ R1	H23				0	25年3月、嵩上げ工事発注。	
															H24	31,775		20,343	11,432		
															H25			▲ 811	811		25年7月、嵩上げ工事契約(変更)。25年12月、完了。
															H26			0	0		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															R1				0		
															R2				0		
															R3				0		
															R4				0		
															累計	31,775	0	19,532	12,243		
31	☆	F	-	1	-	1	漁業集落復興効果促進事業	市	市	完了	742,816	H24 ~ R3	H23				0	24年10月、寒風沢漁港漁業集落復興効果促進事業仮設道路整備工事発注。(25年1月完成) 25年2月、その2工事発注。			
													H24	334,275		12,400	321,875				
													H25			37,172	▲ 37,172		25年11月、旧浦戸一・二小耐震診断及び浦戸地区集落再生26年3月、浦戸地区集落再生促進施設実施設計業務委託発注。		
													H26			283,458	▲ 283,458				
													H27	292,537			292,537				
													H28			10,859	▲ 10,859			魚市場展示スペース設計等。	
													H29		▲ 32,560	101,231	▲ 133,791				魚市場展示スペース整備等。
													H30			12,000	▲ 12,000			野々島通学路整備	
													R1			11,265	▲ 11,265			浦戸避難サイン整備等	
													R2				0				
													R3			▲ 39,847	39,847			R3年5月、完了。	
													R4				0				
													累計	626,812	▲ 32,560	428,538	165,714				
33	C	-	5	-	4	-	柱島地区漁業集落防災機能強化事業(直接補助分)	浦戸桂島	市	市	直接	完了	1,135,109	H25 ~ R2	H23					0	26年3月、集落道整備工事発注。
															H24				0		
															H25	327,150		15,359	311,791	26年6月、用地測量業務発注。	
															H26			158,927	▲ 158,927		
															H27	431,070		93,043	338,027	27年8月、集落道整備工事発注。	
															H28			146,052	▲ 146,052	28年4月、集落道整備工事発注。	
															H29			35,539	▲ 35,539		
															H30		93,111	211,062	▲ 117,951	30年6月、集落道整備工事発注。	
															R1			185,893	▲ 185,893		
															R2			▲ 4,881	4,881	2年10月、工事完了	
															R3				0		
															R4				0		
															累計	758,220	93,111	840,994	10,337		



No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
34	C	-	5	-	5	野々島地区漁業集落防災機能強化事業(直接補助分)	浦野々島	市	市	直接	完了	925,000	H25 ~ R3	H23				0	26年3月、集落道整備工事発注。 26年11月、基盤整備工事発注。 28年11月、集落道整備及び宅地基盤嵩上げ工事発注。 土地売買契約、物件移転補償契約等 30年5月、集落道整備工事発注。 元年6月、地区内整備工事一括発注。 R3年5月、完了。
														H24				0	
														H25	340,050	4,826	4,826	335,224	
														H26		23,646	23,646	▲ 23,646	
														H27	353,700	▲ 4,339	358,039		
														H28		245,269	▲ 245,269		
														H29		148,751	▲ 148,751		
														H30		120,508	▲ 120,508		
														R1		124,351	▲ 124,351		
														R2		30,398	▲ 30,398		
														R3				0	
														R4				0	
														累計	693,750	0	693,410	340	
35	C	-	5	-	6	寒風沢地区漁業集落防災機能強化事業(直接補助分)	浦野寒風沢	市	市	直接	完了	685,950	H25 ~ R3	H23				0	26年3月、集落道整備工事発注。 26年11月、避難路整備工事発注。 27年10月、集落道整備工事発注。 28年4月、雨水ポンプ場整備工事発注。 29年9月、雨水ポンプ場付帯工事発注。 元年6月、地区内整備工事一括発注。 R3年7月、完了。
														H24				0	
														H25	567,000	28,279	538,721		
														H26		25,193	▲ 25,193		
														H27		98,195	▲ 98,195		
														H28		151,577	▲ 151,577		
														H29		5,134	▲ 5,134		
														H30		▲ 39,750	▲ 39,750		
														R1		88,940	▲ 88,940		
														R2		▲ 12,787	▲ 45,125		
														R3				0	
														R4				0	
														累計	567,000	▲ 52,537	429,656	84,807	
36	C	-	6	-	3	野々島地区漁港施設機能強化事業(直接補助分)	浦野々島	市	市	直接	完了	103,014	H25 ~ R3	H23				0	26年5月、嵩上げ工事発注。 30年1月、嵩上げ工事発注。 31年3月、嵩上げ工事発注。 元年6月、地区内整備工事一括発注。 R3年5月、完了。
														H24				0	
														H25	47,275	0	47,275		
														H26		30,959	▲ 30,959		
														H27				0	
														H28				0	
														H29		32,560	5,859	26,701	
														H30			3,257	▲ 3,257	
														R1			31,732	▲ 31,732	
														R2			6,916	▲ 6,916	
														R3				0	
														R4				0	
														累計	47,275	32,560	78,723	1,112	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	H25		H27																				
37	C	-	6	-	4	-	寒風沢地区漁 港施設機能強 化事業(直接 補助分)	浦戸寒風 沢	市	市	直接	完了	182,500	H25	~	R3	H23			0	25年11月、嵩上げ工事発注。 27年3月、嵩上げ工事発注。 28年5月、嵩上げ工事発注。 元年6月、地区内整備工事一括発注。 R3年7月、完了。		
																	H24			0			
																	H25	128,650		7,974		120,676	
																	H26			30,359		▲ 30,359	
																	H27			100		▲ 100	
																	H28			8,612		▲ 8,612	
																	H29					0	
																	H30					0	
																	R1			72,210		▲ 72,210	
																	R2		12,787	21,945		▲ 9,158	
																	R3					0	
																	R4					0	
																	累計	128,650		12,787		141,200	237
																	61	☆	F	-		3	-
H24			0																				
H25	33,427		25,920	7,507																			
H26			▲ 3,972	3,972																			
H27	12,736			12,736																			
H28			2,314	▲ 2,314																			
H29				0																			
H30				0																			
R1				0																			
R2		▲ 12,748	3,581	▲ 16,329																			
R3				0																			
R4				0																			
累計	46,163	▲ 12,748	27,843	5,572																			
78	C	-	5	-	7	-	新浜地区漁業 集落防災機能 強化事業	新浜町地 区	市	市	直接	完了	924,082	H27	~	R1					H23		
																	H24			0			
																	H25				0		
																	H26				0		
																	H27	586,500		522,440	64,060		
																	H28			22,747	▲ 22,747		
																	H29		106,561	38,880	67,681		
																	H30			107,152	▲ 107,152		
																	R1			1,104	▲ 1,104		
																	R2				0		
																	R3				0		
																	R4				0		
																	累計	586,500	106,561	692,323	738		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	4,161,275	0	3,709,816	451,459	
										H25	3,026,375	0	1,134,692	1,891,683	
										H26	0	0	552,542	▲ 552,542	
										H27	1,958,024	0	1,482,033	475,991	
										H28	0	0	612,331	▲ 612,331	
										H29	0	0	335,394	▲ 335,394	
										H30	0	0	453,979	▲ 453,979	
										R1	0	0	515,495	▲ 515,495	
										R2	0	0	86,716	▲ 86,716	
										R3	0	0	▲ 39,847	39,847	
										R4	0	0	0	0	
								12,712,063	市町村交付分 計		9,145,674	0	8,843,151	302,523	
										H23	99,239	0	0	99,239	
										H24	286,174	0	184,980	101,194	
										H25	33,427	0	36,910	▲ 3,483	
										H26	0	0	23,897	▲ 23,897	
										H27	12,736	0	698	12,038	
										H28	0	0	2,314	▲ 2,314	
										H29	0	0	7,209	▲ 7,209	
										H30	0	0	10,209	▲ 10,209	
										R1	0	0	36,603	▲ 36,603	
										R2	0	▲ 12,748	14,246	▲ 26,994	
										R3	0	0	0	0	
										R4	0	0	0	0	
								553,392	都道府県交付分 計		431,576	▲ 12,748	317,066	101,762	
										H23	99,239	0	0	99,239	
										H24	4,447,449	0	3,894,796	552,653	
										H25	3,059,802	0	1,171,602	1,888,200	
										H26	0	0	576,439	▲ 576,439	
										H27	1,970,760	0	1,482,731	488,029	
										H28	0	0	614,645	▲ 614,645	
										H29	0	0	342,603	▲ 342,603	
										H30	0	0	464,188	▲ 464,188	
										R1	0	0	552,098	▲ 552,098	
										R2	0	▲ 12,748	100,962	▲ 113,710	
										R3	0	0	▲ 39,847	39,847	
										R4	0	0	0	0	
								13,265,455	合計		9,577,250	▲ 12,748	9,160,217	404,285	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
4	D	-	4	-	1	伊保石地区災害公営住宅整備事業	伊保石地区	市	市	直接	完了	1,096,121	H25 ~ H28	H23				0	25年12月、URから一期31戸(二期4戸は26年9月)買取予定。
														H24				0	
														H25	1,218,962		843,155	375,807	25年10月、UR基本検討契約。25年12月、URから一期31戸買取。
														H26		▲ 31,342	30,668	▲ 62,010	27年1月、二期土地売買契約。27年3月、二期基盤整備工事契約。
														H27			79,490	▲ 79,490	27年7月、二期実施設計委託契約。27年11月、二期4戸建設工事契約。27年11月、二期建設監理委託契約。その他。
														H28			5,672	▲ 5,672	28年12月、二期整備に係る水枯渴機能回復調査業務委託契約。29年3月、同回復工事契約。その他。
														H29		▲ 48,167		▲ 48,167	
														H30		▲ 180,347		▲ 180,347	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,218,962	▲ 259,856	958,985	121	
5	D	-	4	-	2	錦町地区災害公営住宅整備事業	錦町地区	市	市	直接	完了	1,521,694	H25 ~ H26	H23				0	26年6月、URから40戸買取予定。
														H24				0	
														H25	1,035,125			1,035,125	
														H26		374,079	1,331,481	▲ 957,402	26年12月、URと40戸譲渡契約。
														H27				0	
														H28				0	
														H29		▲ 21,364		▲ 21,364	
														H30		▲ 56,358		▲ 56,358	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	1,035,125	296,357	1,331,481	1	
6	D	-	9	-	1	朴島地区小規模住宅改良事業	浦戸朴島	市	市	直接	完了	157,100	H23 ~ R2	H23	3,712			3,712	24年9月、計画基礎調査策定。25年7月、実施設計完了予定。
														H24	15,075		14,989	86	26年3月、不良住宅除却予定。26年度、基盤整備予定。
														H25	33,279		1,091	32,188	25年10月、実施設計完了。26年7月、不良住宅除却予定。
														H26	51,591		28,478	23,113	26年7月、基盤整備着手予定。
														H27			7,051	▲ 7,051	26年6月、基盤整備工事契約。
														H28			4,860	▲ 4,860	27年12月、基盤整備工事契約。その他。
														H29				0	28年7月、ポンプ施設設計業務契約。
														H30		14,166	14,430	▲ 264	30年9月、ポンプ施設整備工事発注。
														R1			45,069	▲ 45,069	2年3月、ポンプ施設整備工事発注。
														R2			1,746	▲ 1,746	2年11月、ポンプ施設整備完了。
														R3				0	
														R4				0	
														累計	103,657	14,166	117,714	109	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
7	D-14-1-	塩竈市造成宅 地滑動崩落緊 急対策事業	藤倉地 区、青 葉ヶ丘地 区	市	市	直接	完了	300,158	H24～H25	H23				0	藤倉地区 24年12月、本体工事発注。 青葉ヶ丘地区 24年8
										H24	228,000		209,421	18,579	月、実施設計発注。 25年3月、本体工事発注。
										H25			14,335	▲ 14,335	藤倉地区 25年12月、完成。 青葉ヶ丘地区 25年11月、完成。 25年11月、本体工事契約。(変更)
										H26				0	
										H27				0	
										H28				0	
										H29		▲ 2,881		▲ 2,881	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	228,000	▲ 2,881	223,756	1,363	
8	D-16-1-	海岸通地区震 災復興市街地 再開発事業	海岸通地 区	市	組合	直接	完了	2,114,913	H24～R4	H23				0	都市計画決定が未決定の為、契約未執行。
										H24	4,800		0	4,800	
										H25	55,200		59,967	▲ 4,767	
										H26	181,531	▲ 351	181,882	26年3月都市計画決定を受け、事業計画作成費を補助。	
										H27	437,441	122,587	314,854	27年5月事業認可を受け、権利変換計画作成費を補助。	
										H28	363,999	31,045	332,954	事業計画変更にあたり計画変更費を補助。	
										H29		152,038	▲ 152,038	物件移転補償費等を補助。	
										H30	144,048	65,823	78,225	1番地区施設建設工事等を補助。	
										R1	81,925	655,298	▲ 573,373	1番地区施設建設工事、2番地区除却工事等を補助。	
										R2		54,442	▲ 54,442	2番地区I期工事等を補助。	
										R3		106,221	▲ 106,221	2番地区I期工事等を補助。	
										R4				0	
										累計	1,042,971	225,973	1,247,070	21,874	
9	D-17-1-	港町地区都市 再生事業計画 案作成事業	港町地区	市	市	直接	完了	99,045	H23～H25	H23	18,177			18,177	24年4月、事業計画案作成業務発注。(測量と計画案作成)
										H24	75,663	▲ 13,545	59,901	2,217	25年3月、津波拠点の都市計画図書作成業務等発注。
										H25			13,170	▲ 13,170	25年4月、津波拠点の事業計画地盤調査完了。
										H26				0	
										H27				0	
										H28				0	
										H29		▲ 6,012		▲ 6,012	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	93,840	▲ 19,557	73,071	1,212	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
10	D	-	17	-	2	北浜地区都市 再生事業計画 案作成事業	北浜地区	市	市	直接	完了	95,836	H23 ~ H25	H23	8,739			8,739	24年4月、事業計画案作成業務発注。(測量と計画案作成、道 路実施設計) 25年9月、試験盛土解析業務完了。26年3月、事業計画案作成
														H24	49,593	13,545	56,409	6,729	
														H25			15,466	▲ 15,466	
														H26				0	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	58,332	13,545	71,875	2	
11	D	-	17	-	3	藤倉地区都市 再生事業計画 案作成事業	藤倉地区	市	市	直接	完了	109,967	H23 ~ H25	H23	8,040			8,040	24年4月、事業計画案作成業務発注。(測量と計画案作成、街 路実施設計) 25年12月、街路用地測量完了。 建物補償を行い、用地が確保された箇所から工事着手。
														H24	74,435		52,531	21,904	
														H25			11,589	▲ 11,589	
														H26			9,274	▲ 9,274	
														H27			7,589	▲ 7,589	
														H28			947	▲ 947	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	82,475	0	81,930	545	
12	D	-	20	-	1	復興まちづくり 総合支援事業	津波浸水 区域	市	市	直接	完了	139,465	H23 ~ R1	H23	35,487		0	35,487	24年5月、復興まちづくり、事業監理、再開発都市計画図書作 成業務等発注。 25年5月、復興まちづくり、事業監理、再開発都市計画図書作 27年6月新浜町地区避難路検討業務委託完了 復興PR図書作成 復興PR図書作成
														H24	30,748		50,840	▲ 20,092	
														H25	21,000		23,951	▲ 2,951	
														H26	15,000		14,979	21	
														H27	16,125		10,972	5,153	
														H28			1,117	▲ 1,117	
														H29			1,122	▲ 1,122	
														H30				0	
														R1				0	
														R2		▲ 13,762		▲ 13,762	
														R3				0	
														R4				0	
														累計	118,360	▲ 13,762	102,981	1,617	
13	◆ D	-	21	-	1	津波浸水地区 下水道整備調 査事業	新浜町地 区、港町 地区、中 の島地区	市	市	直接	完了	303,000	H23 ~ H30	H23	106,400			106,400	24年5月、地質調査、基本設計、詳細設計業務発注。(25年3月 完了) 24年7月、詳細設計発注。 25年11月、詳細設計契約。(変更) 26年7月、詳細設計契約。他6件 27年5月、詳細設計契約。他6件 29年11月、詳細設計契約。他2件
														H24	136,000		139,539	▲ 3,539	
														H25			3,453	▲ 3,453	
														H26			49,190	▲ 49,190	
														H27			16,019	▲ 16,019	
														H28			0	0	
														H29			9,156	▲ 9,156	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	242,400	0	217,357	25,043	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
20	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路)	八幡築港 線(2)	県	県	直接	完了	7,358,155	H23 ~ R3	H23	15,500		0	15,500	24年6月、道路測量・道路詳細設計・地質調査契約。 25年8月、建物等調査算定業務委託契約。26年2月、用地買収 26年10月、道路改築工事契約。 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 R4.3事業完了
															H24	62,000		37,159	24,841	
															H25	2,734,975		209,320	2,525,655	
															H26			890,684	▲ 890,684	
															H27	1,677,100		938,355	738,745	
															H28			1,768,043	▲ 1,768,043	
															H29			109,135	▲ 109,135	
															H30	146,397		366,164	▲ 219,767	
															R1	238,647		595,097	▲ 356,450	
															R2	597,838	82,862	591,417	89,283	
															R3		147,250	183,139	▲ 35,889	
															R4				0	
															累計	5,472,457	230,112	5,688,513	14,056	
21	D	-	1	-	2	-	道路事業(市 街地相互の接 続道路)	築港大通 線	県	県	直接	完了	659,815	H23 ~ H30	H23	6,200		0	6,200	24年6月、道路測量・道路詳細設計・地質調査契約。 25年12月、軟弱地盤対策詳細設計業務委託契約。 26年9月、道路改築工事契約。 工事施工継続中 工事施工継続中 工事完了。 事業完了(損失補償完了)
															H24	77,500		8,928	68,572	
															H25	148,800		1,823	146,977	
															H26	232,500		295,045	▲ 62,545	
															H27	72,850		34,289	38,561	
															H28			157,779	▲ 157,779	
															H29			8,460	▲ 8,460	
															H30			5,032	▲ 5,032	
															R1		▲ 26,494		▲ 26,494	
															R2				0	
															R3				0	
															R4				0	
															累計	537,850	▲ 26,494	511,356	0	
22	D	-	4	-	3	-	石堂地区災害 公営住宅整備 事業	石堂地区	市	市	直接	廃止	0	H25 ~ H25	H23				0	事業計画見直し中
															H24				0	
															H25	342,737			342,737	
															H26		▲ 342,737		▲ 342,737	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	342,737	▲ 342,737	0	0	
23	D	-	4	-	4	-	桂島地区災害 公営住宅整備 事業	浦戸桂島 地区	市	市	直接	完了	526,118	H25 ~ H29	H23				0	25年7月、用地取得予定。26年6月、URから一期10戸(二期8戸 は12月)買収予定。 25年9月、用地取得。25年8月、造成工事契約。26年12月、UR 26年12月、URと一期8戸譲渡契約。26年3月二期5戸譲渡予約 27年3月、二期基盤整備工事契約。27年12月、URと二期5戸譲 28年10月、集会所太陽光発電設備設置工事契約。
															H24				0	
															H25	511,700		46,843	464,857	
															H26		▲ 50,779	411,718	▲ 462,497	
															H27		12,249	▲ 5,336	17,585	
															H28			7,125	▲ 7,125	
															H29				0	
															H30		▲ 12,816		▲ 12,816	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	511,700	▲ 51,346	460,350	4	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
24	D-4-5-	野々島地区災害公営住宅整備事業	浦野野々島地区	市	市	直接	完了	548,057	H25 ~ H28	H23				0	25年7月、用地取得予定。26年6月、URから13戸買取予定。
										H24				0	
										H25	330,225		41,771	288,454	25年9月、用地取得。25年8月、造成工事契約。
										H26	188,381	24,571	416,491	▲ 203,539	26年12月、URと15戸譲渡契約。
										H27		▲ 63,627	15,045	▲ 78,672	27年12月、基盤整備工事契約。27年11月、表題登記業務委託
										H28			4,611	▲ 4,611	28年10月、集会所太陽光発電設備設置工事契約。
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	518,606	▲ 39,056	477,918	1,632	
										25	D-4-6-	寒風沢地区災害公営住宅整備事業	浦戸寒風沢地区	市	市
H24				0											
H25	262,246		71,519	190,727	25年11月、用地取得。25年8月、造成工事契約。										
H26	111,053	18,018	315,760	▲ 186,689	26年12月、URと11戸譲渡予約契約。										
H27		▲ 13,456	▲ 36,855	23,399	27年10月、URと11戸譲渡契約。28年1月、表題登記業務委託										
H28			6,683	▲ 6,683	28年10月、集会所太陽光発電設備設置工事契約。										
H29		▲ 16,715		▲ 16,715											
H30		▲ 4,036		▲ 4,036											
R1				0											
R2				0											
R3				0											
R4				0											
累計	373,299	▲ 16,189	357,107	3											
26	D-21-1-	藤倉二丁目地区下水道事業	藤倉二丁目地区	市	市	直接	完了	1,123,826	H24 ~ R1						
										H24	54,000		11,844	42,156	
										H25	112,782		19,718	93,064	25年4月、雨水幹線築造工事発注
										H26	271,500		72,789	198,711	27年1月、雨水幹線築造工事発注
										H27	436,217		632,296	▲ 196,079	27年6月、雨水幹線・汚水枝線築造工事発注 他1件
										H28			5,120	▲ 5,120	28年9月、雨水幹線築造工事(変更)雨水幹線の管渠工事は
										H29			5,638	▲ 5,638	雨水管接続工工事
										H30		▲ 31,630	13,982	▲ 45,612	31.2月、附属工事発注。同工事完了。
										R1			440	▲ 440	雨水幹線特殊人孔改造工事完了。
										R2				0	
										R3				0	
										R4				0	
										累計	874,499	▲ 31,630	761,827	81,042	
										27	D-1-3-	伊保石二号線道路事業	伊保石地区	市	市
H24	11,005			11,005											
H25			10,147	▲ 10,147	25年12月、URから買取。										
H26				0											
H27				0											
H28				0											
H29				0											
H30				0											
R1				0											
R2				0											
R3				0											
R4				0											
累計	11,005	0	10,147	858											



No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
28	D	-	1	-	4	-	西塩竈駅東口 線道路事業	錦町地区	市	市	直接	完了	26,660	H24 ~ H26	H23				0	26年6月、URから買取予定。 26年12月、URと40戸契約。
															H24	20,661			20,661	
															H25			2,611	▲ 2,611	
															H26			17,928	▲ 17,928	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	20,661	0	20,539	122	
															29	D	-	23	-	
H24	16,800	▲ 1,634	8,645	6,521																
H25			▲ 1,703	1,703																
H26				0																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2		▲ 6,569		▲ 6,569																
R3				0																
R4				0																
累計	16,800	▲ 8,203	6,942	1,655																
30	D	-	23	-	2	-	寒風沢地区防 災集団移転促 進事業(事業 計画策定費)	浦戸寒風 沢	市	市	直接	完了	9,578	H24 ~ H25						H23
															H24	5,550	1,634	7,183	1	
															H25			▲ 87	87	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	5,550	1,634	7,096	88	
															32	★	F	-	2	-
H24	384,853			384,853																
H25	219,504		401,116	▲ 181,612																
H26			142,439	▲ 142,439																
H27	2,725,096		707,651	2,017,445																
H28	308,938		215,578	93,360																
H29			173,385	▲ 173,385																
H30		▲ 155,845	83,424	▲ 239,269																
R1		▲ 613,691	140,995	▲ 754,686																
R2			325,703	▲ 325,703																
R3			▲ 161,018	161,018																
R4				0																
累計	3,638,391	▲ 769,536	2,029,273	839,582																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
38	D	-	1	-	5	-	港町地区復興 道路整備事業	港町地区	市	市	直接	完了	441,504	H25 ~ H29	H23				0	港町都市再生事業計画案作成事業により実施設計完了
															H24				0	25年度より本工事に着手
															H25	87,652		75,738	11,914	25年8月、8路線のうち2路線工事完了(H25.8月~H26.6月)
															H26	271,947		159,968	111,979	3路線について、工事完了(H26.5月~H27.10月)
															H27			211	▲ 211	他事業との工程調整
															H28				0	他事業との工程調整
															H29			104,259	▲ 104,259	29年8月、道路整備工事発注
															H30		▲ 17,434		▲ 17,434	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	359,599	▲ 17,434	340,176	1,989	
															39	D	-	1	-	6
H24				0																
H25	441,778		61,027	380,751	事業認可(H25.7月)、建物調査が完了、補償協議開始。															
H26	437,296		446,479	▲ 9,183	建物補償を行い、用地が確保された箇所から工事着手(H26.11)															
H27	102,833		206,172	▲ 103,339	建物補償を行い、用地が確保された箇所から工事実施。															
H28			63,892	▲ 63,892	H28年度末で、全ての建物補償・用地買収が完了。															
H29			130,769	▲ 130,769	29年5月、道路改良工事発注。															
H30			56,534	▲ 56,534	30年4月、道路改良工事発注。11月同工事完了。															
R1				0																
R2				0																
R3				0																
R4				0																
累計	981,907	0	964,873	17,034																
40	◆	D	-	4	-	1	伊保石地区災害 公営住宅関連 施設整備事業	伊保石地区	市	市	直接	完了	34,600	H25 ~ H28						
															H24				0	
															H25	27,680		840	26,840	25年8月、測量設計契約。
															H26			26,840	▲ 26,840	27年1月、二期土地売買契約。27年3月、二期基盤整備工事契
															H27			▲ 3,678	3,678	27年3月、関連施設整備工事契約。
															H28			3,672	▲ 3,672	28年12月、関連施設整備工事契約。
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	27,680	0	27,674	6	
															41	◆	D	-	4	-
H24				0																
H25	45,280		37,535	7,745	26年12月、URから買取予定。															
H26			6,648	▲ 6,648	26年12月、URと40戸譲渡契約。															
H27			735	▲ 735	27年7月、区分地上権設定契約。															
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	45,280	0	44,918	362																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
42	D	-	4	-	7	-	朴島地区災害 公営住宅整備 事業	浦戸朴島	市	市	直接	完了	289,945	H25 ~ H28	H23				0	25年7月、用地取得予定。
															H24			2,635	▲ 2,635	26年6月、URから一期2戸(二期3戸は9月)買取予定。
															H25	126,525		19,500	107,025	26年3月、用地取得。26年6月、造成工事契約。27年3月、URか
															H26	54,152	8,190		48,528	26年12月、URと5戸譲渡予約契約。
															H27		64,834	207,872	▲ 143,038	27年10月URと5戸譲渡契約。28年1月、表題登記業務委託契
															H28			7,580	▲ 7,580	28年10月、集会所太陽光発電設備設置工事契約。
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	180,677	73,024	251,401	2,300	
															43	D	-	4	-	8
H24				0	27年6月、URから60戸買取予定。															
H25	1,385,037		133,003	1,252,034	25年11月、宮城県と設計業務施行協定締結。															
H26	255,325		799,798	▲ 544,473	27年3月、宮城県と一期31戸工事業務施行協定締結。															
H27			2,298	▲ 2,298	27年9月、用地契約。															
H28		▲ 451,223	▲ 71,735	▲ 379,488	28年8月、二期変更設計業務委託契約。29年2月、宮城県と一															
H29			89,968	▲ 89,968	30年2月、共同施設新築等工事契約。															
H30		▲ 158,214	4,890	▲ 163,104	30年8月、共同施設新築等工事完了。															
R1		▲ 21,160		▲ 21,160																
R2				0																
R3			▲ 12,433	12,433																
R4				0																
累計	1,640,362	▲ 630,597	941,193	68,572																
44	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	災害公営 住宅整備 地区	市	市	直接	完了	2,557,582	H25 ~ R2						
															H24				0	ら。
															H25	6,368		2,602	3,766	伊保石地区のみ
															H26	84,542		39,827	44,715	伊保石地区、錦町地区(2号棟3号棟のみ順次12月~入居)
															H27	102,983		149,604	▲ 46,621	
															H28	281,031	418,576	228,068	471,539	
															H29		418,593	471,707	▲ 53,114	全地区入居開始
															H30		573,918	518,789	55,129	
															R1		338,107	455,821	▲ 117,714	
															R2		13,762	371,462	▲ 357,700	
															R3				0	
															R4				0	
															累計	474,924	1,762,956	2,237,880	0	
															45	D	-	6	-	1
H24				0	ら。															
H25	491		219	272	伊保石地区のみ															
H26	4,782		3,443	1,339	伊保石地区、錦町地区(2号棟3号棟のみ順次12月~入居)															
H27	9,925		11,554	▲ 1,629																
H28	15,186	32,647	15,933	31,900																
H29		33,141	31,963	1,178	全地区入居開始															
H30		25,320	29,665	▲ 4,345																
R1		23,841	27,021	▲ 3,180																
R2			25,535	▲ 25,535																
R3				0																
R4				0																
累計	30,384	114,949	145,333	0																

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
46	D	-	9	2	-	朴島地区小規模住宅改良事業(非公共分)	浦戸朴島	市	市	直接	完了	56,015	H25 ~ H28	H23				0	26年3月、不良住宅除却予定。
														H24				0	
														H25	37,343			37,343	27年3月、不良住宅除却予定。
														H26				0	
														H27			37,343	▲ 37,343	27年12月、不良住宅除却工事契約。27年12月買取補償契約。
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	37,343	0	37,343	0	
47	D	-	14	2	-	母子沢地区造成宅地滑動崩落緊急対策事業	母子沢地区	市	市	直接	完了	124,548	H24 ~ H25	H23				0	24年12月、実施設計発注。
														H24	144,000		73,980	70,020	25年3月、本体工事発注。
														H25			19,430	▲ 19,430	26年1月、本体工事契約(変更)。26年2月、完成。
														H26				0	
														H27				0	
														H28				0	
														H29		▲ 50,589		▲ 50,589	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	144,000	▲ 50,589	93,410	1	
48	D	-	17	4	-	北浜地区被災市街地復興土地区画整理事業	北浜地区	市	市	直接	完了	1,808,680	H25 ~ R4	H23				0	都市計画決定(H24.11月)
														H24				0	
														H25	431,712		57,805	373,907	事業認可(H25.4月)。H25.5月、換地・実施設計業務
														H26	738,380		350,062	388,318	H26.10月、全域で仮換地指定
														H27	77,212		432,569	▲ 355,357	建物補償を行い、条件が整った箇所から工事実施
														H28			90,466	▲ 90,466	建物補償を行い、条件が整った箇所から工事実施
														H29			254,505	▲ 254,505	建物補償を行い、条件が整った箇所から工事実施
														H30	69,522		62,376	7,146	建物補償を行い、条件が整った箇所から工事実施
														R1	39,682		82,130	▲ 42,448	建物補償を行い、条件が整った箇所から工事実施
														R2			7,027	▲ 7,027	
														R3			4,697	▲ 4,697	区画整理道路整備工事発注。
														R4				0	
														累計	1,247,304	109,204	1,341,637	14,871	
49	D	-	17	5	-	藤倉地区被災市街地復興土地区画整理事業	藤倉地区	市	市	直接	完了	653,865	H25 ~ H30	H23				0	都市計画決定(H25.2月)
														H24				0	
														H25	59,524		77,763	▲ 18,239	事業認可(H25.7月)。H25.8月、換地・実施設計業務
														H26	421,373		142,056	279,317	H26.7月、全域で仮換地指定
														H27	75,703		213,116	▲ 137,413	建物解体と他工事との調整を図り工事を実施
														H28			4,785	▲ 4,785	H28.4月から順次宅地引渡開始。H28年度末で全ての宅地の引
														H29		▲ 30,975	19,738	▲ 50,713	移転補償支払
														H30		▲ 35,228	21,503	▲ 56,731	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	556,600	▲ 66,203	478,961	11,436	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
50	D	-	21	-	2	-	越の浦地区下 水道事業	越の浦地 区	市	市	直接	完了	3,618,670	H25 ~ R2	H23				0	
															H24				0	
															H25	450,000			450,000	
															H26	523,500		83,336	440,164	27年2月、ポンプ場土木建築発注。
															H27	2,005,650	▲ 74,281	1,700,609	230,760	27年10月、ポンプ場電気設備・機械設備工事発注。
															H28		▲ 190,866	350,284	▲ 541,150	28年6月、ポンプ場放流渠、推進工委託工事発注
															H29			54,908	▲ 54,908	29年7月、ポンプ場流入渠、詳細設計業務委託発注
															H30			103,265	▲ 103,265	30年12月、ポンプ場流入渠工事発注。
															R1			308,958	▲ 308,958	ポンプ場流入渠築造工事発注。
															R2			62,409	▲ 62,409	
															R3				0	
															R4				0	
															累計	2,979,150	▲ 265,147	2,663,769	50,234	
51	D	-	21	-	3	-	新浜町一丁目 地区下水道事 業	新浜町地 区	市	市	直接	完了	1,258,711	H25 ~ R1	H23				0	
															H24				0	
															H25	300,000			300,000	25年9月、ポンプ場土木建築・電気設備・機械設備工事発注。
															H26	450,000			450,000	
															H27	182,436			182,436	28年3月、ポンプ場土木建築・電気設備・機械設備工事完成
															H28		6,666	939,102	▲ 932,436	
															H29				0	
															H30				0	
															R1		4,930	4,929	1	調停分
															R2				0	
															R3				0	
															R4				0	
															累計	932,436	11,596	944,031	1	
52	D	-	21	-	4	-	港町二丁目地 区下水道事業	港町地区	市	市	直接	完了	5,187,771	H25 ~ R1	H23				0	
															H24				0	
															H25	1,125,000			1,125,000	25年12月、ポンプ場土木建築・電気設備・機械設備工事発注。
															H26	1,191,150			1,191,150	
															H27	1,219,591	74,281	3,291,122	▲ 1,997,250	28年6月、雨水枝線築造工事発注
															H28	285,735		359,018	▲ 73,283	29年8月、貯留管工事変更契約
															H29			159,778	▲ 159,778	30年4月、監視設備工事発注。
															H30			22,124	▲ 22,124	
															R1		▲ 4,930		▲ 4,930	
															R2				0	
															R3				0	
															R4				0	
															累計	3,821,476	69,351	3,832,042	58,785	
53	D	-	21	-	5	-	中の島地区下 水道事業	中の島地 区	市	市	直接	完了	1,310,000	H25 ~ R1	H23				0	
															H24				0	
															H25	150,000			150,000	26年1月、放流渠工事発注。
															H26	150,000		3,577	146,423	27年3月、ガス補償工事発注
															H27	498,300		766,675	▲ 268,375	27年4月、光ケーブル他3件補償工事発注
															H28		184,200	153,898	30,302	29年2月、尾島橋道路本復旧工事
															H29			3,959	▲ 3,959	30年1月、ポンプ場用地買収
															H30				0	
															R1			8,910	▲ 8,910	環境整備工事発注。
															R2			208	▲ 208	
															R3				0	
															R4				0	
															累計	798,300	184,200	937,227	45,273	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
54	D - 23 - 3 -	桂島地区防災 集団移転促進 事業(事業費)	浦戸桂島	市	市	直接	完了	190,036	H24 ~ H29	H23				0	事業計画策定(H24.11月)
										H24	27,490			27,490	危険区域指定(H25.3月)
										H25	88,689		31,549	57,140	H25.8月、工事着手(H26.3月)
										H26	50,101		85,135	▲ 35,034	H26.6月、1工区完成。残り2工区はH27年度に宅地引渡しを行う
										H27			20,699	▲ 20,699	H27年度をもって移転団地整備完了(H28.3月)
										H28				0	
										H29			575	▲ 575	移転者支援に関する補助金
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	166,280	0	137,958	28,322	
55	D - 23 - 4 -	寒風沢地区防災 集団移転促進 事業(事業費)	浦戸寒風沢	市	市	直接	完了	507,150	H24 ~ H29	H23				0	事業計画策定(H24.11月)
										H24	58,268			58,268	危険区域指定(H25.3月)
										H25	387,674		268,166	119,508	H25.12月、工事着手(H25.3月)
										H26	67,334		77,983	▲ 10,649	H27.1月、災害公営住宅へ引渡し。H27.4月、自主再建地の引渡
										H27			62,380	▲ 62,380	H27年度をもって移転団地整備完了(H28.3月)
										H28			17,886	▲ 17,886	移転元地の建物除却
										H29				0	
										H30		▲ 69,522		▲ 69,522	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	513,276	▲ 69,522	426,415	17,339	
56	D - 4 - 9 -	清水沢地区災害 公営住宅整備 事業	清水沢地区	市	市	直接	完了	5,980,540	H25 ~ H29	H23				0	27年12月、URから200戸買取予定。
										H24				0	
										H25	5,170,550		34,719	5,135,831	25年10月、UR基本検討契約。25年12月、造成測量設計契約。
										H26			718,591	▲ 718,591	26年12月、URと170戸譲渡予約契約。
										H27			378,924	▲ 378,924	28年1月、開発変更設計業務委託契約。
										H28	378,975		4,099,973	▲ 3,720,998	28年6月、URから東工区31戸買取。28年9月、URから西工区
										H29		▲ 193,929	710	▲ 194,639	30年2月、建物表題登記業務委託契約。
										H30		▲ 122,623		▲ 122,623	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	5,549,525	▲ 316,552	5,232,917	56	
57	D - 13 - 1 -	がけ地近接等 危険住宅移転 事業	浦戸桂島 地区、寒 風沢地区	市	市	直接	完了	3,688	H25 ~ H29	H23				0	25年7月から受付け開始予定。
										H24				0	
										H25	15,930		2,764	13,166	26年3月、自主再建にあわせ1件完了。
										H26				0	権利者の再建時期との関係で実績なし。
										H27				0	
										H28				0	
										H29		▲ 13,164		▲ 13,164	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	15,930	▲ 13,164	2,764	2	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
58	D	-	15	-	1	-	港町地区津波復興拠点整備事業	港町地区	市	市	直接	完了	2,398,621	H25 ~ H29	H23				0	都市計画決定。(H25.9月)
															H24				0	事業認可後(H25.10月)
															H25	157,125		66,937	90,188	H25.12月、津波避難デッキ設計実施
															H26	553,800		1,105,475	▲ 551,675	H26.12月、津波避難デッキ工事議会承認。H27.5月より現地着工
															H27	962,100		45,049	917,051	H27.6月津波防災拠点施設議会承認。9月より現地着工
															H28	137,325		472,626	▲ 335,301	
															H29			106,647	▲ 106,647	29年9月、マリゲート塩釜周辺整備工事発注
															H30		▲ 11,384		▲ 11,384	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	1,810,350	▲ 11,384	1,796,734	2,232	
59	D	-	21	-	6	-	北浜地区区画整理関連下水道事業(雨水)	北浜地区	市	市	直接	完了	445,253	H25 ~ R1	H23				0	25年4月、事業認可
															H24				0	換地設計後、下水道調査設計を実施
															H25	17,023		5,931	11,092	25年8月、詳細設計業務発注
															H26	98,355		2,058	96,297	詳細設計業務(変更)
															H27	213,945		172,408	41,537	27年4月、区画整理関連雨水枝線築造工事他2件発注
															H28			55,584	▲ 55,584	28年5月、区画整理関連雨水枝線築造工事他1件発注
															H29			5,057	▲ 5,057	30年3月、区画整理関連管渠工事
															H30		4,616	75,280	▲ 70,664	30年10月、区画整理関連管渠工事
															R1			16,392	▲ 16,392	区画整理関連雨水枝線築造工事発注。同業務完了。
															R2				0	
															R3				0	
															R4				0	
															累計	329,323	4,616	332,710	1,229	
60	D	-	21	-	7	-	北浜地区区画整理関連下水道事業(汚水)	北浜地区	市	市	直接	完了	485,369	H25 ~ R1	H23				0	25年4月、事業認可
															H24				0	換地設計後、下水道調査設計を実施
															H25	4,462		3,807	655	25年8月、詳細設計業務発注
															H26	82,500		60,999	21,501	26年12月、区画整理関連汚水枝線築造工事発注
															H27	250,050		182,338	67,712	27年10月、区画整理関連汚水枝線築造工事発注
															H28			34,876	▲ 34,876	28年8月、区画整理関連汚水枝線築造工事発注
															H29			0	0	
															H30		27,014	68,899	▲ 41,885	30年10月、区画整理関連管渠工事
															R1			12,741	▲ 12,741	区画整理関連雨水枝線築造工事発注。同業務完了。
															R2				0	
															R3				0	
															R4				0	
															累計	337,012	27,014	363,660	366	
62	★	F	-	4	-	1	市街地復興効果促進事業(県分)	塩竈市	県	県	直接	完了	183,970	H25 ~ R2	H23				0	
															H24				0	
															H25	39,788		5,160	34,628	
															H26			664	▲ 664	
															H27			10,800	▲ 10,800	
															H28			0	0	
															H29			0	0	
															H30		107,387	10,765	96,622	
															R1			▲ 341	341	
															R2			107,047	▲ 107,047	
															R3				0	
															R4				0	(R4年度)取崩額のうち1千円を国庫返還。
															累計	39,788	107,387	134,095	13,080	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
63	D	-	2	-	1	-	藤倉地区道路 事業(区画整理)	藤倉地区	市	市	直接	完了	571,724	H25 ~ R1	H23				0	25年2月、都市計画決定。25年7月、事業認可。 26年7月に仮換地指定。建物補償を行い、条件が整った箇所か 27年9月、基盤整備工事着工 28年7月、基盤整備工事着工 移転補償支払 30年4月、区画整理道路整備工事発注。 元年9月、道路整備工事完了。
															H24				0	
															H25	92,797		23,582	69,215	
															H26	187,521		189,608	▲ 2,087	
															H27	131,791		90,465	41,326	
															H28			32,010	▲ 32,010	
															H29		30,975	16,547	14,428	
															H30			82,520	▲ 82,520	
															R1			2,670	▲ 2,670	
															R2				0	
															R3				0	
															R4				0	
															累計		412,109	30,975	437,402	
64	D	-	21	-	6	-	北浜地区区画 整理関連下水道 排水効果促進 事業	北浜地区	市	市	直接	完了	84,000	H26 ~ R1	H23				0	31年3月、排水機能強化工事発注。 雨水排水機能強化工事完了。
															H24				0	
															H25				0	
															H26	67,200			67,200	
															H27				0	
															H28				0	
															H29				0	
															H30			58,769	▲ 58,769	
															R1			1,158	▲ 1,158	
															R2				0	
															R3				0	
															R4				0	
															累計		67,200	0	59,927	
65	D	-	21	-	8	-	藤倉二丁目地 区区画整理関連 下水道事業 (雨水)	藤倉地区	市	市	直接	完了	38,300	H26 ~ H30	H23				0	26年12月、基盤整備事業発注 27年9月、基盤整備工事 28年7月、基盤整備工事 29年12月、基盤整備工事
															H24				0	
															H25				0	
															H26	57,527	▲ 28,802	4,741	23,984	
															H27			4,510	▲ 4,510	
															H28			6,299	▲ 6,299	
															H29			773	▲ 773	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計		57,527	▲ 28,802	16,323	
66	D	-	21	-	9	-	藤倉二丁目地 区区画整理関連 下水道事業 (汚水)	藤倉地区	市	市	直接	完了	80,000	H26 ~ H29	H23				0	26年5月、実施設計発注 27年2月、詳細設計発注(2路線) 27年6月、汚水枝線築造工事発注 28年10月、汚水枝線築造工事完成
															H24				0	
															H25				0	
															H26	31,198	28,802		60,000	
															H27			53,473	▲ 53,473	
															H28			▲ 4,518	4,518	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計		31,198	28,802	48,955	



(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
67	D	-	4	-	10	-	錦町東地区災害公営住宅整備事業	錦町地区	市	市	直接	完了	2,392,654	H26 ~ H29	H23				0	27年3月、URと70戸譲渡予約契約。 27年3月、基盤整備工事契約。その他。 29年3月、URから東工区70戸買取。 29年11月、関連道路補修工事契約。
															H24				0	
															H25				0	
															H26	1,388,012		1,387,784	228	
															H27			0	0	
															H28	885,871		695,188	190,683	
															H29		▲ 138,418	10,369	▲ 148,787	
															H30		▲ 41,893		▲ 41,893	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	2,273,883	▲ 180,311	2,093,341	231	
68	D	-	20	-	2	-	舟入二号線外4路線避難路整備事業(整備費)	津波浸水区域	市	市	直接	完了	91,385	H26 ~ H29	H23				0	26年5月実施設計発注 27年2月詳細設計発注(2路線) 27年8月実施設計完了 27年12月工事発注 28年12月工事完了
															H24				0	
															H25				0	
															H26	24,525		7,264	17,261	
															H27	45,900		38,898	7,002	
															H28		6,000	22,375	▲ 16,375	
															H29				0	
															H30		▲ 7,886		▲ 7,886	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	70,425	▲ 1,886	68,537	2	
69	D	-	20	-	3	-	舟入二号線外4路線避難路整備事業(用地費)	津波浸水区域	市	市	直接	完了	31,300	H26 ~ H28	H23				0	26年4月用地買取開始 28年3月、14権利者と用地買取契約済 28年11月用地買取・移転補償契約済
															H24				0	
															H25				0	
															H26	26,200		12,775	13,425	
															H27				0	
															H28		▲ 5,333	7,636	▲ 12,969	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	26,200	▲ 5,333	20,411	456	
70	D	-	20	-	4	-	第一小学校周辺地区耐震性貯水槽整備事業	第一小学校周辺地区	市	市	直接	完了	57,024	H26 ~ H27	H23				0	平成27年1月27日契約
															H24				0	
															H25				0	
															H26	42,768		42,524	244	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	42,768	0	42,524	244	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
71	D	-	20	-	5	-	津波浸水区域 避難誘導サイ ン整備事業	津波浸水 区域	市	市	直接	完了	9,500	H23				0			
														H24				0			
														H25				0			
														H26	7,125			7,125	平成27年度予算に計上		
														H27				0			
														H28				2,952	▲ 2,952 平成29年3月2日契約		
														H29				▲ 49	49		
														H30				0			
														R1				0			
														R2				0			
														R3				0			
														R4				0			
														累計	7,125	0		2,903	4,222		
														72	D	-	20	-	6	-	津波浸水区域 対象避難所備 蓄倉庫整備事 業
H24				0																	
H25				0																	
H26	11,250			9,166	2,084 平成26年12月2日契約																
H27				0																	
H28				▲ 667	▲ 667																
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
R4				0																	
累計	11,250	▲ 667		9,166	1,417																
73	◆	D	-	20	-	6	-	津波浸水区域 対象避難所防 災備蓄品整備 事業	津波浸水 区域	市	市	直接	完了								
														H24				0			
														H25				0			
														H26	7,040			6,821	219 平成27年2月16日契約		
														H27				0			
														H28				0			
														H29				0			
														H30				0			
														R1				0			
														R2				0			
														R3				0			
														R4				0			
														累計	7,040	0		6,821	219		
														74	◆	D	-	21	-	2	-
H24				0																	
H25				0																	
H26	12,800				12,800																
H27				0																	
H28	31,004			33,526	▲ 2,522 28年10月 越の浦汚水中継ポンプ場自家発電機整備工事発注																
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
R4				0																	
累計	43,804	0		33,526	10,278																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
75	◆	D	-	4	-	2	-	2	錦町地区災害 公営住宅駐車 場整備事業	錦町地区	市	市	直接	完了	9,800	H26	~	H26	H23	0				
																			H24	0				
																			H25	0				
																			H26	7,840		7,792	48	26年12月、URと40戸譲渡契約。
																			H27	0				
																			H28	0				
																			H29	0				
																			H30	0				
																			R1	0				
																			R2	0				
																			R3	0				
																			R4	0				
																			累計	7,840	0	7,792	48	
																			76	◆	D	-	4	-
H24	0																							
H25	0																							
H26	11,760		6,356	5,404	27年3月、宮城県と一期31戸工事業務施行協定締結。																			
H27	0																							
H28	0		▲ 4,102	4,102	29年2月、宮城県と一期22台工事業務施行変更協定締結。																			
H29	0		1,348	▲ 1,348	30年2月、共同施設新築等工事契約。																			
H30	0		22	▲ 22	30年8月、共同施設新築等工事完了。																			
R1	0																							
R2	0																							
R3	0																							
R4	0																							
累計	11,760	0	3,624	8,136																				
77	◆	D	-	4	-	9	-	1	清水沢地区災害 公営住宅関連 施設整備事業	清水沢地区	市	市	直接	完了	41,330	H26	~	H29						
																			H24	0				
																			H25	0				
																			H26	33,064			33,064	
																			H27	0		1,680	▲ 1,680	28年1月、調査業務委託契約。
																			H28	0				
																			H29	0		20,915	▲ 20,915	29年8月、関連施設整備工事契約
																			H30	0				
																			R1	0				
																			R2	0				
																			R3	0				
																			R4	0				
																			累計	33,064	0	22,595	10,469	
																			79		D	-	2	-
H24	0																							
H25	0																							
H26	0																							
H27	25,055		2,762	22,293	公共施設管理者負担金																			
H28	0																							
H29	0		2,930	▲ 2,930	公共施設管理者負担金																			
H30	0		6,142	▲ 6,142	公共施設管理者負担金																			
R1	0		2,053	▲ 2,053	元年11月交差点改良詳細設計委託発注。2年3月同業務完了。																			
R2	0		10,230	▲ 10,230																				
R3	0																							
R4	0																							
累計	25,055	0	24,117	938																				

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
81	D	-	20	-	7	-	避難道路本町 地区整備事業 (整備費)	本町地区	市	市	直接	完了	51,628	H29 ~ R2	H23				0	元年11月、避難道路整備工事発注。
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29	27,624			27,624	
															H30		25,585		▲ 25,585	
															R1	11,097	8,630		2,467	
															R2		2,170		▲ 2,170	
															R3				0	
															R4				0	
															累計	0	38,721	36,385	2,336	
															82	D	-	20	-	
H24				0																
H25				0																
H26				0																
H27				0																
H28				0																
H29	9,000			9,000																
H30		7,546		▲ 7,546																
R1		70		▲ 70																
R2				0																
R3				0																
R4				0																
累計	0	9,000	7,616	1,384																
83	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	災害公営 住宅整備 地区	市	市	直接	完了	235,515	H30 ~ R2						H23
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29	2,881			2,881	
															H30	46,612	2,798		43,814	
															R1	140,199	46,481		93,718	
															R2	6,569	146,982		▲ 140,413	
															R3				0	
															R4				0	
															累計	0	196,261	196,261	0	

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	180,555	0	0	180,555	
										H24	1,336,941	0	687,917	649,024	
										H25	14,751,400	0	2,501,029	12,250,371	
										H26	8,169,423	0	8,641,764	▲ 472,341	
										H27	9,518,353	0	9,621,701	▲ 103,348	
										H28	2,688,064	0	7,900,032	▲ 5,211,968	
										H29	0	0	1,828,715	▲ 1,828,715	
										H30	0	0	1,324,366	▲ 1,324,366	
										R1	0	0	1,819,766	▲ 1,819,766	
										R2	0	0	1,007,914	▲ 1,007,914	
										R3	0	0	▲ 62,533	62,533	
										R4	0	0	0	0	
								46,047,675	市町村交付分 計		36,644,736	0	35,270,671	1,374,065	
										H23	21,700	0	0	21,700	
										H24	139,500	0	46,087	93,413	
										H25	2,923,563	0	216,303	2,707,260	
										H26	232,500	0	1,186,393	▲ 953,893	
										H27	1,749,950	0	983,444	766,506	
										H28	0	0	1,925,822	▲ 1,925,822	
										H29	0	0	117,595	▲ 117,595	
										H30	146,397	107,387	381,961	▲ 128,177	
										R1	238,647	▲ 26,494	594,756	▲ 382,603	
										R2	597,838	82,862	698,464	▲ 17,764	
										R3	0	147,250	183,139	▲ 35,889	
										R4	0	0	0	0	
								8,201,940	都道府県交付分 計		6,050,095	311,005	6,333,964	27,136	
										H23	202,255	0	0	202,255	
										H24	1,476,441	0	734,004	742,437	
										H25	17,674,963	0	2,717,332	14,957,631	
										H26	8,401,923	0	9,828,157	▲ 1,426,234	
										H27	11,268,303	0	10,605,145	663,158	
										H28	2,688,064	0	9,825,854	▲ 7,137,790	
										H29	0	0	1,946,310	▲ 1,946,310	
										H30	146,397	107,387	1,706,327	▲ 1,452,543	
										R1	238,647	▲ 26,494	2,414,522	▲ 2,202,369	
										R2	597,838	82,862	1,706,378	▲ 1,025,678	
										R3	0	147,250	120,606	26,644	
										R4	0	0	0	0	
								54,249,615	合計		42,694,831	311,005	41,604,635	1,401,201	