

(様式1)

大郷町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

大郷町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	17,909	9,599	
H25	51,249	34,326	
H26	2,009	1,553	
H27	2,399	2,484	
H28	2,460	1,492	
H29	0	906	
H30	0	895	
H31	0	900	
H32	0	0	
合計	76,026	52,155	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	1,009	76,026	0	52,155	22,862

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	0	0	
H25	0	0	
H26	0	0	
H27	0	0	
H28	0	0	
H29	0	0	
H30	0	0	
H31	0	0	
H32	0	0	
合計	0	0	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	53,164	76,026	0	0	22,862
都道府県交付分	0	0	0	0	0
合計	53,164	76,026	0	0	22,862

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6							7	8								
1	D	-	4	-	1	-	災害公営住宅 整備事業	中村地区	町	町	直接	完了	78,910	24	~	25	H23			0	24年7月、用地測量設計発注 24年10月、完了	
																	H24	17,237		9,599	7,638	25年1月、造成工事、建築設計及び25年度付帯工事を発注 造成工事(25年5月変更契約・25年7月完了)
																	H25	51,249		34,105	17,144	建築設計(25年5月完了) 建設工事監理業務(25年10月発注・26年3月完了) 住宅建設工事 (25年9月発注・26年2月変更契約・26年3月完了)【3戸】 進入路工事(26年1月発注・26年3月変更契約・26年3月完了)
																	H26				0	
																	H27				0	
																	H28		▲ 626		▲ 626	
																	H29		▲ 310		▲ 310	
																	H30		▲ 895		▲ 895	
																	H31		▲ 897		▲ 897	
																	H32				0	
																	累計	68,486	▲ 2,728	43,704	22,054	
																	2	◆	D	-	4	-
H24	672		0	672																		
H25			221	▲ 221	25年5月造成工事の変更契約として発注、25年7月完了																	
H26				0																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	672	0	221	451																		
3	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	中村地区	町	町	直接	完了	4,822	26	~	27						
																	H24				0	
																	H25				0	
																	H26	1,907		1,494	413	26年4月~27年3月
																	H27	2,311		2,367	▲ 56	27年4月~28年3月
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,218	0	3,861	357	
																	4	D	-	6	-	1
H24				0																		
H25				0																		
H26	102		59	43	26年4月~27年3月																	
H27	88		117	▲ 29	27年4月~28年3月																	
H28	102		0	102	28年4月~29年3月																	
H29			0	0	29年4月~30年3月																	
H30			0	0	30年4月~31年3月																	
H31		▲ 9	0	▲ 9	31年4月~02年3月																	
H32				0																		
累計	292	▲ 9	176	107																		

(様式2D)

大郷町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況													
5	D	-	5	-	2	災害公営住宅 家賃低廉化事業	中村地区	町	町	直接	継続	6,117	28 ~ 32	H23				0	28年4月~29年3月 29年4月~30年3月 30年4月~31年3月 31年4月~02年3月													
														H24				0														
														H25				0														
														H26				0														
														H27				0														
														H28	2,358	626	1,492	1,492														
														H29		310	906	▲ 596														
														H30		895	895	0														
														H31		906	900	6														
														H32				0														
														累計	2,358	2,737	4,193	902														
																											H23	0	0	0	0	
																											H24	17,909	0	9,599	8,310	
																											H25	51,249	0	34,326	16,923	
H26	2,009	0	1,553	456																												
H27	2,399	0	2,484	▲ 85																												
H28	2,460	0	1,492	968																												
H29	0	0	906	▲ 906																												
H30	0	0	895	▲ 895																												
H31	0	0	900	▲ 900																												
H32	0	0	0	0																												
91.067	市町村交付分 計		76,026	0	52,155	23,871																										
													H23														0	0	0	0		
													H24														0	0	0	0		
													H25														0	0	0	0		
													H26	0	0	0	0															
													H27	0	0	0	0															
													H28	0	0	0	0															
													H29	0	0	0	0															
													H30	0	0	0	0															
													H31	0	0	0	0															
													H32	0	0	0	0															
0	都道府県交付分 計		0	0	0	0																										
													H23	0	0	0	0															
													H24	17,909	0	9,599	8,310															
													H25	51,249	0	34,326	16,923															
													H26	2,009	0	1,553	456															
													H27	2,399	0	2,484	▲ 85															
													H28	2,460	0	1,492	968															
													H29	0	0	906	▲ 906															
													H30	0	0	895	▲ 895															
													H31	0	0	900	▲ 900															
													H32	0	0	0	0															
91.067	合計		76,026	0	52,155	23,871																										